



Metropolitan Transportation Authority

Capital Program Oversight Committee Meeting

December 2019

Committee Members

P. Foye, Chair
N. Zuckerman, Vice Chair
A. Albert
N. Brown
S. Feinberg
D. Jones
R. Linn
D. Mack
S. Metzger
J. Samuelsen
V. Tessitore

Capital Program Oversight Committee Meeting

2 Broadway, 20th Floor Board Room

New York, NY 10004

Monday, 12/16/2019

2:30 - 3:30 PM ET

1. PUBLIC COMMENTS PERIOD

2. APPROVAL OF MINUTES NOVEMBER 12, 2019

- Minutes from November '19 - Page 3

3. COMMITTEE WORK PLAN

- 2020 CPOC Committee Work Plan - Page 6

4. MTACC CAPITAL PROGRAM UPDATE

- Progress Report on LIRR Expansion - Page 8

- IEC Project Review on LIRR Expansion - Page 16

- Update on East Side Access - Page 20

- Update on East Side Access Appendix - Page 46

- IEC Project Review on East Side Access - Page 62

- IEC East Side Access Appendix - Page 66

- Update on Second Avenue Subway Phase II - Page 67

- Update on Penn Station Access Project - Page 73

5. CAPITAL PROGRAM STATUS

- Commitments, Completions, and Funding Report - Page 82

6. QUARTERLY TRAFFIC LIGHT REPORTS

- Third Quarter 2019 Core & Sandy Traffic Light Reports - Page 92

Date of next meeting: Monday, January 21, 2020 at 2:30 PM

MINUTES OF MEETING
MTA CAPITAL PROGRAM OVERSIGHT COMMITTEE
November 12, 2019
New York, New York
2:30 P.M.

CPOC members present:
Hon. Susan Metzger
Hon. Andrew Albert

CPOC members not present:
Hon. Norman Brown
Hon. Patrick Foye
Hon. Sarah Feinberg
Hon. David Jones
Hon. Robert Linn
Hon. David Mack
Hon. John Samuelson
Hon. Vincent Tessitore, Jr.
Hon. Neal Zuckerman

MTA staff present:
Ray Burke
George Cleary
Michael Garner
Jigish Patel
Al Putre
Tom Savio

NYCT staff present:
Marva Brown
Tony Cabrera

Independent Engineering Consultant staff present:
Calvin Gordon
Mark Sielucka
Hassan Tavassoli

* * *

Commissioner Metzger called the November 12, 2019 meeting of the Capital Program Oversight Committee to order at 2:00 P.M.

Public Comments Period

There were three public speakers in the public comments portion of the meeting: Jason Pineiro; Matt Kamper; and Kevin Zeng.

Meeting Minutes

The minutes to the meeting held on October 21, 2019 were approved.

Committee Work Plan

Mr. Savio announced that there were no changes to the Work Plan.

Update on Minority, Women, Disadvantaged and Service Disabled Veteran-Owned Business Participation Programs and MTA Small Business Development Programs

Mr. Burke reported that MTA-wide DBE awards against an 18% Federal Participation Goal (October 2018 – September 2019) were 20%. With respect to the 15% NYS Participation Goal (April 2019 - September 2019), the MTA achieved a rate of 18% for MBE awards, and a rate of 15% for WBE awards. With respect to the 6% NYS SDVOB Participation Goal, the MTA achieved a rate of 4% for awards. Mr. Patel then provided an overview of the Small Business Development Program (SBDP) Tier I Program, comprising 272 project awards to 182 firms for a total award amount of \$165M. In addition, he cited figures for the Tier II Program, which currently comprises 66 project awards to 31 firms for a total award amount of \$127M. Finally, Mr. Patel reported that in the first eight years of the Small Business Federal Program, 57 project awards to 30 firms, for a total award amount of \$108M, have been achieved. Mr. Cleary provided highlights of SBDP Business Development efforts currently underway, including the following: there are a total of 217 prequalified firms in the program; since its inception, the SBDP Loan Program has approved 120 loans, for a total loan amount of nearly \$17M; the program is readily exceeding its NYS MWBE and Federal Program DBE Goal requirements; and the Emerging Contractors Program, comprising the most diverse group of contractors within the SBDP, includes 64 contractors, and to date has achieved 11 project awards totaling \$4.93M. Further details of the presentations, and Committee Members' comments and questions with respect thereto are included in the video recording of the meeting maintained in MTA's records.

NYCT Update on Track & Switch Capital Program

Ms. Brown provided an update on program progress since the last such presentation to CPOC in July 2017. Among the highlights: major incidents attributed to track are down by more than half to 7.5 (from a monthly average of 16.5 during the six months prior to the Subway Action Plan, January – June 2017); and major track incidents are down 58% since September 2016. Ms. Brown then provide an inventory of assets in the program, the history of track and switch installations since 1984, and 2015 – 2019 production and budget goals, both of which NYCT is on track to meet by year end. Ms. Brown finished her presentation with a review of various investment categories as well a survey of a wide range of track and switch types in various applications. In its oral remarks, the IEC confirmed that the 2015-2019 Track and Switch Program has met its overall production goals and commitments to date, and that through a project-by-project cost analysis, the IEC has determined that the program is currently within budget. The IEC then noted that its analysis of the individual Track projects in the Capital Traffic Light Report from September 2019 and prior quarters demonstrates a consistent number of cost and schedule variances. However, the IEC finds that NYCT has successfully worked around these issues by redeploying staff and resources to move the program forward and to mitigate cost variances by utilizing the savings from other projects within the program. Further details of the presentations, and Committee Members' comments and questions with respect thereto are included in the video recording of the meeting maintained in MTA's records.

Progress Report on OMNY - MTA's New Fare Payment System

Mr. Putre outlined the Phased Approach to project implementation, from the initial launch at select subway stations/buses that occurred in May 2019 through project completion (which remains scheduled for July 2023). He then reported that the project is currently 28% complete and that there has been no change to the \$645 million project budget. In its oral remarks, the IEC stated that its analysis confirms that the project remains on budget and on schedule. The IEC noted that the majority of variances from the Phase I rollout have been resolved, resulting in enhanced reliability and performance of the OMNY system. The IEC then cited risks related to the all-Door Boarding change order and the potential effect on the decommissioning of MetroCard equipment related to the integration of affiliate agencies. The IEC then offered the following observations: to take full advantage of the OMNY system, it is incumbent on the MTA to coordinate fare policies across all agencies; the project continues to benefit from a well-coordinated effort, led by the project team, in addressing stakeholder requirements while meeting key schedule milestones; and an effective employee training and customer communications program, implemented by the MTA and OMNY program partners, have contributed to the success of the OMNY program. The IEC concluded its oral remarks with the following recommendations: dual control and well-

established procedures must be followed to minimize human errors while performing critical system operations; and the strategy for a consolidated approach to integrating affiliate agencies into the OMNY system must be developed by the MTA prior to formal agreements. Further details of the presentations, and Committee Members' comments and questions with respect thereto are included in the video recording of the meeting maintained in MTA's records.

MTA Capital Program Commitments & Completions and Funding

Mr. Savio reported that in 2019 agencies plan to commit a total of \$5.6 billion dollars, including 36 major commitments that are being tracked throughout the year. The MTA made six major commitments through October and twenty major commitments are delayed. Through October, agencies have committed \$2.2 billion versus a \$4.3 billion year-to-date goal, and by year end, the MTA forecasts making fifteen more major commitments and meeting 85% its overall 2019 commitments goal. For those commitments that will slip into 2020, all are projected to be committed by mid-year, with the majority occurring in January and February. With respect to completions, in 2019, agencies plan to complete a total of \$3.4 billion, including 24 major completions that are being tracked throughout the year. Through October, agencies have completed \$2.5 billion versus a \$2.6 billion year-to-date goal, and by year end, the MTA forecasts meeting its 2019 completions goal.

CPOC Charter Review

Mr. Savio stated that the CPOC Committee Charter has been included in the CPOC book for review by Committee Members in advance of the December Corporate Governance Committee, which will review and approve all Committee Charters. Mr. Spero then noted that staff recommends no changes at this time.

Adjournment

Upon motion duly made and seconded, Commissioner Metzger adjourned the November 12, 2019 meeting of the MTA Capital Program Oversight Committee at 3:02 PM.

Respectfully submitted,
Michael Jew-Geralds
Office of Construction Oversight



2020 CPOC Committee Work Plan

I. Recurring Agenda Items

Approval of the Minutes
Committee Work Plan
Commitments/Completions and Funding Report

II. Specific Agenda Items

January

NYCT Capital Program Update

- Signals and Train Control Division
- Systems and Security Division

NYCT Rolling Stock Procurement Program

February

B&T Capital Program Update

- Henry Hudson Bridge Program
- Verrazano-Narrows Program
- Throgs Neck Bridge Program
- Harlem River Drive Connector Ramp at the RFK Bridge
- Overall Design-Build Program

LIRR and MNR Update on Positive Train Control (PTC)
Update on Capital Program Security Projects (in Executive Session)

March

NYCT Capital Program Update
Quarterly Traffic Light Reports

April

MTACC Capital Program Update

May

LIRR Capital Program Update
MNR Capital Program Update
LIRR and MNR Update on Positive Train Control (PTC)
Update on OMNY Program
Update on Minority, Women and Disadvantaged Business Participation

June

NYCT Capital Program Update
Quarterly Traffic Light Reports

July

MTACC Capital Program Update

September

NYCT Capital Program Update
Quarterly Traffic Light Reports

October

LIRR Capital Program Update
MNR Capital Program Update
LIRR and MNR Joint Update on Rolling Stock
LIRR and MNR Update on Positive Train Control (PTC)

November

NYCT Capital Program Update
Update on OMNY Program
Update on Minority, Women and Disadvantaged Business Participation
Update on Small Business Development Program

December

MTACC Capital Program Update

A Modern LI

LIRR Expansion Project Floral Park to Hicksville

CPOC Report December 2019

**EXPANSION
PROJECT**

FLORAL
PARK

HICKSVILLE

- **Award Date:** December 2017
- **Contract Type:** Design-Build
- **Project Budget Contained In:**
Approved 2015-2019 Capital Plan: \$2,050M
Future 2020-2024 Capital Plan: \$ 538M

Design-Builder (3TC)

DESIGN BUILD

3rd TRACK CONSTRUCTORS
Picone | Dragados USA | CCA Civil | Halmar

LEAD OUTREACH

RUBENSTEIN

LEAD DESIGNER

Stantec

**Project Management
Team (PMT)**

- MTACC
- LIRR
- NYSDOT
- Consultants

DECEMBER
2017



PROJECT
AWARD

Q4
2018



ADVANCE
HEAVY
CONSTRUCTION

Q4
2022



END HEAVY
CONSTRUCTION /
TRAINS RUNNING


MID -
2023



SUBSTANTIAL
COMPLETION



Construction Schedule Summary



Financial Summary

	TOTAL
Current 2015-2019 Capital Plan	
Design-Build Budget	\$ 1,497,105,177
LIRR/Force Account	\$ 213,860,388
Project/Other	\$ 197,000,970
Contingency	\$ 142,033,465
Total Budget with Contingency	\$ 2,050,000,000

Expenditures	
Projected	\$ 776,116,272
Actual	\$ 765,745,960

Change Orders	
Executed	\$ 3,838,412
In Negotiations	±\$5M
Remaining Contingency	\$135M - \$140M

Completion Scope Advanced	
Temp allocation for Adv. Grade Crossings	\$ 46,091,776

Future 2020-2024 Capital Plan	
Total Budget	\$ 538,532,692

**Actuals through October 2019.*

1. Project remains under budget:

- In negotiations - addl ± \$5M that includes credits and debits

2. DB Project is on schedule:

- 30.6% project progress – verified work (Base + Completion)
35.2% (Base)
- All project elements proceeding on schedule
- Off Right-Of-Way elements advancing ahead of schedule
- On Right-Of-Way elements are advancing per schedule, prior concerns mitigated
- Advancing two undergrade crossings and two substations early

3. Future Capital Program

- Completion Scope - \$538M
- \$46M borrowed from Completion Scope for grade crossing advancement financed by use of contingency in Base Scope

Change Orders / Risk Control

Ball in Court Tracker (as of November 26, 2019)

		BALL IN COURT TRACKER																														
#	Outstanding Tasks	CO #	BIC	Purpose	2018												2019															
					J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N										
					1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
1	Merrillon Station Elevators	8	PMT	No cost																												
2	Existing Grade Crossing Signal Equipment Request	12	3TC	Credit																												
3	Queens Operator Workstation	14	3TC	Missed Scope																												
4	Cable Tray and Backbone (Force Account Work & DB Credit)	23	PMT	Risk Mitigation																												
5	Station Gangway and Gangway Storage Deletion	24	PMT	Scope reduction																												
6	Revised Property Maps in New Hyde Park	20	3TC	Risk Mitigation																												
7	Third Rail Heaters	22	3TC	Credit																												
8	ASIMS Piping (Stairs and Ramps)	29	PMT	Improve Safety																												
9	Metal Art at Merrillon	36	3TC	New Specs																												
10	Global License LIRR	32	3TC	New Specs																												
11	Additional NYSDOT Maps	38	PMT	Changed Scope																												
12	Phase 1 & Phase 2 Studies and Surveys; 80 and 85 Willis Ave	41	3TC	New Specs																												
13	NICE Facility Heating Issues (T&M Directed Work)	42	3TC	Improve Safety																												
14	Mineola Track Siding	15	Negotiated	Risk Mitigation																												
15	Help point System Modifications (credit)	13	Negotiated	Credit																												
16	Hempstead Interlocking Signals (Park 1 and Park 2)	10	Negotiated	Improve Safety																												
17	Elevator Alarm/Light Scope Deletion	17	Closed	Scope reduction																												
18	Time Lapse Cameras	26	Negotiated	Improve Safety																												
19	Nassau County Pump Station Integration	35	Negotiated	Improve Efficiency																												
20	Blue LED Lights	21	Closed	New Specs																												
21	Negative Return Running Rail Clamps	9	Closed	New Specs																												
22	Additional Master Location 147/148	16	Closed	Improve Efficiency																												
23	Completion Scope Items moved to Base Scope	7	Closed	Risk Mitigation																												
24	REVISED Proposal for Turnouts and Crossovers	3	Closed	New Specs																												
25	Advancement of Grade Crossing at Willis, Main, and School	25	Closed	Risk Mitigation																												
26	Additional Office Space at Westbury Office	4	Closed	Improve Efficiency																												
27	NICE Facility Repairs	2	Closed	Risk Mitigation																												
28	Substation Relays - CE-1 update to V7 Contract Drawings & VS	5	Closed	New Specs																												
29	ROW Utility Poles Fiberglass v Wood		Closed	No Merit																												
30	Station Aesthetics Design		Closed	No Merit																												
31	Requested VECP for Walkway Canopies		Closed	No Merit																												
32	Stewart Manor Fence		Closed	No Merit																												

Since our last CPOC:

- 6 new change orders commenced
- 8 more change orders were approved
- 0 change orders were found to have no merit

Out of 13 active change orders:

- 2 credits and 1 scope reduction
- 1 no cost scope swap
- 2 risk mitigations
- 1 missed scope, 1 changed scope and 3 new specs
- 2 improved safety


LEGEND

- 3TC Ball In Court
- PMT Ball in Court
- (x) Step No. in Approval Process
- ▲ RFP Sent
- ★ Complete
- x No Merit
- Complete/Inactive

Risk Mitigation

Risk	Issue	Concern	Mitigation
Temporary Utility Relocations	Extent of temporary utility relocations	Utility relocations may take longer than allocated in the schedule	<ul style="list-style-type: none"> Weekly coordination between PMT and design-build team to develop integrated solution Aggressive design approval process Dedicated personnel to enable quick decision making
Delivery of Materials	Delayed delivery of long lead materials	Material not delivered to site in a timely manner may impact project schedule	<ul style="list-style-type: none"> Aggressive design / shop drawing approval process Establish storage areas to accept delivery prior to need
Work Sequencing at Mineola	Construction at Mineola is the most complicated part of the corridor	Significant unknowns on constructability, restricted working area and temporary traffic plans	<ul style="list-style-type: none"> Advancing Willis Avenue Grade Crossing allowing work to start now Working with Mineola Mayor to ensure construction staging matches local needs
Systems Integration	Subdivided responsibilities for systems delivery within design-build team	Potential for gaps in scope and ineffective system integration	<ul style="list-style-type: none"> New task force created to ensure all experts are at the same table Working to bring more capable system integrators to the design-build team

Key Performance Indicators (KPIs)



2020 Milestones

- **Completion Milestones**
 - Mineola Harrison Garage 3Q2020
 - Carle Place Station 4Q2020
 - Nassau 1 Interlocking Installed
- **Bridges & Grade Crossings**
 - NHP Road, Willis Ave, School St, S12th
 - Plainfield, Glen Cove, Meadowbrook
- **22,000 If Walls**
- **Civil Works largely complete by end of 2020**
- **Tree Restoration Plans**



A New Approach



Covert Avenue Grade Crossing, Aug 2019

Planning | Development | Delivery

December 2019 CPOC Independent Engineering Consultant Project Review

Long Island Rail Road Expansion



McKIBACK

MTA Independent Engineering Consultant

Budget Review

- The IEC has reviewed the total project budget. A cost analysis for the design, construction and soft cost to verify the project's estimate at completion was performed. Based on this analysis, the project is within budget.
- Average monthly expenditures of \$41M, meet the current schedule requirements.
- The percent complete to date compares favorably to total expenditures, remaining contingency and overall budget.



MCKISSACK

MTA Independent Engineering Consultant

Schedule Review

- The IEC's review verifies that the project remains on schedule:
 - The longest path runs through the design, procurement and installation of Nassau 3 interlocking signal systems.
 - Nassau 1 interlocking is near critical. The first switch at Nassau 1 interlocking was successfully placed on Nov 16. A total of four (4) switches are required to be in place by the end of February in order to avoid impacts to successor activities.
 - The project has either met or exceeded all 2019 milestones, and is positioned well to meet the milestones in the upcoming quarter.



McKIBACK

MTA Independent Engineering Consultant

Risk

- The top risks are as follows:
 - Design, procurement and delivery of long-lead items, e.g. signal equipment, sub-stations, track and precast concrete ties.
 - Temporary and permanent utility relocations at Mineola, e.g. underground utilities including signal and power, and overhead electrical utilities need to be relocated before installation of retaining wall and raising of track.
- In the opinion of the IEC, based on field observations, schedule and risk reviews, and participation in risk workshops, the agency is taking appropriate steps to mitigate risks associated with achieving milestones.



McKIBACK

MTA Independent Engineering Consultant

BRINGING LONG ISLAND RAIL ROAD SERVICE TO THE EAST SIDE OF MANHATTAN

Capital Oversight Committee Report
December 2019



Project Scope

Largest infrastructure project in the United States



8 miles of new tunnels and 40 miles of new track



New 350,000 sq. feet Concourse



New terminal 150' below Grand Central



Installed 96 new switches and 14 signal huts in Harold Interlocking

BRINGING LONG ISLAND RAIL ROAD SERVICE TO THE EAST SIDE OF MANHATTAN

Current EAC \$11.1B
RSD : December 2022

- Saving Long Island passengers to Manhattan's East side up to 40 minutes/day
- Increase capacity of LIRR during peak hour service
- Opportunities for true reverse commuting to Long Island
- Redundancy in our regional transportation system
- Making Long Island an even more desirable place to live and work
- Allows Metro North access to Penn Station





Progress Photos







CQ033 – Mid-Day Storage Yard
July 2019



CQ033 – Mid-Day Storage Yard
September 2019



CH058A – B/C Tunnel Site Clearing
JUNE 2019



CH058A – B/C Tunnel Cutter Head Removal
September 2019



Dining Concourse Connection



CM014B - Dining Concourse Connection
October 2019




Escalator Wellway



Escalator Wellway
October 2019



Lower Platform




Lower Platform
October 2019

Project Risks and Mitigations



CS179 Detailed Schedule Milestones

Master Page # 36 of 154 - Capital Program Oversight Committee Meeting 12/16/2019




CS179 – MOD # 197 Milestone Status as of December 03, 2019

	Achieved		Tracking towards		Delayed		Future Milestone
--	----------	--	------------------	--	---------	--	------------------

Substantial Completion

CM014B Detailed Schedule Milestones


Master Page # 37 of 154 - Capital Program Oversight Committee Meeting 12/16/2019



CM014B – MOD # 210 Milestone Status as of December 03, 2019



East Side Access – Systems Highlights



Integrated Systems

Integrated System Testing leading up to Revenue Service



Power



Control System



Networks



HVAC



Signals



Fire Life Safety



Tunnel Ventilation



Radio




System Integration



Security

Concourse Systems



Facility Power Substation

B30
RISK

Delay Power

MITIGATION

Re-certification
Increased Breaker Capacity
Dedicated Crew Working around the Clock

Facility Power Substation B20

RISK

Delay Power

MITIGATION

Re-certification
Increased Breaker Capacity
Temporary Power from B30

Chiller Plant

RISK

Delay Conditioned Air
Bankrupt Installer

MITIGATION

Creation of Task Force
Contractor Accountability

Backbone Communications – Securitas




Rail –Acceleration



JP Morgan Chase - 270 Park Avenue

Master Page # 43 of 154 - Capital Program Oversight Committee Meeting 12/16/2019



Amtrak Availability in Harold Interlocking



Capital Program Oversight Committee Report

East Side Access, December 2019




Capital Program Oversight Committee Report

East Side Access, December 2019

Appendix

Construction Progress – Systems Fabrication and Installation


Master Page # 47 of 154 - Capital Program Oversight Committee Meeting 12/16/2019



As of November 1st, 2019


% completion based on earned value

Local Systems Testing – Progress



As of October 1st, 2019


Active Construction Progress : Forecast vs. Invoiced Amount



As of October 2019

Financial Performance: 3rd Party Construction – Forecast vs. Actual

Master Page # 50 of 154 - Capital Program Oversight Committee Meeting 12/16/2019




*Cumulative values include all 3rd Party Construction Costs (ESA Only) from the beginning of the project until December 2022

As of October 2019

Financial Performance: Cost Contingency

Master Page # 51 of 154 - Capital Program Oversight Committee Meeting 12/16/2019

Remaining Work Vs. Contingency



*note April to October '18 Transition


	April 2018	October 2019
Unallocated contingency	\$267 million	\$259 million
Allocated contingency	\$456 million	\$305 million
Total EAC Contingency	\$723 million	\$564 million

As of October 2019

Schedule Performance: Schedule Contingency

Master Page # 52 of 154 - Capital Program Oversight Committee Meeting 12/16/2019

Remaining Work Vs. Contingency



Category	May 2019 Total	October 2019 Total
Program Contingency – Manhattan/Systems (Critical Path)	10 months	8 months
Program Contingency – Harold (7 months off Critical Path)	13 months	15 months
Program Contingency – Mid-Day Storage Yard (8 months off Critical Path)	18 months	16 months

As of October 2019

120-Day Look Ahead

Harold & Queens

- Complete all soil excavation and commence B/C Approach concrete work.
- Complete demolition of TBM Shield at the B/C Approach.
- Continue track/switch installations in Mid-day Storage Yard.


Systems (CS179, CS084, VS/CS086)




- Energize B08 substation in Queens and B01/B02 substations in Manhattan.
- Complete Tunnel Ventilation system field testing at four locations in Queens.
- Complete factory testing for Backbone Communication System (BCS), Radio System and Centralized Train Control (CTC).
- Deliver and install Signal equipment in Central Instrumentation Rooms (CIR) and commence fit-out.
- Fully Test and energize two Traction Power substations in Queens.

Tunnels, Terminal & Concourse


- Complete escalator and elevator installation in both caverns.
- Complete ceiling framing at west mezzanine and lower level.
- Complete special track work at GCT 6 (East tunnel and diamond crossing).
- Complete EB2 63rd Street track installation.
- Complete Plaza east and west special track work.
- Complete the recertification of the B30 substation for power supply to US3, US4, US5, and US6
- Complete the recertification of the B20 substation for power supply to US7, US8, US9, and US10
- Complete Chiller Plant Work and HVAC conditioning of Zones 1, 2, and 3
- Complete all MEP clash work associated with the 270 Shear Wall construction
- Complete Architectural finishes in Zones 3 in preparation for terrazzo flooring
- Complete the 47th Street Civil Work for tie into the MNR 47th Street Cross Passage
- Start of testing and commissioning of concourse systems and equipment




Key Milestones and Issues

Status	Activity	Date Needed	Issues
 Yellow	Contractor Agreement on Incremental Systems Testing Approach, Schedule, and Cost (CM007)	December 2019	<p>Issue:</p> <ul style="list-style-type: none"> Timely contractor buy-in (agreement on the approach, schedule, and cost) is required for the program in order to commence testing on time. <p>Impact:</p> <ul style="list-style-type: none"> Delays may result in additional cost and schedule impacts to the contract and the program. The contractor may expect higher compensation than the amount anticipated by the project team. <p>Mitigation:</p> <ul style="list-style-type: none"> MTACC legal and the project team are meeting with TPC to finalize compensation negotiations for the time extension to substantial completion (MS #6A) associated with five CPRs in the caverns. In parallel, ESA has reached agreement in principal on track work acceleration, which will be included in the overall CM007 settlement.


	Red	Significant impact to Project Cost and/or Schedule (Milestones, Project Completion and/ or Revenue Service Date.)
	Yellow	Impact to Contract Cost and/or Schedule.
	Green	No Near Term Impact for Design, Procurement & Construction.




Key Milestones and Issues

Status	Activity	Date Needed	Issues
 Yellow	Factory Acceptance Testing (FAT) for Backbone Communications System (BCS) (CS179)	January 2020	<p>Issue:</p> <ul style="list-style-type: none"> Design documents to be completed by the contractor to facilitate BCS FAT; RFIs in connection with executed modifications for FON Connectivity and IP Addresses to be answered to allow completion of design documents; CPR-203 (Corporate IT) tied to completion of BCS design documents in current accelerated syndicated contractor schedule. <p>Impact:</p> <ul style="list-style-type: none"> Delaying the start of BCS FAT will delay deployment of BCS equipment and subsequently delay the start of IST. <p>Mitigation:</p> <ul style="list-style-type: none"> Design progress by Securitas is monitored through bi-weekly over-the-shoulder reviews at their facility to ensure that BCS FAT will be executed as planned. BCS Test procedure approval acceleration planned for November 2019 (2 x collective PMO/GEC/LIRR contractor reviews). The BCS V5 configuration build - progress is currently 70% to plan, sufficient to support BCS FAT in January 2020.


	Red	Significant impact to Project Cost and/or Schedule (Milestones, Project Completion and/ or Revenue Service Date.)
	Yellow	Impact to Contract Cost and/or Schedule.
	Green	No Near Term Impact for Design, Procurement & Construction.




Key Milestones and Issues

Status	Activity	Date Needed	Issues
 Yellow	Predecessor Work and Equipment Manufacturing (CS084)	February 2020 (Delivery of Final Substation Equipment) (Previously November 2019)	<p>Issue:</p> <ul style="list-style-type: none"> • Risk to timely handover of the traction power rooms to CS084 from other contracts, due to water ingress and rework of installations • Risk to the fabrication and delivery schedule of traction power equipment. <p>Impact:</p> <ul style="list-style-type: none"> • Delays to equipment installation in the traction power rooms, required for track, traction power and signal (CTC) Integrated Systems Testing. <p>Mitigation:</p> <ul style="list-style-type: none"> • Leak remediation efforts and the repair of the damaged subsoil drain lines at 55th Street Vent Facility (C03) are moving ahead; the installation of traction power equipment is planned for the 1st Quarter of 2020 • Delivery and installation of equipment at all substations, with the exception of C03 is progressing.


	Red	Significant impact to Project Cost and/or Schedule (Milestones, Project Completion and/ or Revenue Service Date.)
	Yellow	Impact to Contract Cost and/or Schedule.
	Green	No Near Term Impact for Design, Procurement & Construction.




Key Milestones and Issues

Status	Activity	Date Needed	Issues
 Yellow	Correct Traction Power Monuments (CM007)	Ongoing	<p>Issue:</p> <ul style="list-style-type: none"> Traction power monuments throughout the ESA track alignment are out of tolerance and need to be corrected to facilitate the traction power contractor's (CS084) cable installation in the tunnels. <p>Impact:</p> <ul style="list-style-type: none"> A delay in the completion of the CS084 tunnel work will postpone the completion of local testing and may ultimately impact track IST and the substantial completion of CS179. <p>Mitigation:</p> <ul style="list-style-type: none"> Correct conduit stub-ups for future monuments during track installation enabling subsequent construction of monuments in proper location Provide alternatives to structural modifications of monuments in coordination with LIRR, such as adjusting length in local third rail connection cables. ESA has completed a sufficient number of monuments in the east cavern, south of GCT 4, to start pulling cables between monuments in the tunnels and between monuments in the tunnels and substations.


	Red	Significant impact to Project Cost and/or Schedule (Milestones, Project Completion and/ or Revenue Service Date.)
	Yellow	Impact to Contract Cost and/or Schedule.
	Green	No Near Term Impact for Design, Procurement & Construction.




Key Milestones and Issues

Status	Activity	Date Needed	Issues
 Yellow	Availability of Amtrak Resources for Harold	Ongoing	<p>Issue:</p> <ul style="list-style-type: none"> The levels of Amtrak ET Direct Work resources may not be sufficient to support ESA work in Harold. Based on historical performance, the Amtrak resources allocated to ESA have been less than required to support the schedule in accordance with prior agreements between Amtrak and MTA. <p>Impact:</p> <ul style="list-style-type: none"> Insufficient Amtrak ET Direct Work resources to support 3rd party construction and LIRR direct work in Harold Interlocking may result in delays to work on the Harold critical path. <p>Mitigation:</p> <ul style="list-style-type: none"> To reduce pressure on Amtrak ET Direct Work resources, MTACC is procuring a 3rd party contract to perform ET direct scope as part of a design-build contract. NTP for this contract is planned for Q1, 2020. Catenary wire transfer work impacting CQ033 was completed in October 2019.

	Red	Significant impact to Project Cost and/or Schedule (Milestones, Project Completion and/ or Revenue Service Date.)
	Yellow	Impact to Contract Cost and/or Schedule.
	Green	No Near Term Impact for Design, Procurement & Construction.


Key Milestones and Issues




Status	Activity	Date Needed	Issues
 Green	LIRR Operational Readiness	Resolved	<p>Issue:</p> <ul style="list-style-type: none"> Hiring and training of LIRR personnel required for ESA revenue service is a significant effort that may be affected by the current hiring freeze. <p>Impact:</p> <ul style="list-style-type: none"> Impact ESA revenue service operations (number of trains, schedules, crew assignments, etc.) <p>Mitigation:</p> <ul style="list-style-type: none"> The Rail Activation Plan durations, which align with the revenue service date, are monitored as part of the ESA integrated project schedule LIRR was granted a waiver to relieve the hiring freeze which will address current hiring and training constraints. The OpR Group has been instructed to use the F2 service plan and corresponding T&E staffing levels for planning purposes. The new service plan is expected by the end of the year.

	Red	Significant impact to Project Cost and/or Schedule (Milestones, Project Completion and/ or Revenue Service Date.)
	Yellow	Impact to Contract Cost and/or Schedule.
	Green	No Near Term Impact for Design, Procurement & Construction.

Key Milestones and Issues

Master Page # 60 of 154 - Capital Program Oversight Committee Meeting 12/16/2019

Status	Activity	Date Needed	Issues
 Yellow	270 Park Avenue	Ongoing	<p>Issue:</p> <ul style="list-style-type: none"> JPMC's construction of its new headquarters at 270 Park Ave presents challenges to ESA construction and MNR at Grand Central. <p>Impact:</p> <ul style="list-style-type: none"> Shear walls to be constructed by JPMC affect the architectural, MEP and systems work in the ESA/ LIRR Concourse. JPMC construction on MNR train operations continues to be under review and will be properly addressed. <p>Mitigation:</p> <ul style="list-style-type: none"> An integrated construction schedule to merge and mitigate impacts to ESA's project schedule has been finalized among JPMC, ESA and MNR. A Memorandum of Understanding (MOU) between JPMC and MTA was approved, that: 1. Ensures no delay in ESA revenue Service Date, 2. Requires mitigating any service impact to MNR or GCT, 3. Provides JPMC proportional funding to both the GCT Train Shed improvements and a future ESA Entrance at 48th St. – To ensure these agreements are met, these principles were developed, they include the following: <ul style="list-style-type: none"> A fully developed Construction Agreement with JPMC to memorialize the details of design and construction schedule. A Construction Agreement and Easement Agreement with the owner of 415 Madison Ave, Rudin Management Company, where ESA's 48th St Entrance will be constructed.

	Red	Significant impact to Project Cost and/or Schedule (Milestones, Project Completion and/or Revenue Service Date.)
	Yellow	Impact to Contract Cost and/or Schedule.
	Green	No Near Term Impact for Design, Procurement & Construction.

Capital Program Oversight Committee Report

East Side Access, December 2019

December 2019 Independent Engineering Consultant Project Review

East Side Access



McKISSACK

MTA Independent Engineering Consultant

Cost and Schedule Review

■ Cost

- The Independent Engineering Consultant's analysis indicates the ESA cost estimate established in April 2018, including cost contingencies, remains sufficient to complete the work required for Revenue Service.

■ Schedule

- In July 2019, the IEC forecasted 6 months of program contingency remaining to the December 2022 Revenue Service Date, which was driven by LIRR Takeover of ESA. The takeover criteria and duration continue to be evaluated and finalized.
- Installation and local testing delays are impacting Integrated Systems Testing (IST). If not mitigated, this could result in the consumption of 2 months of program contingency.
- Focus should remain on both, the primary and secondary, critical paths to the program.
 - Phase 3 Concourse and Caverns IST (station and building systems, including Fire Life Safety)
 - Phase Track/ Centralized Train Control IST (track, traction power and signal)
 - Replacement of damaged rail and associated re-work need to be captured in the schedule.



McKISSACK


MTA Independent Engineering Consultant

CS179 Systems Review

- Since the May 2019 Settlement Agreement, the contractor has focused its efforts in working towards the upcoming milestones; however, overall installation and local testing progress is behind plan.
- Increased contractor productivity is required to mitigate the systems installation and testing work and ensure that critical and near-critical milestones are met.
 - Additional work shifts and/or resources should be considered.
- The project team is developing systems installation and testing tools, including a database, master submittal log and testing schedule, to facilitate monitoring and reporting.
 - These tools are needed to validate the 16-month IST duration.

Critical activities for the CS179 Systems contract are lagging behind plan.

CS179 Critical Schedule Activities
(March - September 2019)



McKISSACK

MTA Independent Engineering Consultant

Recommendations

- To support the project team's efforts to accelerate systems work, the IEC recommends additional resources to strengthen project management and quality control, in particular:
 - Increase Quality Control/ Assurance and Inspection staff.
 - Identify a Phase Lead/ Manager for all tunnel installation and testing work, including track, signal and traction power.



McKISSACK

MTA Independent Engineering Consultant

Recommendation Log

ESA – IEC Recommendations / Observations Log

Recommendations (April 2018)	Agency Response/ Action	Status
Perform a Systems Risk Assessment and identify mitigations based on the incremental testing approach.	A system risk refresher will be performed, once the impacts of 270 Park work on the program schedule are fully known; in the meantime the system risk are being monitored through a risk register and monthly risk meetings with IEC and OCO.	Ongoing
Manage in-house Force Account (FA) to balance resources between East Side Access and other projects.	LIRR Department of Program Management is refreshing their 5-year outlook to determine what resources will be needed leading to revenue service, to ensure it will be supported.	Ongoing
Recommendations (July 2019)	Agency Response/ Action	Status
LIRR and ESA finalize the required duration for LIRR Takeover of ESA and further develop the existing Takeover Plan. Detail for specific takeover criteria for the required elements and final acceptance of the various assets should be provided.	The Operational Readiness Group (OpR) is holding frequent coordination meetings to develop LIRR takeover procedures and link the OpR schedule with the IPS. Outstanding issues, such as the 90-day burn-in period and PTC testing, are being addressed.	Ongoing
Re-introduce Key Performance Indicators (KPI) to measure the progress of installation and testing of critical systems against plan, including: Facility Power, Track and Third Rail, Traction Power, Signal, and Communications.	The project team is currently working to populate and link the equipment installation database, the master submittal schedule, and schedules of all systems and systems related contracts to more effectively manage and track progress of systems testing.	Ongoing




McKISSACK

MTA Independent Engineering Consultant



MTACC Report to CPOC Second Avenue Subway Phase 2

December 16, 2019





Delivering on Promises

- Serves Transit-Dependent Community
 - Over 70% of residents use public transportation to get to work vs. 55% city-wide
- Improves Access to
 - Jobs
 - Health care options
 - Educational institutions
- Improves Service Beyond SAS
 - Improves reliability by reducing crowding along the Lexington Avenue Line - among the busiest transit lines in America
 - Connection to Metro North Railroad




Dismantling of Second Ave. Elevated Line in the 1940's



Federal Funding

Goal: Funding Agreement by Q4 2020





Cost Containment

- Major Cost Containment Efforts have already reduced project cost by up to \$1B
 - Reduction in underground construction at 125th Street Station
 - **Reuse of 1970's tunnel to construct new 116th Street Station**
- Joint NYCT/Project Team Task Force
 - NYCT operational & engineering staff and project design team collectively developed innovative cost containment ideas covering all major systems.
 - Approximately 50 concepts are being studied.
- Value Engineering
 - Structural, Geotechnical, MEP, Systems & Finishes ongoing.
 - Over 100 opportunities identified.
- Potential Additional Savings: \$50M - \$200M
- Exploring options for Value Capture





Design Progress

- Advanced Works Contract
 - Drawings completed.
 - Finalizing coordination with NYC agencies & utility companies.
- Civil/Structural Design/Build (DB)
 - Draft Submission Completed and under review.
- Ongoing coordination with Developers at 125th Street Station
- MEP, Systems, and Architectural Fit-out Design/Build (DB)
 - GEC awarded option (*November 2019*) to develop bid documents





Public Outreach Update

- Participated in Congressman Adriano Espaillat's East Harlem Transportation Taskforce
- Met with potentially impacted School District 4 superintendent and area principals to provide update on project
- Multiple meetings with Franklin Plaza Board, Facilities Manager, and arborist to plan mitigations for early utility work
- Over 16 presentations made to more than 200 students
- Since opening, interacted with over 10,700 visitors to the SAS Phase 2 CIC & 12,200 contacts at pop-up events
- Presentation by MTA CDO to *Uptown Grand Central*; Community Based Organization including elected officials, business owners, and stakeholders





PENN STATION ACCESS

CAPITAL PROGRAM OVERSIGHT COMMITTEE

DECEMBER 16, 2019

PROJECT BENEFITS & ELEMENTS



Decreased Travel Times



Optimizing Existing Infrastructure



Reverse Commuting Opportunities



Economic Vitality



Regional Transportation Connectivity



Sustainability



Enhanced Network Reliability



Bridging Communities


TIME SAVINGS

Departure	Arrival	Approx. Current Travel Time	Approx. Time with Penn Station Access	Savings
Co-Op City	Penn Station	75 Minutes	30 Minutes	45 Minutes
Co-Op City	Stamford	110 Minutes	30 Minutes	80 Minutes
Morris Park	Penn Station	60 Minutes	25 Minutes	35 Minutes
Morris Park	Stamford	95 Minutes	30 Minutes	65 Minutes
Parkchester/Van Nest	Penn Station	60 Minutes	20 Minutes	40 Minutes
Parkchester/Van Nest	Stamford	85 Minutes	35 Minutes	50 Minutes
Hunts Point	Penn Station	45 Minutes	20 Minutes	25 Minutes
Hunts Point	Stamford	80 Minutes	40 Minutes	40 Minutes

ENVIRONMENTAL ASSESSMENT



- ✓ FTA Environmental Assessment June Submittal
- ✓ Initial FTA/FRA comments received
- ✓ EA updated based on the Amtrak track alignment



DESIGN

- ✓ Design Phase Agreement executed with Amtrak
- ✓ Topographic survey data collected and mapped
- ✓ Concept Design Report (10% design) complete
- ✓ 30% track design submitted to key stakeholders

PROJECT WEBSITE LAUNCHED!

PENNSTATIONACCESS.INFO



PROCUREMENT

DESIGN/BUILD SCHEDULE

RFQ Released	October 25, 2019
RFQ Information Session	November 1, 2019
RFQ Response	December 27, 2019
RFP	Under development

122
ATTENDEES

78
FIRMS AND
VENDORS

FROM
7
DIFFERENT STATES


PRE-CONSTRUCTION



- ✓ Developing Construction Agreement with Amtrak
 - Construction phasing requirements
 - Outages
 - Amtrak Force Account Personnel
- ✓ Advancing Subsurface Investigations
 - Geotechnical testing 50% complete

PROJECT RISKS/MITIGATIONS

RISK	POTENTIAL IMPACT	MITIGATION
Passenger and Freight operators approval of alignment	Finalization of Design, EA and Design-Build RFP	Advancing Amtrak’s preferred alignment Amtrak negotiations with freight rail
Obtaining FTA sign-off on Environmental Assessment	FONSI needed for construction contract award and real estate agreements	EA just updated and resubmitted to FTA with Amtrak alignment FTA partnering in bi-weekly stakeholder meeting
AC Power System Reliability	Impact to AC power design	Alternative technical solution being developed with Amtrak and MNR
Limited availability of Amtrak Force Account personnel	Impacts to the project construction schedule	Develop and fund a Training Plan for dedicated Amtrak Forces for Penn Station Access
Concurrent competing projects within the Region	Limited competition among contractors could lead to potential cost impacts	Implement MTA’s New Way of Doing Business



MTA Capital Program Commitments & Completions

through November 30, 2019

Capital Projects – Major Commitments – November 2019


In 2019, agencies have a goal of \$5.6 billion in overall commitments. 36 major commitments are included; 18 for NYCT, two for LIRR, four for Metro-North, six for B&T, one for MTACC, two for MTA Bus and three for the MTA Police Department.

Through November, agencies have committed \$2.7 billion versus a \$4.7 billion YTD goal. The shortfall is primarily due to slips of twenty-one major commitments explained on the following page. The remaining total shortfall is due to delays of non-major commitments, including force account and support costs related to MTACC projects as well as Metro-North projects.

Six other major commitments were made on time or early and four major commitments were delayed but are now committed.

By year-end, the MTA forecasts meeting 88% of its overall \$5.6 billion goal. However, achieving this outcome is very much reliant upon agencies making eight major commitments (\$1.3 billion) including 8th Ave CBTC and Interlockings, Rehabilitation of the Approach Viaducts at the Throgs Neck Bridge, and Public Safety Radio Cabling all currently forecast for award in December 2019.


Year-to-Date Major Commitments



	Count	Percent	Change from Prior Month
GREEN = Commitments made/forecast w within Goal	6	19%	↑ 2
YELLOW = Commitments delayed beyond Goal (already achieved)	4	13%	↑ 2
RED = Commitments delayed beyond Goal (not yet achieved)	21	68%	↑ 1
Total	31	100%	↑ 5

Budget Analysis

2019 Annual Goal	\$5,613	(\$ in millions)
2019 Forecast	88%	of Annual Goal
Forecast Left to commit	46%	(\$2,258)



Year-to-Date Agency Breakdown

2019 Goals	Prior month variance		
	GREEN	YELLOW	RED
New York City Transit			
1 2 12	---	+2 YELLOW	---
Long Island Rail Road			
1 1	---	---	---
Metro-North Railroad			
1 1 2	---	---	---
Bridges and Tunnels			
2 1 3	+1 GREEN	+1 YELLOW	+1 RED
Capital Construction Company			
1	---	---	---
MTA Bus Company			
1	+1 GREEN	---	---
MTA Police Department			
2	---	---	---

Capital Projects – Major Commitments – November 2019 – Schedule Variances

Project	Commitment	Goal	Forecast	Project	Commitment	Goal	Forecast
21 All-Agency Red Commitments (3 New Items)							
NYCT				<i>Signals & Communications</i>			
<i>Passenger Stations</i>							
Replace 11 Hydraulic Elevators / Various	Construction Award	Jun- 19	Feb- 20	8th Ave CBTC and Interlockings	Construction Award	Jun- 19	Dec- 19
		\$46.4	\$66.9			\$513.7	\$523.2
The contract award date for this project was modified since originally planned to reflect a new innovative procurement method with the potential to reduce construction duration and service outages. Project cost increase reflects refined design and project complexity.				The contract award date for this project was modified since originally planned to reflect a new innovative procurement method with the potential to reduce construction duration and service outages.			
Replace 8 Traction Elevators / Various	Construction Award	May- 19	May- 20	UHF T-Band Radio System Replacement	Construction Award	Sep- 19	Jan- 20
		\$57.9	\$67.4			\$61.2	\$62.2
The contract award date for this project was modified since originally planned to reflect a new innovative procurement method with the potential to reduce construction duration and service outages. Project cost increase reflects refined design and project complexity.				The contract award date for this project was modified since originally planned to reflect a new innovative procurement method with the potential to reduce construction duration. Bids under evaluation.			
ADA: 149 Street - Grand Concourse Complex (New Item)	Construction Award	Nov- 19	Jun- 20	Life Cycle Replacement of Code Systems - Phase 1	Construction Award	Oct- 19	Mar- 20
		\$79.2	\$111.7			\$31.5	\$48.2
Contract award date for this project was modified since originally planned to reflect a new procurement method. Project cost increase reflects refined design and project complexity.				The contract award date for this project was modified since originally planned to reflect a new innovative procurement method with the potential to reduce construction duration.			
ADA: Livonia Avenue / Canarsie	Construction Award	Oct- 19	Feb- 20	Life Cycle Replacement of Speed Enforcement Systems (New Item)	Construction Award	Nov- 19	Mar- 20
		\$64.8	\$76.2			\$51.2	\$61.5
The contract award date for this project was modified since originally planned to reflect a new procurement method. Project cost increase reflects refined design and project complexity.				The contract award date for this project was modified since originally planned to reflect a new innovative procurement method with the potential to reduce construction duration and service outages. The cost increase reflects refined design and project complexity.			
<i>Line Structures</i>				<i>Power</i>			
Overcoating: 17 Bridges & East 180 Street Flyover / Dyre Av	Construction Award	Oct- 19	May- 20	Central Substation Renewal Including New Rectifier / 6AV	Construction Award	Oct- 19	Dec- 19
		\$36.5	\$63.5			\$44.2	\$38.3
The contract award date for this project was modified since originally planned to reflect a new innovative procurement method with the potential to reduce construction duration. Cost increase reflects project complexity and market conditions.				Project Schedule delayed due to several bid postponements requested by bidders. Bids received 10/15; project budget reflects actual bid cost.			
Line Structure Repairs & Vents between Stations - Bronx	Construction Award	Oct- 19	Jul- 20	<i>Shops & Yards</i>			
		\$83.6	\$82.8	Sandy Mitigation: Sewer Improvements at 207th Street	Construction Award	Jul- 19	Dec- 19
Project being coordinated with the Line Structure Repairs on the Concourse Line and the change in schedule reflects the design and project complexity.						\$19.3	\$130.5
				Advertisement issues were resolved in June. Project cost increase reflects refined design and project complexity. Bids were received and being evaluated.			

Capital Projects – Major Commitments – November 2019 – Schedule Variances

Project	Commitment	Goal	Forecast	Project	Commitment	Goal	Forecast
LIRR				MTACC			
<i>Rolling Stock</i>				<i>East Side Access</i>			
Work Locomotives	Construction Award	Mar- 19	Jan- 20	Electric Traction Catenary Work - Harold Systems	Construction Award	Aug- 19	Feb- 20
		\$32.2	\$32.2			\$29.8	\$29.8
<p>An independent firm reviewed the procurement and recommended that work locomotives must not exceed required braking horsepower in order to deliver the cleanest locomotives. The award was rescheduled for vendors to revise their submissions.</p>				<p>Construction award delayed due to an extension to permit more time for prospective proposers to assemble qualified teams for bidding and the incorporation of contract modification to include additional scope.</p>			
MNR				B&T			
<i>Stations</i>				<i>Henry Hudson Bridge</i>			
Harlem Line Station Improvements	Construction Award	Jun- 19	Apr- 20	Structural Rehabilitation & Replacement of HHB Overcoat System	Construction Award	Aug- 19	Dec- 19
		\$79.5	\$14.7			\$40.0	\$46.8
<p>Construction award delayed due to limited flagging resources. The scope of work has been revised to only capture the critical elements of this project.</p>				<p>Construction award delayed due to change in procurement strategy. Project cost increased due to addition of structural painting of the upper level steel overcoating which to save cost by taking advantage of the full platform that will be installed for steel repairs on the upper level arch.</p>			
<i>Rolling Stock</i>				<i>Throgs Neck Bridge</i>			
Locomotive Purchase	Construction Award	Sep- 19	Jan- 20	Approach Viaduct Seismic Retrofit/Structural Rehab	Construction Award	Oct- 19	Dec- 19
		\$213.0	\$213.0			\$180.0	\$165.5
<p>Project delayed due to a change in funding which required re- issuance of the RFP and time to reconcile the differences between the proposal and the specification.</p>				<p>As a result of the MTA- wide Cost Containment Initiative, project delivery methods were re-evaluated and modified. This resulted in additional procurement time and reduced project budget, which are reflected in the revised award schedule. Forecast award value reflects an apparent good bid.</p>			
MTA Police Department				<i>Verrazzano- Narrows Bridge</i>			
<i>MTAPD</i>				Approach Viaduct Seismic Retrofit/Structural Rehab (New Item)			
Radio Project Phase 3 - MRRS System	Construction Award	Sep- 19	Mar- 20		Construction Award	Nov- 19	Dec- 19
		\$6.8	\$6.5			\$202.5	\$154.3
<p>This construction award is delayed due to the need to coordinate work with a separate Penn Station renovation project. MTAPD is exploring the possibility of coordinating the radio system work with the renovation project's 2nd phase.</p>				<p>As a result of the MTA- wide Cost Containment Initiative, project delivery methods were re-evaluated and modified. This resulted in additional procurement time and reduced project budget, which are reflected in the revised award schedule. Forecast award value reflects an apparent good bid.</p>			
Public Safety Radio - Penn Station	Construction Award	Oct- 19	Mar- 20				
		\$16.8	\$16.8				
<p>The delay is due to ongoing discussions with Amtrak to coordinate access to communications rooms and antenna systems in Penn Station.</p>							

Capital Projects – Major Commitments – November 2019 – Schedule Variances

Actual Results Shaded

Project	Commitment	Goal	Actual
4 All-Agency Yellow Commitments (2 New Items)			
NYCT			
<i>Passenger Stations</i>			
ADA Enhancements: 170 St / JER (New Item)	Construction Award	Sep- 19	Nov- 19 (A)
		\$49.0	\$59.4
The construction award was delayed due to extended RFP process. The project cost increased due to additional structural repairs.			
<i>Buses</i>			
Purchase 50 Express Buses (New Item)	Construction Award	Sep- 19	Nov- 19 (A)
		\$38.5	\$33.5
Award schedule extended to November to mesh with new prioritized work plan in the new bus/procurement groups. The project cost decrease reflects favorable bids			
MNR			
<i>Structures</i>			
Overhead Bridge Program East of Hudson	Construction Award	Feb- 19	Mar- 19 (A)
		\$23.4	\$25.6
Award was delayed to March due to revisions made to the notice of award which resulted in a protracted approval process.			
Bridges & Tunnels			
<i>Bronx- Whitestone Bridge</i>			
Tower and Pier Fender Protection & Install of Fire Standpipe Connections	Construction Award	Sep- 19	Oct- 19 (A)
		\$40.5	\$18.6
Construction award delayed due to change in procurement strategy. Contract awarded in October 2019.			


Capital Projects – Major Completions – November 2019

In 2019, agencies have a goal of \$3.4 billion in overall completions. 24 major completions are included, including 14 for NYCT, four for the LIRR, three for Metro-North, one for B&T, one for MTACC, and one for MTA Bus.

Through November, agencies have completed \$2.9 billion versus a \$2.8 billion YTD goal. Fourteen major completions have been achieved on time or early including a MNR Sandy Restoration project (\$168M) and purchase of 367 standard diesel buses and 10 standard hybrid-electric buses (\$236M). Three major completions were delayed but are now completed. In addition, two major completions remain delayed and are expected to be completed in December.

By year-end, the MTA forecasts meeting its overall \$3.4 billion completion goal.


Year-to-Date Major Completions



	Count	Percent	Change from Prior Month
GREEN = Completions made/forecast within Goal	14	74%	↑ 2
YELLOW = Completions delayed beyond Goal (already achieved)	3	16%	-
RED = Completions delayed beyond Goal (not yet achieved)	2	11%	-
Total	19	100%	↑ 2

Budget Analysis

2019 Annual Goal \$3,428 (\$ in millions)
 2019 Forecast 107% of Annual Goal
 Forecast left to Complete 21% (\$784)



Year-to-Date Agency Breakdown

2019 Goals	Prior month variance		
	GREEN	YELLOW	RED
New York City Transit			
10	+1 GREEN	---	---
2			
Long Island Rail Road			
1	---	---	---
1			
Metro-North Railroad			
1	---	---	---
1			
Bridges and Tunnels			
1	+1 GREEN	---	---
Capital Construction Company			
1	---	---	---
MTA Bus Company			
1	---	---	---
MTA Police Department			
	---	---	---

Capital Projects – Major Completions – November 2019 – Schedule Variances

Actual Results Shaded

Project Completion Goal Forecast

2 All-Agency Red Completions

MNR

Stations

Grand Central Terminal Utilities	Construction	Apr-19	Dec-19
		\$44.7	\$51.0

Field conditions required the modification of a fire pump controller cabinet. The current forecast for project completion has consequently been delayed to December 2019.

LIRR

Stations

Nostrand Ave Station Rehab	Construction	Oct-19	Dec-19
		\$20.1	\$21.1

Delay is due to an extension granted to contractor and ongoing legal issues.

Project Completion Goal Actual

3 All-Agency Yellow Completions

NYCT

Bus Purchase

Purchase 251 Standard Diesel Buses	Bus Purchase	Jul-19	Aug-19 (A)
		\$161.0	\$160.1

There was an initial two month delay in the start of production and delivery of buses. Later, delays during fleet production resulted in a one month slip. All buses have been delivered.

Passenger Stations

Station Component: 4 Stations / Jamaica	Construction	Feb-19	Aug-19 (A)
		\$87.0	\$104.7

A project extension was granted to the contractor to complete additional work. Track access was available until August. The project cost increased to repair 30 tons of steel after a detailed steel repair survey revealed a significant amount of steel deterioration.

MTA Bus Company

Facilities


Security: JFK & Spring Creek	Construction	Aug-19	Sep-19 (A)
		\$8.5	\$8.5

Delayed due to an additional work order to replace a downed pole at JFK depot.

Status of MTA Capital Program Funding

Capital Funding (November 2019)

\$ in millions



Capital Funding Detail (November 30, 2019)

\$ in millions

	Funding Plan	Receipts		
	Current	October	This month	Received to date
1992-1999 Program	18,095	18,095	-	18,095
2000-2004 Program	21,668	21,668	-	21,668
2005-2009 Program	24,409	24,002	14	24,016

	Funding Plan	Receipts		
	Current	October	This month	Received to date
2010-2014 Program				
Federal Formula, Flexible, Misc	\$5,853	\$5,839	\$ -	\$5,839
Federal High Speed Rail	295	295	-	295
Federal New Start	1,257	1,257	-	1,257
Federal Security	189	101	-	101
Federal RRIF Loan	-	-	-	-
City Capital Funds	719	608	-	608
State Assistance	770	770	-	770
MTA Bus Federal and City Match	132	112	-	112
MTA Bonds (Payroll Mobility Tax)	11,483	9,606	202	9,808
Other (Including Operating to Capital)	1,365	1,239	-	1,239
B&T Bonds	2,026	1,812	-	1,812
Hurricane Sandy Recovery				
<i>Insurance Proceeds/Federal Reimbursement</i>	6,329	5,613	-	5,613
<i>PAYGO</i>	235	81	-	81
<i>Sandy Recovery MTA Bonds</i>	758	55	64	118
<i>Sandy Recovery B&T Bonds</i>	230	18	-	18
Total	31,640	27,406	266	27,672


	Funding Plan	Receipts		
	Current	October	This month	Received to date
2015-2019 Program				
Federal Formula, Flexible, Misc	\$6,704	\$4,456	\$ -	\$4,456
Federal Core Capacity	100	-	-	-
Federal New Start	500	-	-	-
Federal Security	3	3	-	3
State Assistance	8,640	979	-	979
City Capital Funds	2,667	790	-	790
MTA Bonds	7,968	4,793	666	5,459
Asset Sales/Leases	1,017	318	-	318
Pay-as-you-go (PAYGO)	2,145	1,730	-	1,730
Other	592	-	-	-
B&T Bonds & PAYGO	2,936	553	-	553
Total	33,273	13,620	666	14,287



3rd Quarter 2019 Traffic Light Report on MTA Core Capital Program Projects

A total of 285 Projects were Reviewed for the 3rd Quarter 2019


48 Projects in Design




Projects in Design: 48 projects were reviewed in the design phase with 22 (46%) projects designated green, 12 (25%) yellow, and 14 (29%) red. This is an increase of 8 red projects since the 2nd quarter 2019. Of the 14 red projects, 6 (43%) were red for a schedule variance, 5 for a cost variance and 3 for both cost and schedule variances. For the 6 projects designated red for schedule, the issues were due in part to reprioritization of more crucial designs, repackaging of design for Design/build award, and coordination with other projects.

Last Quarter: 47 projects were reviewed in the design phase with 17 (36%) projects designated green, 24 (51%) yellow, and 6 (13%) red.

48 Projects in Design




237 Projects in Construction



Projects in Construction: 237 projects were reviewed in the construction phase with 166 (70%) designated green, 39 (16%) yellow and 32 (14%) red. This is an increase of 5 red projects since the 2nd quarter 2019. Of the 32 red projects, 16 (50%) were red for a schedule variance, 9 for a contingency variance, 5 for a cost variance, 1 for both cost and schedule variances, and 1 for both contingency and schedule variances. For the 16 projects designated red for schedule, the variances ranged from 3 to 19 months. The schedule variances were due in part to added scope, reprioritization of in-house workforces, the requirement for additional General Orders, variety of contractor issues and limited track access.

Last Quarter: 276 projects were reviewed in the construction phase with 200 (72%) designated green, 49 (18%) yellow and 27 (10%) red.

237 Projects in Construction



Terms and Definitions

3rd Quarter 2019 Traffic Light Report on MTA Core Capital Program Projects

The following Terms and Definitions are used to identify a project's Traffic Light color designation using variances from quarter to quarter and are based on three performance indicators: cost, contingency and schedule. A project is designated a "**red light project**" when one or more of the three indicators exceed a specified threshold. Agencies are required to produce follow-up variance reports for all qualified red light projects. Included in these reports are one-page agency summaries (on pink paper stock) of issues associated with each project showing a **red** indicator and how the issues are being resolved. A project is designated a "**yellow light project**" after one or more performance indicators had triggered a red in a previous quarter. A yellow project may revert back to green after four consecutive quarters if the performance indicators have not worsened. A project is designated a "**green light project**" when no performance indicator has exceeded the Traffic Light Reports specified thresholds.

Traffic Light Report Project Terms and Definitions

Projects in Design: 48

- Green: Indices less than 110% and index movement of less than 10%.
- Red: Cost or Contingency Index: An EAC increase of 10% (or index movement of 10% or more since last Traffic Light Report).
- Red: Schedule Variance: An increase of 3 months or more to substantial completion since last Traffic Light Report.
- Yellow: Previously indicated as **red** with no new substantial change since last Traffic Light Report / A project in design that has been designated Yellow may be returned to Green when it has been in compliance with the three performance indicators for (four consecutive quarters) one year.

Projects in Construction: 237

- Green: Indices less than 110% and index movement of less than 10%. Other indices not exceeding those criteria specified in index formulas and criteria.
- Red: Cost or Contingency Index: An increase of 10% (or index movement of 10% or more since last Traffic Light Report).
- Red: Schedule Variance: An increase of 3 months or more to substantial completion since last Traffic Light Report.
- Yellow: Previously indicated as **red** with no new substantial change since last Traffic Light Report / A project in construction that has been designated Yellow may be returned to Green when it has been in compliance with the three performance indicators for (four consecutive quarters) one year.

Report Index Formulas and Criteria:

- Cost Index = Total Project EAC / Current Approved Budget
(Note: Current Budget is not Budget at Award)
- Schedule Variance = Number of months of change in schedule since last Traffic Light Report
- Contingency Index = % Contingency used / % 3rd Party Contract Completion (contingency used includes expended & pending AWOs). Triggered when project has reached 25% or higher. Threshold for NYCT is \$15M or more, other agencies \$7M or more.
- Excludes projects in CPOC's Risk-Based Monitoring Program listed at end of report



Report Index Formulas and Criteria:

- Only projects with budgets of \$7M or greater are included in the report

**3rd Quarter 2019 Traffic Light Report
Projects in Design and Construction**

▲ = Index increase: Trending indicates condition worsening since last quarterly report
 ▼ = Index decrease: Trending indicates condition improving since last quarterly report
 ■ = No Change since last quarterly report

ACEP	Description	Phase	Total Project EAC	% Phase Complete	Contingency Index	Cont. Trend	Cost Index	Cost Trend	Schedule Variance (Months)	Sched. Trend	Traffic Light
NYCT - New York City Transit Program											
NYCT - ADA Accessibility Program - Projects in Construction											
T6041311	ADA Phase 2 at 57 St Station-Broadway Line	Construction	\$35,857,557	44	.00	■	1.00	■	0	■	G
T7041301	ADA: Bedford Av CNR	Construction	\$72,610,025	57	.91	▼	.98	■	0	■	G
T7041302	ADA: Astoria Blvd AST	Construction	\$41,965,140	42	.06	▼	.99	■	0	■	G
T7041303	ADA: Bedford Pk Blvd BXC	Construction	\$37,119,638	48	.35	▼	1.00	■	0	■	G
T7041304	ADA: 86 St 4AV	Construction	\$36,055,077	42	1.52	▼	1.11	▲	0	■	R
T7041305	ADA: Gun Hill Road DYR	Construction	\$60,707,871	35	-.03	▲	.99	■	0	■	G
T7041306	ADA: Eastern Pkwy-Bklyn Museum EPK	Construction	\$42,298,636	28	.00	■	1.00	■	0	■	G
T7041308	ADA: Chambers St NAS	Construction	\$47,265,141	44	.19	▼	1.00	■	0	■	G
T7041309	ADA: Greenpoint Av XTN	Construction	\$41,345,663	49	.06	■	1.00	■	0	■	G
T7041310	ADA: 59 St 4AV	Construction	\$58,733,105	26	.05	■	1.00	■	0	■	G
T7041311	ADA: Rockaway Parkway CNR	Construction	\$12,787,053	35	.00	■	1.00	■	0	■	G
T7041312	ADA: 1 Av CNR	Construction	\$33,969,390	64	.67	▲	.88	■	0	■	G
T7041323	ADA: 57 Street BWY Additional Support Costs	Construction	\$53,339,198	44	7.86	▲	1.00	▲	0	■	G
All Other NYCT Projects											
T5041419	Intermodal Rockaway Pkwy CNR	Construction	\$11,491,690	28	.00	■	1.00	■	0	■	G
T5160749	Ulmer Park Depot Mezzanine Extension	Construction	\$7,754,011	90	1.10	▲	1.00	▼	0	■	Y
T6030227	On-Board Audio Visual (OBAV) System	Construction	\$23,284,832	70	.00	■	1.01	▲	0	■	G
T6040401	MetroCard-Electronic Components Replacement	Construction	\$16,340,035	85	.00	■	1.00	■	0	■	G
T6041260	Components: 4 Stations JAM	Construction	\$105,641,493	100	.78	▼	1.00	■	-1	▼	Y
T60412F2	Components: Ventilators Rehab. 8 Locs Ph 7	Construction	\$9,175,000	98	.00	■	1.00	■	4	▲	R
T6041304	Imprve Platfrm Horizntl/Vertical Clearance-Var Loc	Construction	\$12,555,331	71	.00	■	1.13	▲	0	■	R
T6060203	Tunnel Lighting:Roosevelt Av-36 St QBL	Construction	\$52,192,907	99	.00	■	1.00	■	-4	▼	G
T6070306	Demolish Abandoned Structures	Construction	\$15,116,583	74	.00	■	1.00	■	15	▲	R
T6070316	Structural Repairs: 39 St - 60 St 4AV Ph1	Construction	\$31,200,170	94	.00	■	1.00	■	-3	▼	G
T6100454	207th St. OH Shop: Boiler Upgrades & Site Remed.	Construction	\$10,823,059	38	.58	▲	1.00	■	0	■	G

**3rd Quarter 2019 Traffic Light Report
Projects in Design and Construction**

▲ = Index increase: Trending indicates condition worsening since last quarterly report
 ▼ = Index decrease: Trending indicates condition improving since last quarterly report
 ■ = No Change since last quarterly report

ACEP	Description	Phase	Total Project EAC	% Phase Complete	Contingency Index	Cont. Trend	Cost Index	Cost Trend	Schedule Variance (Months)	Sched. Trend	Traffic Light
NYCT - New York City Transit Program											
All Other NYCT Projects											
T6120436	Replacement of Oil/Water Separators at 4 Locs	Construction	\$19,024,868	85	-.31	▼	1.00	■	0	■	Y
T6130202	Purchase 65 Flatcars	Construction	\$47,597,644	29	.00	■	1.04	■	0	■	G
T6130207	Purchase 3 Vacuum Trains	Construction	\$34,704,131	100	.00	■	.99	■	-1	▼	G
T6160402	NYCT-Wide Storage Area Network/Disaster Recovery	Construction	\$22,268,148	85	.00	■	.99	■	3	▲	R
T6160611	Replace Fire Alarm Systems at 13 Locations	Construction	\$22,364,036	0	.00	■	1.01	▼	0	■	G
T6160717	Livingston Plaza Repairs	Construction	\$51,620,490	27	.00	▲	1.00	■	7	▲	R
T7030205	Purchase 15 Artic Electric Buses & Depot Chargers	Construction	\$34,378,339	6	.00	■	1.00	■	0	■	G
T7030215	AVLM for Paratransit Vehicles	Construction	\$26,938,276	19	.00	■	1.00	■	0	■	G
T7030218	Purchase 251 Standard Diesel Buses	Construction	\$160,110,732	100	.00	■	.99	■	1	▲	G
T7030219	Purchase 367 Diesel and 10 Hybrid Standard Buses	Construction	\$235,733,576	100	.00	■	1.00	■	0	■	G
T7030221	Purchase 108 Articulated Buses (New Flyer)	Construction	\$99,592,763	79	.00	■	1.00	■	0	■	G
T7040402	AFC Low Turnstile Procurement	Construction	\$11,640,000	95	.00	■	1.00	■	0	■	G
T7040403	AFC Replacement, Phase 2: Electronic Boards	Construction	\$13,861,520	67	.00	■	1.00	■	0	■	G
T7040702	Replace 12 Traction Elevators BW7	Construction	\$98,873,454	29	.42	▼	.99	■	0	■	G
T7040704	Replace 6 Traction Elevators 8AV	Construction	\$43,618,067	12	.00	■	.99	■	0	■	G
T7040706	Replace 2 Escalators: Grand Central-42 St LEX	Construction	\$29,863,318	26	.00	■	1.30	▲	0	■	R
T7040710	Escalator Relocation: Jay St-MetroTech FUL	Construction	\$21,724,370	4	.00	■	1.00	■	-1	▼	G
T7041202	Renewal: 138 St-Grand Concourse JER	Construction	\$25,606,623	4	.00	■	.99	■	0	■	G
T7041204	Renewal: Astoria Blvd AST	Construction	\$52,721,060	42	.38	▲	1.00	■	0	■	G
T7041236	Platform Components: Longwood Ave PEL	Construction	\$10,329,087	5	.00	■	1.00	■	0	■	G
T7041237	Platform Components: 2 Locs LNX	Construction	\$7,941,325	9	.00	■	1.04	■	0	■	G
T7041251	Platform Components: 4 Locs CNR	Construction	\$19,460,670	42	.61	▲	.72	▼	0	■	G
T7041252	Platform Components: 3 Locs EPK, CLK	Construction	\$15,436,947	35	.00	■	1.00	■	0	■	G
T7041263	Platform Components: 3 Locs NOS	Construction	\$19,236,236	63	.89	▲	1.00	■	0	■	G
T7041401	Station Signage Improvements	Construction	\$10,225,624	3	.00	■	.94	■	0	■	G

**3rd Quarter 2019 Traffic Light Report
Projects in Design and Construction**

▲ = Index increase: Trending indicates condition worsening since last quarterly report
 ▼ = Index decrease: Trending indicates condition improving since last quarterly report
 ■ = No Change since last quarterly report

ACEP	Description	Phase	Total Project EAC	% Phase Complete	Contingency Index	Cont. Trend	Cost Index	Cost Trend	Schedule Variance (Months)	Sched. Trend	Traffic Light
NYCT - New York City Transit Program											
All Other NYCT Projects											
T7041402	Access Improvements: Grand Central, Phase 2	Construction	\$68,076,674	75	.00	■	1.00	■	0	■	G
T7041403	Reopen Station Entrance: 8 Av SEA	Construction	\$19,515,798	89	.98	■	1.00	■	-2	▼	Y
T7041404	Reconstruction: Times Sq Complex, Ph3 - Shuttle	Construction	\$28,659,175	10	.00	■	.98	■	0	■	G
T7041408	2017 Water Condition Remedy	Construction	\$9,966,029	36	.00	■	1.00	▼	0	■	G
T7041409	Reconstruct Cortlandt St Station BW7	Construction	\$61,809,779	95	.00	■	.86	■	0	■	Y
T7041411	New Street Stairs: 2 Locs CNR	Construction	\$6,973,332	64	.94	▼	.92	■	0	■	G
T7041416	Circulation Improvements: Union Square CNR	Construction	\$17,577,047	54	2.38	▲	1.00	■	0	■	R
T7050210	2018 Continuous Welded Rail	Construction	\$9,953,473	94	.00	■	.91	▼	3	▲	R
T7050216	2019 Track Force Account	Construction	\$35,000,000	0	.00	■	1.00	■	0	■	G
T7050240	2016 Mainline Track Repl: Canarsie Tube	Construction	\$64,179,407	46	.00	■	.98	■	0	■	G
T7050259	2017 Mainline Track Repl: Jerome	Construction	\$22,849,946	67	.00	■	1.00	■	1	▲	Y
T7050260	2017 Mainline Track Repl: Lexington	Construction	\$9,345,501	87	.00	■	1.00	■	3	▲	R
T7050261	2017 Mainline Track Repl: Pelham	Construction	\$15,685,569	93	.00	■	1.87	▲	3	▲	R
T7050266	2017 Mainline Track Repl: Flushing	Construction	\$37,834,237	84	.00	■	1.28	■	0	■	Y
T7050269	Continuous Welded Rail (SAP)	Construction	\$53,000,000	80	.00	■	1.00	■	0	■	G
T7050270	2018 Mainline Track Repl: Astoria	Construction	\$17,274,700	98	.00	■	1.27	■	3	▲	R
T7050271	2018 Mainline Track Repl: Flushing	Construction	\$15,012,488	41	.00	■	.65	▼	0	■	Y
T7050272	2018 Mainline Track Repl: Jamaica	Construction	\$27,770,164	80	.00	■	1.00	▲	0	■	Y
T7050275	2018 Mainline Track Repl: Pelham	Construction	\$8,140,175	94	.00	■	.91	■	0	■	Y
T7050276	2018 Mainline Track Repl: Eastern Parkway	Construction	\$14,813,807	86	.00	■	1.31	▲	1	▲	R
T7050277	2018 Mainline Track Repl: Broadway-7th Avenue	Construction	\$12,953,000	97	.00	■	1.33	■	3	▲	R
T7050278	2018 Mainline Track Repl: Canarsie	Construction	\$8,615,368	86	.00	■	1.00	■	0	■	Y
T7050279	2018 Mainline Track Repl: Concourse	Construction	\$13,092,700	65	.00	■	1.00	■	0	■	Y
T7050280	2018 Mainline Track Repl: 6th Ave/Culver	Construction	\$22,512,343	93	.00	■	.98	▲	0	■	G
T7050283	2018 Mainline Track Repl: Archer Ave	Construction	\$7,330,264	85	.00	■	.73	▼	0	■	G

**3rd Quarter 2019 Traffic Light Report
Projects in Design and Construction**

▲ = Index increase: Trending indicates condition worsening since last quarterly report
 ▼ = Index decrease: Trending indicates condition improving since last quarterly report
 ■ = No Change since last quarterly report

ACEP	Description	Phase	Total Project EAC	% Phase Complete	Contingency Index	Cont. Trend	Cost Index	Cost Trend	Schedule Variance (Months)	Sched. Trend	Traffic Light
NYCT - New York City Transit Program											
All Other NYCT Projects											
T7050284	2018 Mainline Track Repl: Lenox-White Plains Rd	Construction	\$11,896,699	63	.00	■	1.00	▲	2	▲	Y
T7050287	2018 Mainline Track Repl: Brighton Line, BMT	Construction	\$10,528,093	54	.00	■	1.00	■	0	■	G
T7050288	2018 Mainline Track Repl: 4th Avenue Line, BMT	Construction	\$22,152,940	95	.00	■	1.55	▲	-1	▼	R
T7050290	2018 Mainline Track Repl: Myrtle	Construction	\$7,465,755	82	.00	■	1.00	■	2	▲	G
T7050293	2019 Mainline Track Repl: Astoria	Construction	\$20,967,636	82	.00	■	1.00	■	0	■	G
T7050304	2018 Mainline Switch Repl: Design/Support	Construction	\$9,252,717	80	.00	■	1.25	▲	0	■	R
T7050320	2016 Mainline Switch Repl: Flushing	Construction	\$7,499,563	0	.00	■	1.00	■	0	■	G
T7050328	2018 Mainline Switch Repl: Astoria	Construction	\$10,959,838	98	.00	■	1.00	▼	3	▲	Y
T7050332	2018 Mainline Switch Repl: White Plains Rd	Construction	\$7,398,926	75	.00	■	1.00	■	0	■	Y
T7050333	2018 Mainline Switch Repl: 4th Avenue Line, BMT	Construction	\$8,912,505	97	.00	■	1.39	■	3	▲	R
T7050334	2018 Mainline Switch Repl: Culver (Ditmas)	Construction	\$10,708,606	97	.00	■	1.26	■	-1	▼	Y
T7050339	2019 Mainline Switch Repl: Bway-7th Ave.	Construction	\$22,311,140	80	.00	■	1.00	■	0	■	G
T7060503	Replace Supervisory Vent Controls - Var Locs	Construction	\$29,023,735	9	.00	■	.99	■	0	■	G
T7060506	Rehab Forsyth St Vent Plant	Construction	\$90,374,945	9	.00	■	.99	■	0	■	G
T7060514	Tunnel Lighting: Roosevelt Av to Elmhurst Av / QBL	Construction	\$10,000,000	1	.00	■	1.00	▲	0	■	G
T7070303	Struct Rehab: Livonia Yard Overpass & Retain Wall	Construction	\$27,083,332	3	.00	■	1.00	■	0	■	G
T7070307	Rehab Emergency Exits (ICC) - Various Locs	Construction	\$16,997,741	73	.00	■	1.00	■	0	■	G
T7070308	Rehab Emergency Exits (3rd Party) - Var Locs	Construction	\$10,665,352	1	.00	■	1.00	▼	-11	▼	G
T7070313	Overcoat: 72 St - 104 St FLS	Construction	\$60,965,120	48	.00	■	1.00	■	0	■	Y
T7070316	Overcoat: Broadway - End of Line MYR	Construction	\$58,258,534	9	.00	■	.99	■	0	■	G
T7070317	Overcoat: 48 St - 72 St FLS	Construction	\$57,133,383	3	.00	■	1.00	■	0	■	G
T7070321	Struct Rehab: 4AV - Ph2	Construction	\$86,455,006	94	.86	▼	1.00	■	-3	▼	Y
T7070344	Repairing 'A' and 'B' Column Base Conditions WPR	Construction	\$17,401,817	8	.00	■	1.00	■	0	■	G
T7080307	Interlocking Modernization: Ditmas CUL	Construction	\$133,574,754	10	.00	■	1.00	■	0	■	G
T7080308	Interlocking Modernization: Kings Highway CUL	Construction	\$179,435,183	61	.09	■	1.00	■	0	■	G

**3rd Quarter 2019 Traffic Light Report
Projects in Design and Construction**

▲ = Index increase: Trending indicates condition worsening since last quarterly report
▼ = Index decrease: Trending indicates condition improving since last quarterly report
■ = No Change since last quarterly report

ACEP	Description	Phase	Total Project EAC	% Phase Complete	Contingency Index	Cont. Trend	Cost Index	Cost Trend	Schedule Variance (Months)	Sched. Trend	Traffic Light
NYCT - New York City Transit Program											
All Other NYCT Projects											
T7080322	AC to DC Line Relay Upgrade BCT	Construction	\$25,168,851	40	.00	■	1.00	■	0	■	G
T7080323	Signal Key-By Modifications, Ph4	Construction	\$18,429,499	65	.00	■	1.00	■	0	■	G
T7080325	Signal Room Fire Suppression, Phase 2	Construction	\$25,609,793	30	.04	▼	1.00	■	0	■	G
T7080332	CBTC: CUL (Church Av to W8 St)	Construction	\$117,995,762	5	.00	■	1.00	■	0	■	G
T7080333	Interlocking Modernization: Ave X CUL	Construction	\$200,040,640	7	.00	■	1.00	■	0	■	G
T7080339	Upgrade/Modernization of Signal Technology (SAP)	Construction	\$75,235,917	40	.00	■	1.05	▲	2	▲	G
T7080345	2019 M/L Switch Repl: Kings Hwy 12 Switches CUL	Construction	\$26,368,385	0	.00	■	1.00	▲	0	■	G
T7080346	Ultra-Wideband (UWB)-Based Train Control	Construction	\$58,939,886	70	.00	■	1.05	■	0	■	G
T7080602	Upgrade Async Network to SONET, Rings A and C	Construction	\$30,961,649	55	.12	▼	1.00	■	0	■	G
T7080603	PBX Upgrade	Construction	\$41,507,342	58	.18	■	1.00	■	0	■	G
T7080604	Fiber Optic Cable Replacement Ph2	Construction	\$29,219,060	41	.00	■	1.01	■	0	■	G
T7080617	LiftNet Transition to Ethernet	Construction	\$15,965,060	53	.00	■	1.00	■	0	■	G
T7080646	Antenna Cable: Next Generation Pilot & Testing	Construction	\$10,911,976	21	.00	■	1.00	■	0	■	G
T7080651	Help Point: Wrap Up work and CAI Removals	Construction	\$20,205,948	0	.00	■	1.00	▲	0	■	G
T7090201	Substation Renewal: Burnside Av BXC	Construction	\$22,857,912	18	.00	■	1.00	■	0	■	G
T7090202	Substation Renewal: Av Z CUL	Construction	\$32,517,194	10	.00	■	1.01	■	0	■	G
T7090205	Replace 25Hz Freq Converters - Various Locs	Construction	\$19,205,969	40	.00	■	1.00	■	0	■	G
T7090206	Replace HT Switchgear - Various Locs	Construction	\$29,930,773	5	1.01	▲	1.00	■	0	■	G
T7090210	Install Low-Resistance Contact Rail - CNR Tube	Construction	\$28,661,710	64	.00	■	.99	■	0	■	G
T7090215	Supplemental Negative Cables QBL	Construction	\$53,023,972	24	.00	■	1.00	■	0	■	G
T7090218	Install Low-Resistance Contact Rail QBL	Construction	\$48,418,850	30	.00	■	1.00	■	0	■	G
T7090222	New Substation: Maspeth Av-Humboldt St CNR	Construction	\$51,540,916	88	.24	■	1.00	■	0	■	G
T7090223	New Substation: Harrison PI CNR	Construction	\$58,204,402	78	.00	■	.98	■	0	■	G
T7090401	Rehab CBH # 586 - 18 Av CUL	Construction	\$14,497,395	89	.00	■	1.02	■	-2	▼	G
T7090404	Rehab CBH # 86 - Wilson Av CNR	Construction	\$5,578,665	88	.76	■	1.00	■	0	■	G

**3rd Quarter 2019 Traffic Light Report
Projects in Design and Construction**

▲ = Index increase: Trending indicates condition worsening since last quarterly report
 ▼ = Index decrease: Trending indicates condition improving since last quarterly report
 ■ = No Change since last quarterly report

ACEP	Description	Phase	Total Project EAC	% Phase Complete	Contingency Index	Cont. Trend	Cost Index	Cost Trend	Schedule Variance (Months)	Sched. Trend	Traffic Light
NYCT - New York City Transit Program											
All Other NYCT Projects											
T7090406	Rehab CBH # 85 & New Ducts: Bedfrd-N 6 St SS CNR	Construction	\$13,400,910	60	.20	■	.99	■	0	■	G
T7090407	Rehab CBH # 5 - 53 St BWY	Construction	\$17,031,998	49	.45	▲	1.00	■	0	■	G
T7090414	Repl Control & Bat Cables: Substation CZs	Construction	\$28,828,653	45	.00	■	1.00	■	0	■	G
T7090415	Reconstruct CBH # 392 Flushing River Bridge FLS	Construction	\$15,137,840	2	.00	■	1.00	▼	0	■	G
T7100401	DCE Shop Components Ph 1: 180 St, CI, PEL	Construction	\$33,852,409	1	.00	■	1.00	■	0	■	G
T7100402	207th St Maint & OH Shop Roof & Component Repl	Construction	\$59,961,172	8	.00	■	1.00	■	0	■	G
T7100403	DCE Shop Components Ph 2: 239 St, Concourse, ENY	Construction	\$45,506,450	11	.00	■	1.00	■	0	■	G
T7100405	DCE Shop Components Ph 4: 207 St Admin	Construction	\$24,328,231	0	.00	■	.99	■	0	■	G
T7100407	Upgrade Central Electronics Shop: Woodside	Construction	\$16,100,649	69	.57	▼	.99	■	1	▲	G
T7100409	Heavy Shop Equipment	Construction	\$14,729,150	47	.00	■	1.00	■	0	■	G
T7100422	Yard Lighting: 207th St Yard	Construction	\$27,630,979	100	-.12	■	1.10	■	0	■	Y
T7120314	HVAC: Manhattanville Depot	Construction	\$16,516,303	87	.00	■	1.00	■	0	■	G
T7120315	HVAC: Zerega Consolidated Maintenance Facility	Construction	\$8,700,000	10	.00	■	1.02	■	0	■	G
T7120408	Elevator Upgrades: JG,GH,MTV,CS,ENY	Construction	\$22,842,795	37	.07	▲	.99	■	0	■	G
T7120422	Storage Tanks: Jackie Gleason and Castleton Depots	Construction	\$9,330,816	100	.37	■	1.00	■	-1	▼	Y
T7130212	Purchase 202 Non-Revenue Vehicles	Construction	\$33,772,829	98	.00	■	.99	■	0	■	Y
T7160512	Test Pits	Construction	\$10,756,669	29	.00	■	1.00	■	0	■	G
T7160601	Fire Alarm System Replacement - 3 Locs	Construction	\$19,960,202	55	.00	■	1.00	■	0	■	G
T7160704	Emp Fac Component Repairs: 10 Locs / Manhattan	Construction	\$9,739,980	92	.00	■	1.00	■	0	■	Y
T7160714	Livingston Plz Elec, Mechanical, Generator Phase A	Construction	\$33,550,597	53	.27	▲	1.05	■	6	▲	R
T7160716	RCC and PCC Power Upgrade	Construction	\$59,070,962	48	.35	▼	1.00	▼	0	■	G
T7160721	EDR Rprs: DO #20 - Briarwood-Van Wyck	Construction	\$7,984,193	75	.00	■	1.00	■	0	■	G
T7030203	Purchase 275 Standard Hybrid Buses	Design	\$261,394,304	39	.00	■	.98	■	0	■	G
T7030206	Purchase 50 Express Buses	Design	\$40,987,264	95	.00	■	1.05	■	0	■	G
T7030216	Purchase 45 Standard Electric Buses	Design	\$73,873,840	32	.00	■	1.35	■	0	■	R

**3rd Quarter 2019 Traffic Light Report
Projects in Design and Construction**

▲ = Index increase: Trending indicates condition worsening since last quarterly report
▼ = Index decrease: Trending indicates condition improving since last quarterly report
■ = No Change since last quarterly report

ACEP	Description	Phase	Total Project EAC	% Phase Complete	Contingency Index	Cont. Trend	Cost Index	Cost Trend	Schedule Variance (Months)	Sched. Trend	Traffic Light
NYCT - New York City Transit Program											
All Other NYCT Projects											
T7041201	Water Remediation - Renewal: Borough Hall LEX	Design	\$14,223,032	60	.00	■	.32	■	0	■	G
T7041213	Renewal: Woodhaven Blvd JAM	Design	\$59,110,983	40	.00	■	1.36	▲	-1424	▼	R
T7041214	Renewal: 85 St-Forest Parkway JAM	Design	\$51,323,374	40	.00	■	2.04	▲	0	■	R
T7041215	Renewal: 75 St-Elderts Lane JAM	Design	\$49,474,633	40	.00	■	1.97	▲	0	■	R
T7041216	Renewal: Cypress Hills JAM	Design	\$52,265,794	40	.00	■	2.09	▲	0	■	R
T7041218	Renewal: 61 St-Woodside FLS	Design	\$2,106,741	60	.00	■	.04	■	3	▲	R
T7041224	Platform Components: 2 Locs JER	Design	\$19,566,341	70	.00	■	.96	▲	0	■	Y
T7041267	Platform Components: 10 Locs BW7	Design	\$50,046,964	75	.00	■	.99	■	0	■	Y
T7041274	Station Lighting: 9 Locs / Various [SBDP]	Design	\$7,633,787	1	.00	■	.99	■	0	■	G
T7041286	Station Lighting: 6 Locs 8AV, WPR [SBDP]	Design	\$5,538,280	50	.00	■	1.00	■	0	■	Y
T7041314	ADA: Court Square XTN (Elevator Phase)	Design	\$15,904,539	50	.00	■	1.00	■	0	■	G
T7041316	ADA: Woodhaven Boulevard JAM	Design	\$31,839,421	20	.00	■	1.00	■	4	▲	R
T7041317	ADA: Systemwide Study	Design	\$17,575,305	75	.00	■	1.03	■	0	■	G
T7041322	ADA: 95 St 4AV	Design	\$35,000,000	10	.00	■	1.00	■	0	■	G
T7041327	ADA & Station Improvements: Westchester Sq PEL	Design	\$96,795,976	60	.00	■	1.07	▲	0	■	G
T7041330	ADA: 14th St 6th Av/7th Av Complex DES	Design	\$41,717,317	52	.00	■	3.92	■	0	■	Y
T7060505	Rehab Vent Plant Damper System - Var Locs	Design	\$68,967,059	97	.00	■	1.69	■	0	■	Y
T7060508	Rehab Pump Rooms: Various Locations	Design	\$44,948,705	40	.00	■	1.28	▲	2	▲	G
T7070305	Struct Repair: Over land Section RKY	Design	\$18,969,436	0	.00	■	.94	■	0	■	G
T7080619	Comm Room Upgrade and Expansion Ph2 [SBDP]	Design	\$25,000,000	65	.00	■	1.00	■	0	■	G
T7090220	New Substation: 28 St 8AV	Design	\$76,316,728	53	.00	■	1.21	▲	4	▲	R
T7090410	Rehab Various CBH Enclosures	Design	\$8,915,249	60	.00	■	1.12	■	0	■	R
T7090418	Protection of Cables DYR	Design	\$9,000,000	0	.00	■	1.00	■	0	■	G
T7100406	Rehab Livonia Maintenance Shop, Ph 1	Design	\$55,600,152	90	.00	■	1.01	■	0	■	Y
T7120310	New Depot: Jamaica	Design	\$45,024,260	2	.00	■	.96	▼	0	■	G

**3rd Quarter 2019 Traffic Light Report
Projects in Design and Construction**

▲ = Index increase: Trending indicates condition worsening since last quarterly report
 ▼ = Index decrease: Trending indicates condition improving since last quarterly report
 ■ = No Change since last quarterly report

ACEP	Description	Phase	Total Project EAC	% Phase Complete	Contingency Index	Cont. Trend	Cost Index	Cost Trend	Schedule Variance (Months)	Sched. Trend	Traffic Light
NYCT - New York City Transit Program											
All Other NYCT Projects											
T7120419	Queens Depot Property & Environmental Prep	Design	\$40,000,000	90	.00	■	1.00	■	4	▲	Y
T7130207	Purchase 27 Refuse Flats	Design	\$24,854,608	99	.00	■	1.00	■	15	▲	R
T7130208	Purchase 12 3-Ton Crane Cars	Design	\$28,780,641	77	.00	■	1.00	■	1	▲	Y
T7130211	Purchase Locomotives	Design	\$205,080,447	96	.00	■	1.57	■	3	▲	R
T7160703	Emp Fac Consolidation: 2 Av 6AV	Design	\$14,726,772	5	.00	■	.96	■	3	▲	R
T7160727	Roof Replacement: Tiffany Central Warehouse	Design	\$16,915,864	95	.00	■	1.00	■	4	▲	R
T7160730	Elevator & Escalator Training Facility Expansion	Design	\$16,980,895	30	.00	■	1.13	■	-12	▼	G
S7070102	SIR Station Component Program	Construction	\$18,778,861	1	.00	■	1.01	▼	0	■	G
S7070103	SIR Mainline Track Replacement	Construction	\$48,852,964	6	.00	■	.99	■	0	■	G
S7070105	New Power Substation: Tottenville	Construction	\$27,353,205	88	.35	▲	.99	■	0	■	Y
S7070106	New Power Substation: New Dorp	Construction	\$23,993,252	48	.00	■	1.00	■	0	■	G
S7070107	New Power Substation: Clifton	Construction	\$31,041,073	51	.00	■	1.00	■	0	■	G
S7070110	Rehabilitation of Amboy Rd Bridge	Construction	\$8,282,466	95	-.82	▲	.98	■	0	■	G
S7070111	Relocate HQ to Clifton Shop	Construction	\$9,141,188	32	.24	■	1.00	■	1	▲	Y
S7070113	SIR Clifton Yard Track and Switch Replacement	Construction	\$17,706,979	6	.00	■	1.01	■	0	■	G
LIRR - Long Island Rail Road Program											
L50304TQ	MLC-Hicksville North Siding	Construction	\$44,190,616	56	.00	■	1.00	■	0	■	Y
L60701AR	Replacement of Richmond Hill Substation	Construction	\$16,617,791	10	.00	■	1.00	■	0	■	G
L70204UM	MURRAY HILL STATION - NEW ELEVATORS	Construction	\$11,665,693	45	.23	▼	1.01	■	5	▲	R
L70204UN	Nostrand Ave. Station Rehabilitation	Construction	\$28,158,681	90	.88	▲	1.00	■	0	■	Y
L70204UW	GCT/ESA UNIFIED TRASH FACILITY	Construction	\$11,100,000	15	.00	■	1.00	■	0	■	G
L70204V5	Enhanced Station Initiative: 8 Stations	Construction	\$98,764,999	96	.73	▼	1.00	■	0	■	G
L70204VV	Lynbrook Station Improvements [SBDP]	Construction	\$8,200,000	10	.00	■	.89	■	0	■	G
L70206VN	PENN STATION - 33RD STREET CORRIDOR	Construction	\$167,700,800	14	.00	■	.98	■	-15	▼	G
L70206VP	Penn Sta Elevator/Escalator Renewal	Construction	\$12,441,500	20	.34	■	1.00	■	0	■	Y

**3rd Quarter 2019 Traffic Light Report
Projects in Design and Construction**

▲ = Index increase: Trending indicates condition worsening since last quarterly report
▼ = Index decrease: Trending indicates condition improving since last quarterly report
■ = No Change since last quarterly report

ACEP	Description	Phase	Total Project EAC	% Phase Complete	Contingency Index	Cont. Trend	Cost Index	Cost Trend	Schedule Variance (Months)	Sched. Trend	Traffic Light
LIRR - Long Island Rail Road Program											
L70206VS	MOYNIHAN TRAIN HALL	Construction	\$107,206,794	40	.00	■	.94	▼	0	■	G
L70301WE	2019 ANNUAL TRACK PROGRAM	Construction	\$74,792,298	80	.00	■	1.00	■	0	■	G
L70301WH	Retaining Walls / Right of Way Projects	Construction	\$9,997,495	61	.00	■	.99	■	0	■	Y
L70304WV	Amtrak Territory Investments	Construction	\$68,848,123	76	.00	■	1.01	■	15	▲	R
L70401BS	Bridge Waterproofing	Construction	\$8,048,756	22	.00	■	1.00	■	0	■	G
L70401BU	MENTOR ALLOWANCE - LINE STRUCTURES	Construction	\$17,375,423	8	.00	■	1.12	▲	0	■	Y
L70401BV	North Main Street & Accabonac Road	Construction	\$21,080,494	13	.00	■	1.00	■	6	▲	G
L70401BX	Springfield Blvd & Union Tpke	Construction	\$6,753,877	99	.00	■	.91	■	0	■	Y
L70401D4	Lynbrook & Rockville Centre Renewals [SBDP]	Construction	\$6,000,000	0	.00	■	.76	▼	0	■	G
L70501SD	Fiber Optic Network	Construction	\$33,460,000	25	.00	■	.97	■	0	■	G
L70502LJ	Signal Normal Replacement Program	Construction	\$30,000,000	68	.00	■	1.00	■	0	■	G
L70502LN	Babylon to Patchogue	Construction	\$48,065,192	9	.00	■	1.04	■	0	■	G
L70601YG	DIESEL LOCOMOTIVE SHOP IMPROVEMENTS	Construction	\$101,965,000	37	.46	▼	.99	■	0	■	G
L70701XA	Substation Repl Pkg 1	Construction	\$22,895,773	40	.00	■	1.00	■	3	▲	R
L70701XB	Substation Components	Construction	\$24,156,295	7	5.23	■	.65	■	0	■	G
L70701XE	3rd Rail - Protection Board	Construction	\$6,350,000	55	.00	■	1.00	▼	0	■	Y
L70701XF	3rd Rail -Composite Rail	Construction	\$11,600,000	82	.00	■	1.00	▼	0	■	Y
L70204UA	Station Component Replacement	Design	\$31,408,873	50	.50	▲	1.23	▲	3	▲	R
L70204UO	East Yaphank Station	Design	\$20,000,000	20	.00	■	1.00	■	0	■	G
L70204UQ	Babylon Station Platform Replacement DES	Design	\$4,000,000	5	.00	■	1.00	■	0	■	G
L70206VQ	PENN STATION CUSTOMER FACILITIES	Design	\$18,172,939	20	1.54	■	1.00	■	0	■	Y
L70206VR	PENN STATION COMPLEX IMPROVEMENTS	Design	\$11,558,500	97	.90	■	1.00	■	0	■	Y
L70502LH	Babylon Interlocking Renewal	Design	\$32,640,000	10	.00	■	1.00	■	0	■	G
MNR - Metro-North Railroad Program											
M6020108	GCT Utilities	Construction	\$38,803,168	92	1.04	■	1.03	■	2	▲	Y
M6020208	Customer Communication / Connectivity Improvements	Construction	\$16,819,045	92	.00	■	.99	■	0	■	G

**3rd Quarter 2019 Traffic Light Report
Projects in Design and Construction**

▲ = Index increase: Trending indicates condition worsening since last quarterly report
 ▼ = Index decrease: Trending indicates condition improving since last quarterly report
 ■ = No Change since last quarterly report

ACEP	Description	Phase	Total Project EAC	% Phase Complete	Contingency Index	Cont. Trend	Cost Index	Cost Trend	Schedule Variance (Months)	Sched. Trend	Traffic Light
MNR - Metro-North Railroad Program											
M6030212	Overhead Bridge Program - East of Hudson	Construction	\$19,133,689	100	1.01	▼	.99	■	0	■	Y
M6040102	West of Hudson Signal Improvements	Construction	\$63,917,192	35	.00	■	.94	■	0	■	G
M6050101	Substation Bridge 23 - Construction	Construction	\$41,452,052	95	.00	■	.99	■	3	▲	Y
M6050103	Harlem & Hudson Lines Power Improvements	Construction	\$41,994,337	80	1.24	■	.98	■	5	▲	R
M6030210	Replace / Repair Undergrade Bridges	Design	\$24,563,306	90	2.44	▲	.99	■	0	■	Y
M7010102	M-8 Fleet Purchase	Construction	\$113,806,778	78	.00	■	.97	■	0	■	G
M7020104	GCT Fire Protection	Construction	\$13,115,020	95	.90	▼	.97	▼	2	▲	Y
M7020107	GCT PA Head End and VIS Systems	Construction	\$57,653,947	74	.32	▼	.96	■	2	▲	G
M7020207	Customer Communication-Stations	Construction	\$75,625,800	39	.00	■	.93	▼	2	▲	G
M7020210	Enhanced Station Initiative, 5 Stations	Construction	\$11,430,022	61	.00	■	.89	▼	0	■	G
M7020211	Customer Communication-Systems	Construction	\$12,160,364	32	.00	■	.91	■	2	▲	G
M7020213	Enhanced Station Initiative	Construction	\$128,696,856	61	1.72	▲	1.04	▲	0	■	R
M7030103	Rock Slope Remediation	Construction	\$16,072,906	90	1.84	▼	.86	■	0	■	Y
M7030104	Turnouts - Mainline/High Speed	Construction	\$44,609,309	78	.00	■	1.00	■	0	■	G
M7030105	GCT Turnouts/Switch Renewal	Construction	\$24,582,113	100	.00	■	.98	■	-8	▼	G
M7030109	Purchase MoW Equipment	Construction	\$22,058,371	34	.00	■	1.00	■	0	■	G
M7030111	2018 Cyclical Track Program	Construction	\$20,925,000	100	.00	■	1.00	■	-1	▼	G
M7030112	2019 Cyclical Track Program	Construction	\$26,705,201	35	.00	■	1.00	▲	0	■	G
M7030201	Overhead Bridge Program - E of H	Construction	\$62,289,787	29	.00	■	.94	■	0	■	G
M7030301	Rock Slope Remediation	Construction	\$12,738,248	100	1.99	▼	.92	■	0	■	G
M7040101	Network Infrastructure Replacement	Construction	\$43,451,820	30	2.12	■	.99	■	1	▲	Y
M7040102	Harmon to Poughkeepsie SignalSystem	Construction	\$85,439,221	14	2.97	▼	.98	■	19	▲	R
M7040111	West of Hudson Signal Improvements	Construction	\$21,079,000	20	.00	■	1.00	■	0	■	G
M7040112	Harlem Wayside Comm & Signal Improvements	Construction	\$40,217,167	34	6.17	▲	.99	■	0	■	G
M7050104	East of Hudson Power Rehabilitation	Construction	\$13,226,216	0	.00	■	.88	■	0	■	G
M7050105	Harlem and Hudson Power Improvements	Construction	\$21,424,286	26	.00	■	.86	■	1	▲	G

**3rd Quarter 2019 Traffic Light Report
Projects in Design and Construction**

▲ = Index increase: Trending indicates condition worsening since last quarterly report
 ▼ = Index decrease: Trending indicates condition improving since last quarterly report
 ■ = No Change since last quarterly report

ACEP	Description	Phase	Total Project EAC	% Phase Complete	Contingency Index	Cont. Trend	Cost Index	Cost Trend	Schedule Variance (Months)	Sched. Trend	Traffic Light
MNR - Metro-North Railroad Program											
M7050113	H&H Power (86th St / 110th St)	Construction	\$9,016,965	80	9.14	■	.90	■	5	▲	R
M7080113	Customer Communication-CM	Construction	\$17,571,613	62	9.20	▼	1.10	■	0	■	Y
M7010101	Locomotive Purchase	Design	\$236,174,097	32	.00	■	.99	■	1	▲	G
M7020204	Harlem Line Station Improvements	Design	\$24,987,828	80	1.20	▼	.32	■	0	■	Y
M7030209	Harlem River Lift Bridge	Design	\$9,940,569	70	1.32	■	.99	■	0	■	G
M7030303	Undergrade Bridge Rehabilitation	Design	\$14,945,470	18	.00	■	.99	■	0	■	G
M7030304	Moodna/Woodbury Viaduct (incl timbers/walkways)	Design	\$13,992,503	40	.00	■	.99	■	-29	▼	G
M7060104	West of Hudson Capacity Improvements	Design	\$23,923,618	0	.00	■	.98	■	0	■	G
B&T - Bridges and Tunnels Program											
D701BW14	Miscellaneous Structural Rehabilitation	Construction	\$15,897,162	16	.00	■	.48	■	0	■	G
D701CB18	CB Scour Protect/Repair/Replace CB/MP Pier Fender	Construction	\$62,699,277	6	.00	■	.95	■	0	■	G
D701HH89	Skewback Retrofit	Construction	\$98,453,101	62	1.17	▲	.98	■	0	■	R
D701RK20	Cable Inspection and Rehabilitation	Construction	\$13,969,554	7	.00	■	.85	▲	0	■	G
D701RK22	Interim Repairs - FDR Ramp	Construction	\$18,524,955	62	1.67	▼	1.03	■	0	■	R
D701VN10	Anchorage & Piers Rehabilitation and Sealing	Construction	\$49,401,366	21	.00	■	1.00	▲	0	■	G
D701VN32	Steel Repair & Concrete Rehabilitation	Construction	\$26,973,436	5	.00	▼	.79	■	0	■	G
D701VN34	Main Cable & Suspender Rope Testing - Phase 1	Construction	\$29,498,087	75	.00	■	1.20	▲	0	■	G
D701VN89	Tower Pier Rehab/Construct Mooring Platform	Construction	\$36,193,228	35	.00	■	.95	■	0	■	G
D702RK23	Construction of New Harlem River Drive Ramp	Construction	\$97,717,428	16	.00	▼	.91	▼	0	■	G
D703BW63	Open Road Tolling Initiative at BWB	Construction	\$49,647,230	87	1.35	▼	1.03	■	0	■	R
D703HH88	Toll Plazas & Southbound Approach Reconstruction	Construction	\$96,715,241	48	3.32	▲	1.00	■	0	■	R
D703TN63	Open Road Tolling Initiative at TNB	Construction	\$50,966,175	66	3.09	▼	.94	■	0	■	R
D704AW67	Overheight Vehicle Detection Systems	Construction	\$11,548,688	47	.00	■	.95	■	1	▲	G
D704BW39	Install Electronic Monitoring & Detection Systems	Construction	\$33,955,923	44	.81	▼	.93	■	0	■	G
D704HC07	Rehabilitation of HCT Ventilation Systems	Construction	\$85,436,047	5	.00	■	.97	■	0	■	G
D704HC30	Installation of Smoke Detection/Alarm Systems	Construction	\$12,180,550	12	.00	■	1.04	▲	0	■	G

**3rd Quarter 2019 Traffic Light Report
Projects in Design and Construction**

▲ = Index increase: Trending indicates condition worsening since last quarterly report
 ▼ = Index decrease: Trending indicates condition improving since last quarterly report
 ■ = No Change since last quarterly report

ACEP	Description	Phase	Total Project EAC	% Phase Complete	Contingency Index	Cont. Trend	Cost Index	Cost Trend	Schedule Variance (Months)	Sched. Trend	Traffic Light
B&T - Bridges and Tunnels Program											
D704HC64	Brooklyn Service Building Electrical Rehab.	Construction	\$8,586,325	56	.00	■	.96	■	-7	▼	G
D704HH13	Replacement of Facility Lighting System	Construction	\$13,408,529	83	1.11	▲	.95	■	0	■	R
D704QM81	Rehab of Tunnel Controls & Communication Systems	Construction	\$37,737,396	17	.00	■	.96	■	0	■	G
D704QM91	Installation of Smoke Detection/Alarm Systems	Construction	\$11,879,496	16	.00	■	.93	■	0	■	G
D704RK07	Electrical/Mechanical Rehab of HR Lift Span	Construction	\$34,796,568	41	.69	▼	.95	■	1	▲	G
D704RK21	Install Fire Standpipe/Upgrade Protection System	Construction	\$21,637,777	47	2.07	▲	.95	■	0	■	R
D704RK60	Install Electronic Monitoring & Detection Systems	Construction	\$48,330,581	37	.51	▼	.92	■	0	■	G
D707TN49	Painting of Suspended Span	Construction	\$20,167,464	0	.00	■	.94	■	0	■	G
D707VN49	Paint Suspended Span Upper & Lower Level Steel	Construction	\$66,711,421	1	.00	■	.92	▼	0	■	G
MTA Bus Program											
U6030226	Bus Radio System	Construction	\$27,857,137	25	.05	■	1.00	■	0	■	G
U7030211	Bus Radio System - MTA Bus Share	Construction	\$34,500,000	25	.00	■	1.00	■	0	■	G

Summary of Core Traffic Light Report Design Exceptions (Third Quarter 2019 - As of September 30, 2019)

Master Page # 107 of 154 - Capital Program Oversight Committee Meeting 12/16/2019

ACEP	Project Name	Index Trigger	EAC	Design Completion Date	Reason for Variance Since Last Quarterly Report	What is Being Done	IEC Comment: All Agency Contractor Evaluation
NYCT - New York City Transit							
T7030216	Purchase 45 Standard Electric Buses	Cost	\$73.8M	Dec 2019	During the Third Quarter 2019, the Estimate At Completion (EAC) exceeded the current budget by \$19.3 million. This was due to updated market information and greater definition of the scope of the electrical charging equipment which resulted from the solicitation of the initial fifteen all-electric articulated buses contract.	The contract is progressing to award in the First Quarter of 2020; the budget overrun will be resolved by the pending Capital Plan revision.	An Agency evaluation is not required for this project.
T7041213	Renewal: Woodhaven Blvd Jamaica Line	Cost & Schedule	\$59.1M	Dec 2019	During the Third Quarter 2019, the Estimate At Completion (EAC) exceeded the current budget by \$15.9 million. This was due to additional structural repair work that was identified during the preliminary engineering phase (PE).	The PE package is approved and funding needs will be addressed by the pending Capital Program and the pending Capital Plan revision. The Design consultant task order is being finalized for conversion to the Design/build contract.	An Agency evaluation is not required for this project.
T7041214	Renewal: 85th St-Forest Parkway Jamaica Line	Cost	\$51.3M	Dec 2019	During the Third Quarter 2019, the Estimate At Completion (EAC) exceeded the current budget by \$26.2 million. This was due to additional structural repair work that was identified during the preliminary engineering phase (PE).	The PE package is approved and funding needs will be addressed by the pending capital plan revision.	An Agency evaluation is not required for this project.
T7041215	Renewal: 75th St-Elderts Lane Jamaica Line	Cost	\$49.5M	Dec 2019	During the Third Quarter 2019, the Estimate At Completion (EAC) exceeded the current budget by \$24.4 million. This was due to additional structural repair work that was identified during the preliminary engineering phase (PE).	The PE package is approved and funding needs will be addressed by the pending capital plan revision.	An Agency evaluation is not required for this project.
T7041216	Renewal: Cypress Hills Jamaica Line	Cost	\$52.3M	Dec 2019	During the Third Quarter 2019, the Estimate At Completion (EAC) exceeded the current budget by \$27.2 million. This was due to additional structural repair work that was identified during the preliminary engineering phase (PE).	The PE package is approved and funding needs will be addressed by the pending capital plan revision.	An Agency evaluation is not required for this project.
T7041218	Renewal: 61st Street -Woodside Flushing Line	Schedule	\$2.1M	Jan 2020	During the Third Quarter 2019, the forecasted Design Completion slipped three months, from October 2019 to January 2020. This was due to the recent transfer of the project to the Infrastructure Division of Capital Program Management.	The design consultant task order is being finalized to include this station with other station renewal projects on Flushing Line.	An Agency evaluation is not required for this project.
T7041316	ADA: Woodhaven Boulevard Jamaica Line	Schedule	\$31.8M	Dec 2019	During the Third Quarter 2019, the forecasted Design Completion slipped three months, from August 2019 to December 2019. This was due to finalizing the task order for the new Design/build method.	The design consultant task order for the Design/build contract is being finalized.	The Overall Contractor/Consultant Performance rating for the current All-Agency Contractor Evaluation (ACE) report for this project is consistent with the IEC's observation of project performance, during this reporting period.
T7090220	New Substation: 28th St 8th Ave Line	Cost & Schedule	\$76.3M	Apr 2020	During the Third Quarter 2019, the Estimate At Completion (EAC) exceeded the current budget by \$13.6 million. This was due to the decision to build a multilevel underground substation instead of a single level substation as originally planned. The higher EAC reflects the new design. Also during the Third Quarter 2019, the forecasted Design Completion slipped four months, from December 2019 to April 2020. This slip was due to unresolved real estate and street easement issues.	The real estate and street easement conversations are ongoing; as a result, the current Design Completion forecast is under review. Efforts are being made to reduce project costs; any remaining budget overruns will be dealt with by a budget modification once design is completed.	An Agency ACE evaluation is not required for this project.

Summary of Core Traffic Light Report Design Exceptions (Third Quarter 2019 - As of September 30, 2019)

Master Page # 108 of 154 - Capital Program Oversight Committee Meeting 12/16/2019

ACEP	Project Name	Index Trigger	EAC	Design Completion Date	Reason for Variance Since Last Quarterly Report	What is Being Done	IEC Comment: All Agency Contractor Evaluation
NYCT - New York City Transit							
T7090410	Rehab Various Circuit Breaker House Enclosures	Cost	\$8.9M	April 2020	During the Third Quarter 2019, the Estimate At Completion (EAC) exceeded the current budget by \$1.0 million. This was due a refinement of the estimate in the preliminary engineering (PE) phase that determined additional labor and support costs were needed.	The PE package was approved, which detailed an EAC of \$13.3 million. As design progresses, different strategies will be explored to reduce the construction costs.	An Agency evaluation is not required for this project.
T7130207	Purchase 27 Refuse Flats	Schedule	\$24.9M	Dec 2020	During the Third Quarter 2019, the forecasted Design Completion slipped fifteen months, from September 2019 to December 2020. This was due to the prioritization of the more critical R252 flat car procurement and the decision to defer the Refuse Flats to the next Capital Program.	This project has been moved to the 2020-2024 Capital Program, as reflected in the revised schedule.	An Agency evaluation is not required for this project.
T7130211	Purchase Locomotives	Schedule	\$205.1M	Oct 2019	During the Third Quarter 2019, the forecasted Design Completion slipped three months, from July 2019 to October 2020. This was due to an ongoing dialogue with the proposers and NYCT regarding vendor questions.	The Selection and Technical Committees are reviewing the latest proposal and determining NYCT's negotiation positions on multiple items. Construction start has been reforecast for January 2020.	An Agency evaluation is not required for this project.
T7160703	Employee Facility Consolidation: 2nd Ave – 6th Ave Line	Schedule	\$14.7M	Jun 2020	During the Third Quarter 2019, the forecasted Design Completion slipped three months, from March 2020 to June 2020. This was due to a request to review this project in conjunction with ADA accessibility and other access improvement initiatives at the station, which would impact the space available for the employee facility. This urgent study was conducted under the Systemwide ADA Study contract. This work conflict requires a design change to move the project site that had been initially designed.	An agreement between stakeholders needs to be reached on where to move the project site. This is currently in progress. The project team is waiting for an outline of the available space before a site move can be discussed.	An Agency evaluation is not required for this project.
T7160727	Roof Replacement: Tiffany Central Warehouse	Schedule	\$16.9M	Jan 2020	During the Third Quarter 2019, the forecasted Design Completion slipped four months, from September 2019 to January 2020. This was due to efforts to combine the Tiffany roof and exterior walls projects and repackage them as a Design/build solicitation.	A modification to the consultant's contract has been issued to repackage the project based on the new schedule.	The Overall Contractor/Consultant Performance rating for the current All-Agency Contractor Evaluation (ACE) report for this project is consistent with the IEC's observation of project performance, during this reporting period.
LIRR - Long Island Rail Road							
L70204UA	Station Component Replacement	Schedule	\$31.4M	Oct 2019	During the Third Quarter 2019, the forecasted Design Completion date slipped three months, from July 2019 to October 2019. The delay was due to the need to perform a survey in order to establish an easement from the Town of Huntington.	The designer will be given a contract modification to perform survey work and prepare a request for an easement from the Town of Huntington. Subsequent to the reporting period, the Substantial Completion date has slipped an additional month to November 2019.	The Overall Contractor/Consultant Performance rating for the current All-Agency Contractor Evaluation (ACE) report for this project is consistent with the IEC's observation of project performance, during this reporting period.

IEC Comment: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.

MTA Agency: New York City Transit	Status as of September 30, 2019
Project Name: Station Ventilators: Phase 7 – 7 Locations / Lower Manhattan	Current Budget: \$9.2M
	Project EAC: \$9.2M
	Substantial Completion Date at Award: May 2016
Project No: T60412F2	Current Substantial Completion Date: Dec 2019
Project Phase: Construction	Phase Complete: 98%

Project Description

The objective of this multi-phase project is to rehabilitate all subway ventilators and gratings rated 4.0 or worse, based on NYCT’s asset condition survey. Phase 7 will rehabilitate ventilators at seven locations:

- 8th Street - NYU / Broadway Line
- Whitehall Street / Broadway Line
- 14th Street / Broadway-7th Ave Line
- Houston Street / Broadway-7th Ave Line
- Spring Street / 8th Avenue Line
- Park Place / Clark St Line
- 33rd Street / Lexington Ave Line

Problem Since Last Quarterly Report

Index Trigger(s): Schedule

Schedule: During the Third Quarter 2019, the forecast Substantial Completion date slipped four months, from August 2019 to December 2019. This delay was due to additional resurfacing work required for ten vent-battery pans at 14th Street / 7th Avenue Station.

What is Being Done

Schedule: Resurfacing pan work has been completed and is currently awaiting final inspections.

IEC Comment

Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.

All Agency Contractor Evaluation: An Agency ACE evaluation is not required for this project.

MTA Agency: New York City Transit	Status as of September 30, 2019
Project Name: ADA - Platform Gap Retrofit - Various Locations	Current Budget: \$11.1M
	Project EAC: \$12.6M
	Substantial Completion Date at Award: Dec 2019
Project No: T6041304	Current Substantial Completion Date: Dec 2019
Project Phase: Construction	Phase Complete: 71%

Project Description

This project will bring boarding areas for 61 platform edges, at various stations, into Americans with Disabilities Act (ADA) compliance throughout the boroughs of Manhattan, Brooklyn, Queens, and the Bronx. Existing ADA boarding zones in accessible stations will undergo retrofit work, which may involve replacing edge strips, rubbing boards, concrete slabs, and/or tiles.

Problem Since Last Quarterly Report

Index Trigger(s): Cost

Cost: During the Third Quarter 2019, the estimate at completion (EAC) exceeded the current budget by \$1.5M. This was due to additional work required at six platform edges as well as a higher than anticipated estimated cost of general orders, materials and labor required to complete the remaining 16 platform edges.

The additional work was required at platforms that originally had 6” x 6” raised button tile (the previous ADA warning strip) which extended the entire length of the platform. The new NYCT standardized warning strip is 2’ x 4’ tiles and it was noted that having two different types of raised button tile on the same platform would create a potential safety issue. As a result, it was requested that the original tile be completely removed from the entire length of the platform edge and replaced with the new tiles.

All edges are forecasted for completion by the Second Quarter of 2020. It is now estimated the remaining platform edges will require approximately \$3.5M total in labor, material, General Orders and full length tile replacement than had been originally estimated.

What is Being Done

Cost: A Capital Budget Modification is currently being drafted to address the cost overrun of this project.

IEC Comment

Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.

All Agency Contractor Evaluation: An Agency ACE evaluation is not required for this project.

MTA Agency: New York City Transit	Status as of September 30, 2019
Project Name: Demolition of Abandoned Structures – Phase 1	Current Budget: \$15.1M
	Project EAC: \$15.1M
	Substantial Completion Date at Award: Dec 2014
Project No: T6070306	Current Substantial Completion Date: Dec 2020
Project Phase: Construction	Phase Complete: 74%

Project Description

The objective of this project is to remediate and demolish 50 abandoned structures throughout the system that are in the worst condition. The scope of work includes environmental surveys/designs for the abatement and removal of asbestos, lead based paint, pigeon guano, PCB's, mercury and contaminated soil. The work is being done by NYCT's Environmental Engineering Division Indefinite Quantity (IQ) Hazardous Remediation Contractors.

Problem Since Last Quarterly Report

Index Trigger(s): Schedule

Schedule: During the Third Quarter 2019, the forecasted Substantial Completion date slipped 15 months from September 2019 to December 2020. This was due to the need to procure a new design consultant to complete the remaining 19 demolitions. Prior design contract responsibilities have expired and this phase involves the development of abatement/demolition documents for the remaining 19 structures.

What is Being Done

Schedule: The request to procure a design consultant was made in June 2019. Presently, NYCT is in the negotiation stage of awarding a contract to a design consultant.

IEC Comment

Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.

All Agency Contractor Evaluation: An Agency ACE evaluation is not required for this project.

MTA Agency: New York City Transit	Status as of September 30, 2019
Project Name: NYCT-Wide Storage Area Network/Disaster Recovery	Current Budget: \$22.4M
	Project EAC: \$22.3M
	Substantial Completion Date at Award: Mar 2015
Project No: T6160402	Current Substantial Completion Date: Dec 2019
Project Phase: Construction	Phase Complete: 85%

Project Description

This project will purchase Storage Area Network (SAN) components in order to address the consolidation/virtualization of all the agencies' data centers and servers into three selected enterprise facilities connecting them to the NYCT-wide area SAN storage systems. The systems will be located at Livingston Plaza, Brooklyn, 2 Broadway, Manhattan, and a third disaster facility. This third facility is still to be determined.

Problem Since Last Quarterly Report

Index Trigger(s): Schedule

Schedule: During the Third Quarter 2019, the forecasted Substantial Completion date slipped three months, from September 2019 to December 2019. The SAN was shipped and installed January 2019, but the resources were not available to establish the bi-directional communications required to meet connectivity requirements between locations which would allow for the configurations to proceed. The connectivity was successfully established between both locations July 2019, but the schedule needed to be further revised to complete remaining work.

What is Being Done

Schedule: As of October 2019, configurations are 98% complete. There have been some temporary adjustments to allow isolated testing of some critical applications. Once that milestone is achieved, the application servers located at Livingston Plaza, which are slated to be relocated to 2 Broadway, will be coordinated with all parties.

Subsequent to the reporting period, the milestone for overall Substantial Completion is under review but now anticipated for the First quarter of 2020.

IEC Comment

Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.

All Agency Contractor Evaluation: The overall Contractor/Consultant Performance rating for the current All-Agency Contractor Evaluation (ACE) report for this project is consistent with the IEC's observation of project performance, during this reporting period.

MTA Agency: New York City Transit	Status as of September 30, 2019
Project Name: Livingston Plaza - Façade Rehabilitation (Outstanding Work)	Current Budget: \$24.6M
	Project EAC: \$24.6M
	Substantial Completion Date at Award: Feb 2020
Project No: T6160717	Current Substantial Completion Date: Sep 2020
Project Phase: Construction	Phase Complete: 27%

Project Description

This project will upgrade and repair the façade of the NYCT Livingston Plaza administrative facility and additional improvements at sidewalk level.

Problem Since Last Quarterly Report

Index Trigger(s): Schedule

Schedule: During the Third Quarter 2019, the forecasted Substantial Completion slipped by seven months, from February 2020 to September 2020. This was due to the need for Additional Work Order (AWO) #5, which will include the replacement of lintel masonry on an additional 32 masonry panels.

What is Being Done

Schedule: NYCT is in the process of negotiating AWO #5. This AWO will include an extension of time to complete the additional masonry repair work and achieve Substantial Completion of the project.

IEC Comment

Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency

All Agency Contractor Evaluation: The overall Contractor/Consultant Performance rating for the current All-Agency Contractor Evaluation (ACE) report for this project is consistent with the IEC’s observation of project performance, during this reporting period.

MTA Agency: New York City Transit	Status as of September 30, 2019
Project Name: Replace 2 Escalators - Grand Central-42nd St Lex Line	Current Budget: \$22.8M
	Project EAC: \$29.8M
	Substantial Completion Date at Award: Feb 2021
Project No: T7040706	Current Substantial Completion Date: Feb 2021
Project Phase: Construction	Phase Complete: 26%

Project Description

This project will replace two escalators at Grand Central Station, which provide access to the Lexington Line and repair two sets of adjacent street stairs.

Problem Since Last Quarterly Report

Index Trigger(s): Cost

Cost: During the Third Quarter 2019, the Estimate At Completion (EAC) exceeded the current budget by \$7.0 million. This was due to additional funding needs of \$1.7M for Additional Work Orders (AWOs) and \$5.3M for other construction support tasks. These funds are required to provide the additional support services to meet an accelerated schedule that will place the new escalators in service by May 2020.

What is Being Done

Cost: Subsequent to the reporting period, a budget modification was approved in October 2019 that increased the budget so that it now equals the EAC.

IEC Comment

Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.

All Agency Contractor Evaluation: The overall Contractor/Consultant Performance rating for the current All-Agency Contractor Evaluation (ACE) report for this project is consistent with the IEC's observation of project performance, during this reporting period.

MTA Agency: New York City Transit	Status as of September 30, 2019
Project Name: ADA Accessibility - 86th St Station / 4th Avenue Line	Current Budget: \$32.5M
	Project EAC: \$36.1M
	Substantial Completion Date at Award: May 2020
Project No: T7041304	Current Substantial Completion Date: May 2020
Project Phase: Construction	Phase Complete: 42%

Project Description

This project will make the 86th Street Station on the 4th Avenue line fully ADA accessible by installing two ADA compliant elevators, one from the street to the station’s mezzanine and one from the mezzanine to the island platform. Additionally, one set of existing stairs will be reconfigured and an additional set of street stairs will be installed on the west side of 4th Avenue and 86th Street.

Problem Since Last Quarterly Report

Index Trigger(s): Cost & Contingency

Cost: During the Third Quarter 2019, the Estimate At Completion (EAC) exceeded the current budget by \$3.6M. This was due to additional funding needs for Additional Work Orders (AWOs) and construction administration support services.

Contingency: Also during the Third Quarter 2019, AWOs accounted for 54% of the contingency budget at 36% third party phase completion. This was due to the following approved AWOs:

- Mezzanine locker room and bathroom repair.
- Utility relocation at stair S4.
- The relocation of transit wireless equipment.

What is Being Done

Cost: Subsequent to the reporting period, a budget modification was approved in October 2019.

Contingency: Subsequent to the reporting period, contingency funds were increased as a part of an October 2019 budget modification.

IEC Comment

Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.

All Agency Contractor Evaluation: The overall Contractor/Consultant Performance rating for the current All-Agency Contractor Evaluation (ACE) report for this project is consistent with the IEC’s observation of project performance, during this reporting period.

MTA Agency: New York City Transit	Status as of September 30, 2019
Project Name: Circulation Improvements at Union Square Station - Canarsie Line	Current Budget: \$17.5M
	Project EAC: \$17.5M
	Substantial Completion Date at Award: Jul 2020
Project No: T7041416	Current Substantial Completion Date: Jul 2020
Project Phase: Construction	Phase Complete: 54%

Project Description

This project will improve the passenger circulation at Union Square Station on the Canarsie line. A new escalator will be installed from the east mezzanine to the platform. The stairs from the Broadway line to the Canarsie line will also be modified.

Problem Since Last Quarterly Report

Index Trigger(s): Contingency

Contingency: During the Third Quarter of 2019, there were \$0.6M in pending Additional Work Orders (AWOs) compared to a \$0.6M contingency budget at 42% third party completion. The depletion of the project contingency was due primarily to AWO #1, which dictated a change in the materials specified for the construction of new stairs from concrete to steel. The decision to change construction materials was made to facilitate quicker installation to accommodate the expedited schedule associated with the new approach in rehabilitating the Canarsie Line tunnel.

What is Being Done

Contingency: Additional contingency funding has been requested through a Budget Modification Request and is currently being processed.

IEC Comment

Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.

All Agency Contractor Evaluation: The overall Contractor/Consultant Performance rating for the current All-Agency Contractor Evaluation (ACE) Report for this project is consistent with the IEC’s observation of project performance, during this reporting period.

MTA Agency: New York City Transit	Status as of September 30, 2019
Project Name: 2018 Continuous Welded Rail Program (CWR)	Current Budget: \$10.8M
	Project EAC: \$9.9M
	Substantial Completion Date at Award: Jun 2019
Project No: T7050210	Current Substantial Completion Date: Oct 2019
Project Phase: Construction	Phase Complete: 94%

Project Description

This project will reduce the number of broken rails in subway tracks and improve the condition of track plates & ties in select locations of the 6th Avenue and 7th Avenue lines. Work will include surface preparation and replacements of obsolete plates, spikes, and joint rails with new welded rails along with any associated cable and signal work.

Problem Since Last Quarterly Report

Index Trigger(s): Schedule

Schedule: During the Third Quarter of 2019, the forecasted Substantial Completion date slipped by three months, from July 2019 to October 2019. This was due to reprioritization of manpower from this project to projects undertaking pre-final and final inspections for the 2016 and 2017 Track and Switch Programs.

What is Being Done

Schedule: The goal for the 2015-2019 Capital CWR New Initiative has been completed. Pre-final and final inspections for this project are pending.

Subsequent to the reporting period, Substantial Completion slipped an additional month to November 2019.

IEC Comment

Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.

All Agency Contractor Evaluation: An Agency ACE evaluation is not required for this project.

MTA Agency: New York City Transit	Status as of September 30, 2019
Project Name: 2017 Mainline Track Replacement - Lexington Ave Line	Current Budget: \$9.3M
	Project EAC: \$9.3M
	Substantial Completion Date at Award: Dec 2018
Project No: T7050260	Current Substantial Completion Date: Nov 2019
Project Phase: Construction	Phase Complete: 87%

Project Description

This project will reconstruct segments of mainline track that have reached the end of their useful life on the Lexington Avenue Line. Locations will be determined based on the most recent track condition survey. The scope of work will include the replacement of track, associated equipment and materials, including signals, contact rails, ballast, etc.

Problem Since Last Quarterly Report

Index Trigger(s): Schedule

Schedule: During the Third Quarter of 2019, the forecasted Substantial Completion date slipped by three months, from August 2019 to November 2019. This was due to limited track access.

What is Being Done

Schedule: The remaining track reconstruction work N/O Grand Central is scheduled to be completed in November 2019 in accordance with the current track access schedule.

Subsequent to the reporting period, Substantial Completion slipped an additional month to December 2019.

IEC Comment

Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.

All Agency Contractor Evaluation: An Agency ACE evaluation is not required for this project.

MTA Agency: New York City Transit	Status as of September 30, 2019
Project Name: 2017 Mainline Track Replacement - Pelham Line	Current Budget: \$8.4M
	Project EAC: \$15.7M
	Substantial Completion Date at Award: Feb 2018
Project No: T7050261	Current Substantial Completion Date: Nov 2019
Project Phase: Construction	Phase Complete: 93%

Project Description

This track reconstruction project includes the replacement of mainline track components on the Pelham Line that have reached the end of their useful life. The locations of the track segments were determined by the most recent track condition survey and the scope of work includes the replacement of track, associated equipment and materials, including signals, contact rail, ballast, etc.

Problem Since Last Quarterly Report

Index Trigger(s): Cost & Schedule

Cost: During the Third Quarter 2019, the Estimate At Completion (EAC) exceeded the current budget by \$7.3M. This was due to a change in scope from Type II SCRIP to Type II Ekki Hilti track reconstruction. The need for the material change was due to the poor condition of the existing track in a segment of the guarded curve half. Subsequently, the support costs for the Type II Ekki Hilti track reconstruction at S/O Longwood Avenue became higher than originally estimated, resulting in overruns for General Orders (GOs), Rapid Transit Operations (RTO) diversions, and labor costs.

Schedule: Also during the Third Quarter 2019, the forecasted Substantial Completion slipped three months, from August 2019 to November 2019. This was due to the need to schedule the additional GOs that were required to perform the above Type II Ekki Hilti track reconstruction at S/O 138th Street & 3rd Avenue.

What is Being Done

Cost: The additional monies required will be funded from savings in the overall 2015 – 2019 In-House Capital Track and Switch Program.

Schedule: Subsequent to the reporting period, Substantial Completion slipped an additional month to December 2019.

IEC Comment

Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.

All Agency Contractor Evaluation: An Agency ACE evaluation is not required for this project.

MTA Agency: New York City Transit	Status as of September 30, 2019
Project Name: 2018 Mainline Track Replacement - Astoria Line	Current Budget: \$13.5M
	Project EAC: \$17.3M
	Substantial Completion Date at Award: Dec 2018
Project No: T7050270	Current Substantial Completion Date: Oct 2019
Project Phase: Construction	Phase Complete: 98%

Project Description

This project involves the reconstruction of segments of mainline track that have reached the end of their useful life on the Astoria Line. The locations of track segments were determined by the most recent track condition survey. The scope of work includes the replacement of track, associated equipment, and materials including signals, contact rail, ballast, etc.

Problem Since Last Quarterly Report

Index Trigger(s): Schedule

Schedule: During the Third Quarter 2019, the forecasted Substantial Completion slipped three months, from July 2019 to October 2019. This was due to the need to schedule additional General Orders (GOs) to complete the Emergency Protection Rail (EPR) installation.

What is Being Done

Schedule: Track reconstruction for this project is substantially complete and pre-final inspections are pending. Subsequent to the reporting period, Substantial Completion slipped an additional month to November 2019.

IEC Comment

Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.

All Agency Contractor Evaluation: An Agency ACE evaluation is not required for this project.

MTA Agency: New York City Transit	Status as of September 30, 2019
Project Name: 2018 Mainline Track Replacement - Eastern Parkway Line	Current Budget: \$11.2M
	Project EAC: \$14.8M
	Substantial Completion Date at Award: Nov 2018
Project No: T7050276	Current Substantial Completion Date: Dec 2019
Project Phase: Construction	Phase Complete: 86%

Project Description

This project involves the reconstruction of segments of mainline track, on the Eastern Parkway Line, that have reached the end of their useful life. The locations of track segments were determined by the most recent track condition survey. The scope of work includes the replacement of track, associated equipment, and materials including signals, contact rail, ballast, etc.

Problem Since Last Quarterly Report

Index Trigger(s): Cost

Cost: During the Third Quarter 2019, the Estimate At Completion (EAC) exceeded the current budget by \$3.6M. This was due to three weekends of inclement weather that impacted progress on the project and resulted in an overrun in surface costs, Rapid Transit Operations (RTO) diversion costs, labor costs, and material costs.

What is Being Done

Cost: The additional funds required will be funded through the 2015 – 2019 track reserve funds.

IEC Comment

Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.

All Agency Contractor Evaluation: An Agency ACE evaluation is not required for this project.

MTA Agency: New York City Transit	Status as of September 30, 2019
Project Name: 2018 Mainline Track Replacement - Broadway / 7th Avenue Line	Current Budget: \$9.7M
	Project EAC: \$12.9M
	Substantial Completion Date at Award: Dec 2018
Project No: T7050277	Current Substantial Completion Date: Oct 2019
Project Phase: Construction	Phase Complete: 97%

Project Description

This project will reconstruct segments of mainline tracks on the Broadway-7th Avenue Line that have reached the end of their useful life. Locations were determined based on the latest condition survey. The scope of work includes the replacement of track and associated equipment and materials, such as signals, contact rails, and ballast, etc.

Problem Since Last Quarterly Report

Index Trigger(s): Schedule

Schedule: During the Third Quarter 2019, the forecasted date for Substantial Completion slipped three months, from July 2019 to October 2019. This was due to manpower constraints that delayed the execution of pre-final and final inspections.

What is Being Done

Schedule: Subsequent to the reporting period, the project achieved Substantial Completion on October 18, 2019.

IEC Comment

Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.

All Agency Contractor Evaluation: An Agency ACE evaluation is not required for this project.

MTA Agency: New York City Transit	Status as of September 30, 2019
Project Name: 2018 Mainline Track Replacement - 4th Avenue Line	Current Budget: \$14.2M
	Project EAC: \$22.1M
	Substantial Completion Date at Award: Dec 2019
Project No: T7050288	Current Substantial Completion Date: Jul 2020
Project Phase: Construction	Phase Complete: 95%

Project Description

This track reconstruction project includes the replacement of mainline track components on the 4th Avenue Line that have reached the end of their useful life. The location of the track segments is determined by the most recent track condition survey and the scope of work includes the replacement of track, associated equipment and materials, including signals, contact rail and ballast, etc.

Problem Since Last Quarterly Report

Index Trigger(s): Cost

Cost: During the Third Quarter 2019, the Estimate at Completion (EAC) exceeded the current budget by \$7.9M. This is an additional \$2.3M increase in the forecast EAC since the project reported a \$5.6M increase in the Second Quarter 2019. It has been determined that this project was under estimated at the time its budget was developed. The overrun was primarily caused by overtime in the infrastructure discipline to do the Ekki/Hilti work on tracks F-1 & F-2. There were also overruns in the allocated budgets for track construction, third rail operations and signals work.

What is Being Done

Cost: The additional monies required will be funded from the 2015 – 2019 track reserve funds.

IEC Comment

Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.

All Agency Contractor Evaluation: An Agency ACE evaluation is not required for this project.

MTA Agency: New York City Transit	Status as of September 30, 2019
Project Name: 2018 Mainline Switch Replacement - Design and Support	Current Budget: \$7. 4M
	Project EAC: \$9.3M
	Substantial Completion Date at Award: Dec 2019
Project No: T7050304	Current Substantial Completion Date: Dec 2019
Project Phase: Construction	Phase Complete: 80%

Project Description

This project covers the design and support cost needs of mainline switch replacement system-wide. Locations were based on the latest switch condition survey. Switch replacement work includes, as required, replacement of existing turnouts, track switches, switch valves, connecting rails, contact rails, ties, ballast, signal cables including positive and negative connections, and any associated signal equipment work.

Problem Since Last Quarterly Report

Index Trigger(s): Cost

Cost: During the Third Quarter 2019, the Estimate At Completion (EAC) exceeded the current budget by \$1.9M. This was due to switch material costs exceeding the established budget.

What is Being Done

Cost: Overruns for this contract (M44420) will be offset by cost savings realized in the 2018 Mainline Track Design/Support contract (M43866) and other cost savings in the overall 2018 In-House Capital Track and Switch Program.

IEC Comment

Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.

All Agency Contractor Evaluation: An Agency ACE evaluation is not required for this project.

MTA Agency: New York City Transit	Status as of September 30, 2019
Project Name: 2018 Mainline Switch Replacement - 4th Avenue Line	Current Budget: \$6.4M
	Project EAC: \$8.9M
	Substantial Completion Date at Award: May 2019
Project No: T7050333	Current Substantial Completion Date: Oct 2019
Project Phase: Construction	Phase Complete: 97%

Project Description

This project includes the replacement of mainline switches on the 4th Avenue Line. The locations were determined by the most recent condition survey. The scope of work includes the replacement of existing turnouts, track switches, switch valves, connecting rails, contact rails, ties, ballast, signal cables (including positive and negative connections), and any associated signal and equipment tasks.

Problem Since Last Quarterly Report

Index Trigger(s): Schedule

Schedule: During the Third Quarter of 2019, the forecasted Substantial Completion slipped three months, from July 2019 to October 2019. This was due to the reprioritization of manpower from this project to projects undergoing pre-final and final inspections for the 2016 and 2017 Track and Switch Programs.

What is Being Done

Schedule: Inspections for this project are pending; subsequent to the reporting period, Substantial Completion slipped an additional two months to December 2019.

IEC Comment

Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.

All Agency Contractor Evaluation: An Agency ACE evaluation is not required for this project.

MTA Agency: New York City Transit	Status as of September 30, 2019
Project Name: Livingston Plaza Electrical and, Mechanical Improvements - Phase A	Current Budget: \$31.8M
	Project EAC: \$33.5M
	Substantial Completion Date at Award: Mar 2020
Project No: T7160714	Current Substantial Completion Date: Sep 2020
Project Phase: Construction	Phase Complete: 53%

Project Description
<p>This project will rehabilitate and upgrade the electrical and mechanical systems within the NYCT Livingston Plaza administrative building. Existing systems are approaching the end of their useful life resulting in increased maintenance requirements. This project will also correct known equipment deficiencies and increase the reliability of the electrical and mechanical systems serving the data center by providing redundancy. Work includes installing two new cooling towers on the roof, constructing a mechanical pent house for a new emergency generator, repairing ceilings and walls, and extending the existing uninterruptable power supply (UPS) room.</p>
Problem Since Last Quarterly Report
Index Trigger(s): Schedule
<p>Schedule: During the Third Quarter 2019, the forecasted Substantial Completion slipped six months, from March 2020 to September 2020. There were two causes for the delay:</p> <ul style="list-style-type: none"> • The contractor was unable to hire a safety engineer through a sub-contractor in time, which delayed construction start by four months. • Another two months of delay was anticipated due to a potential change order for replacing the existing uninterruptable power supply (UPS) system that serves critical data centers and communication rooms in the building. The existing UPS is having serious maintenance problems and only the replacement of the batteries associated with the UPS was included in the current contract.
What is Being Done
<p>Schedule: Due to the mitigations below, Substantial Completion is now expected by June 2020.</p> <ul style="list-style-type: none"> • The contractor requested a waiver that enabled them to hire a safety engineer from outside the initial required pool. Once the waiver was granted, the safety engineer came on board. Additionally, the contractor was granted permission to work on multiple floors, concurrently, enabling him to gain one month in the schedule so far. • The UPS change order is no longer being pursued through this contract. The replacement of the UPS system is now being assigned to an operating contract, reducing the extension of Substantial Completion by another two months.
IEC Comment
<p>Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.</p>
<p>All Agency Contractor Evaluation: The overall Contractor/Consultant Performance rating for the current All-Agency Contractor Evaluation (ACE) report for this project is consistent with the IEC's observation of project performance, during this reporting period.</p>

MTA Agency: Long Island Rail Road	Status as of September 30, 2019
Project Name: Murray Hill Station – New Elevators	Current Budget: \$11.5M
	Project EAC: \$11.7M
	Substantial Completion Date at Award: Jun 2019
Project No: L70204UM	Current Substantial Completion Date: Feb 2020
Project Phase: Construction	Phase Complete: 45%

Project Description

This project includes the installation of two new elevators for the eastbound and westbound platforms, and street level improvements to support ADA compliance at the Murray Hill Station in Queens, on the Port Washington Branch. Murray Hill is a below grade station with two 4-car length platforms, an overpass, and two sets of stairs for each platform. Station platforms are located below street level.

Problem Since Last Quarterly Report

Index Trigger(s): Schedule

Schedule: During the Third Quarter 2019, the forecasted Substantial Completion date slipped five months, from September 2019 to February 2020. This was due in part to the contractor being unable to procure an American Institute of Steel Construction Steel Building (AISC BU) certified fabricator who is also a Minority Business Enterprise (MBE)/Women Business Enterprise (WBE) approved subcontractor as required per contract.

What is Being Done

Schedule: The contractor has procured a MBE/WBE approved subcontractor who is AISC BU certified and is expected to achieve Substantial Completion by February 2020.

IEC Comment

Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.

All Agency Contractor Evaluation: The overall Contractor/Consultant Performance rating for the current All-Agency Contractor Evaluation (ACE) report for this project is consistent with the IEC’s observation of project performance, during this reporting period.

MTA Agency: Long Island Rail Road	Status as of September 30, 2019
Project Name: Amtrak Territory Investments	Current Budget: \$67.5M
	Project EAC: \$68.8M
	Substantial Completion Date at Award: Sep 2019
Project No: L70304WV	Current Substantial Completion Date: Dec 2020
Project Phase: Construction	Phase Complete: 76%

Project Description

This project will address track structure conditions through replacement and/or upgrade of track and system components identified by Amtrak and the LIRR. Work includes ERT total track replacement with removal / replacement of Third Rail, running rails, ties, ballast, impedance bonds; installation of new electrical leads; cleanout and repair of drain troughs, and installation of new drain covers on Lines 3 and 4, located within the East River Tunnels. It also includes tunnel flood gates, pump rooms, bench walls, station ventilation plants, and other systems shared by the LIRR and Amtrak that are deemed to need upgrading to a state of good repair.

Problem Since Last Quarterly Report

Index Trigger(s): Schedule

Schedule: During the Third Quarter 2019, the forecasted Substantial Completion slipped 15 months, from September 2019 to December 2020. This was due in part to the lack of Amtrak weekend tunnel outages, during 2019, because of various higher priority projects in Penn Station.

What is Being Done

Schedule: Amtrak has scheduled 19 weekend outages throughout 2020 in order to complete this task.

IEC Comment

Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.

All Agency Contractor Evaluation: An Agency ACE evaluation is not required for this project.

MTA Agency: Long Island Rail Road	Status as of September 30, 2019
Project Name: Substation Replacements	Current Budget: \$22.9M
	Project EAC: \$22.9M
	Substantial Completion Date at Award: Jun 2020
Project No: L70701XA	Current Substantial Completion Date: Sep 2020
Project Phase: Construction	Phase Complete: 40%

Project Description

This project includes the replacement of Meadowbrook Substation which is operating beyond its useful life. The scope includes the removal of existing switchgear, rectifiers, and transformers; demolition of the existing building, and installation of a new pre-fabricated modular substation building. This houses pre-installed AC switchgear, rectifiers, DC switchgear, control cabinets and associated equipment. New transformers will be installed outside the modular building.

Problem Since Last Quarterly Report

Index Trigger(s): Schedule

Schedule: During the Third Quarter 2019, the forecasted Substantial Completion slipped three months, from June 2020 to September 2020 due to the notification by the manufacturer that the specified relay equipment, was no longer available commercially. This is because the next generation of relay equipment has been released. The new equipment underwent functionality testing and was deemed unacceptable for LIRR operations. In order to make the new equipment compatible for LIRR operations, programing changes are necessary and the testing and approval process would have caused an estimated 6 month delay.

What is Being Done

Schedule: The contractor was able to locate an alternate supplier, with previous generation of relay equipment available, which could be provided on a modified procurement schedule. This mitigation reduced the delay, in half, to three months.

IEC Comment

Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.

All Agency Contractor Evaluation: The overall Contractor/Consultant Performance rating for the current All-Agency Contractor Evaluation (ACE) report for this project is consistent with the IEC's observation of project performance, during this reporting period.

MTA Agency: Metro-North Railroad	Status as of September 30, 2019
Project Name: Harlem & Hudson Lines Power Improvements	Current Budget: \$42.5M & \$10.0M
	Project EAC: \$42.0M & \$9.0M
	Substantial Completion Date at Award: Aug 2016 & Jan 2019
Project No: M6050103 & M7050113	Current Substantial Completion Date: Mar 2020
Project Phase: Construction	Phase Complete: 80%

Project Description

The project involves the replacement and expansion of the 86th Street Substation, located within the Park Ave Tunnel. The existing substation is rated at 3.3 megawatts (MW) and is fed from a single Con-Ed source. The new substation will be more robust and redundant to provide 6.6MW of power, utilizing two independent feeds from Con-Ed and two direct current (DC) rectification systems. The project also involves the replacement of existing negative return Reactors at the 110th St. substation with larger capacity units and construction of a new substation at Brewster (B-52).

Problem Since Last Quarterly Report

Index Trigger(s): Schedule

Schedule: During the Third Quarter 2019, the forecasted Substantial Completion date slipped five months from October 2019 to March 2020 due to the following:

- The requirement for temporary support which was issued by the Engineer of Record, as part of the removal procedure of existing structural columns.
- The contractor’s inability to generate and submit required documentation in a timely manner, i.e.: east platform steel drawings, etc.
- Excessive time taken for the contractor to fabricate and deliver east platform steel.
- Unavailability of track outages and equipment support due to other higher priority projects.

Subsequent to the reporting period, the project Substantial Completion date further slipped to September 2020 due to the continuation of the same reasons noted above.

What is Being Done

Schedule: To mitigate negative schedule impacts to the project, the following actions have been, or are in the process of being taken:

- For all parties to identify any unforeseen field conditions or other issues and find rapid resolutions.
- Issue weekly reports identifying all critical documentation that is either due or delinquent.
- Work with the contractor to support fabrication of the structural steel, including design issues and force account availability for delivery and erection.
- Weekly coordination with the Transportation Dept. for track outage priority.

Expedite all review and approval of submittals and documentation submitted by the contractor to meet the revised project schedule.

IEC Comment

Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.

All Agency Contractor Evaluation: The overall Contractor/Consultant Performance rating for the current All-Agency Contractor Evaluation (ACE) Report for this project is consistent with the IEC’s observation of project performance, during this reporting period.

MTA Agency: Metro-North Railroad	Status as of September 30, 2019
Project Name: Enhanced Station Initiative (ESI)	Current Budget: \$122.8M
	Project EAC: \$128.7M
	Substantial Completion Date at Award: Dec 2020
Project No: M7020213	Current Substantial Completion Date: Dec 2020
Project Phase: Construction	Phase Complete: 61%

Project Description	
<p>The purpose of this project is to improve the customer experience, perception, comfort, and convenience of Metro-North Railroad's (MNR) stations, as well as improve the appearance, safety, and overall condition of the stations. This project will also allow MNR to better serve its existing customers and to accommodate future customers. Improvements include installation of new platform canopies, wood ceilings, lighting, USB benches, recycling centers, security cameras, and public Wi-Fi. Stations to be improved under this project include White Plains, Riverdale, Port Chester, Harlem-125th Street, and Crestwood.</p>	
Problem Since Last Quarterly Report	
Index Trigger(s): Contingency	
<p>Contingency: During the Third Quarter 2019, the ESI project had a High Contingency Index of 1.72 due to multiple pending change orders which include the additional cost associated with the Elevator Hall changes on the White Plains Station island platform, fire life safety improvements, security improvements to Harlem-125th Street staircases, unforeseen replacement of structural columns at White Plains Station and procurement of public Wi-Fi equipment and licenses, which was not part of the original scope.</p>	
What is Being Done	
<p>Contingency: MNR, the CM, and the Design-Builder have been coordinating with multiple specialty subcontractors to finalize the design and negotiate costs associated with the change orders referenced above. The additional funding required is available from within the project contingency.</p>	
IEC Comment	
<p>Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.</p>	
<p>All Agency Contractor Evaluation: The overall Contractor/Consultant Performance rating for the current All-Agency Contractor Evaluation (ACE) report for this project is consistent with the IEC's observation of project performance, during this reporting period.</p>	

MTA Agency: Metro-North Railroad	Status as of September 30, 2019
Project Name: Harmon to Poughkeepsie Signal System	Current Budget: \$87.1M
	Project EAC: \$85.4M
	Substantial Completion Date at Award: Feb 2020
Project No: M7040102	Current Substantial Completion Date: Sep 2021
Project Phase: Construction	Phase Complete: 14%

Project Description

This project scope is for the replacement of equipment, which has reached the end of its useful life, on the Hudson Line from CP-33, located south of the Croton- Harmon passenger station to the northern limits of Metro-North's owned territory in Poughkeepsie, New York (CP-75.8). Specifically, it includes the replacement of cables using both troughs and direct burial methods; installation hand holes, pull boxes and communication cases; installation of duct banks and conduits under roads and railroad tracks; and conduit and cable trough installations across bridge structures.

Problem Since Last Quarterly Report

Index Trigger(s): Schedule

Schedule: During the Second Quarter of 2019, the project Substantial Completion date slipped 19 months from February 2020 to September 2021. The slippage was due to the lack of track outages and force account support being assigned to other higher priority projects. There were two tasks (pre-ripping and plowing) that were scheduled to start in August 2018 and October 2018 respectively. Those two tasks were postponed until April of 2020 due to other higher priority projects.

What is Being Done

Schedule: The Rock Slope project that took priority over this project recently ended October 2019. As a result, more track outages and flags are now available to better support this contract. Pre-ripping and plowing will commence per the new schedule, starting in April 2020.

IEC Comment

Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.

All Agency Contractor Evaluation: An Agency ACE evaluation is not required for this project.

TA Agency: Bridges and Tunnels	Status as of September 30, 2019
Project Name: Skewback Retrofit at the Henry Hudson Bridge	Current Budget: \$100.4M
	Project EAC: \$98.5M
	Substantial Completion Date at Award: Jan 2020
Project No: D701HH89	Proposed Substantial Completion Date: Feb 2020
Project Phase: Construction	Phase Complete: 62%

Project Description

This project involves the retrofit of the skewbacks, replacement of the concrete pier pedestals on the approach spans and rehabilitation/repair of the lower level north abutment at the Henry Hudson Bridge.

Problem Since Last Quarterly Report

Index Trigger(s): Contingency

Contingency: During the Third Quarter 2019, the high Contingency Index of 1.18 was due to change orders that addressed unforeseen field conditions. The poor bedrock quality and differences in subsurface rock elevations affected the construction of the new pedestals and a significant re-design of the temporary supports for the pedestals was necessary, affecting the new skewback micro-piles. In addition, obstructions were encountered within the existing skewbacks affecting the ability of the contractor to drill the micro-piles through the skewbacks.

What is Being Done

Contingency: Once the site conditions were found different than expected, the TBTA worked with the Design/build team to reevaluate the design and engineered a solution to reduce cost impacts. Several amendments have been processed and the project management team is currently evaluating additional change order requests. Based on the current assessment of forecast project costs the Authority anticipates completing the project within budget.

Schedule: Subsequent to the reporting period, a request for a time extension based upon delays due to the differing field conditions has been submitted by the Design/build team and is under evaluation.

The project team is closely monitoring the work and will continue to mitigate all cost and schedule issues.

IEC Comment

Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.

All Agency Contractor Evaluation: The overall Contractor/Consultant Performance rating for the current All-Agency Contractor Evaluation (ACE) Report for this project is consistent with the IEC's observation of project performance, during this reporting period.

MTA Agency: Bridges and Tunnels	Status as of September 30, 2019
Project Name: Interim Repairs – FDR Randall’s Island Ramp at the Robert F. Kennedy Bridge	Current Budget: \$17.9M
	Project EAC: \$18.5M
	Substantial Completion Date at Award: Dec 2019
Project No: D701RK22	Current Substantial Completion Date: Aug 2019
Project Phase: Construction	Phase Complete: 62%

Project Description

This project will make interim repairs to the FDR Randall Island Ramps of the Robert F. Kennedy Bridge. The scope includes repairs identified by the Biennial Inspection recommendations, which in part includes joint rehabilitation and concrete and steel repairs.

Problem Since Last Quarterly Report

Index Trigger(s): Contingency

Contingency: During the Third Quarter 2019, the high Contingency Index of 1.67 was due to additional work which was required to address unforeseen field conditions and to install temporary shoring to address an urgent safety matter identified during the Biennial Inspection.

What is Being Done

Contingency: An approved Amendment, dated July 5, 2019, was issued for the additional work added to the project. At the end of the Third Quarter the contractor was above 90% completion with work, however behind in billing submittals.

Subsequent to the reporting period, the contractor has since submitted payment requisitions that are being processed and this will bring current total billing to 78%. The 78% billing represents 92% of work completed since there will be a contract quantity reduction when the contract is reconciled.

The project achieved Substantial Completion in August 2019.

IEC Comment

Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.

All Agency Contractor Evaluation: The overall Contractor/Consultant Performance rating for the current All-Agency Contractor Evaluation (ACE) Report for this project is consistent with the IEC’s observation of project performance, during this reporting period.

MTA Agency: Bridges and Tunnels	Status as of September 30, 2019
Project Name: Open Road Tolling and Roadway Improvements at the Bronx-Whitestone and Throgs Neck Bridges	Current Budget: \$47.8M & \$53.7M
	Project EAC: \$49.7M & \$51.0M
	Substantial Completion Date at Award: Apr 2020
Project No: D703BW63 & D703TN63	Current Substantial Completion Date: Apr 2020
Project Phase: Construction	Phase Complete: 87% & 66%

Project Description
<p>This project is Phase 4 of the Bronx approach roadway civil improvements. These improvements were required after the removal of toll booths and implementation of open road tolling. Phase 4 work includes installation of new roadway sections throughout the Bronx approach areas; new drainage; new barriers and guiderails; roadway lights; security cameras and Weigh in Motion (funded via D704AWX3); and improvements to the alignment of the approaches to meet current design standards at the Bronx Whitestone Bridge and the Throgs Neck Bridge.</p>
Problem Since Last Quarterly Report
Index Trigger(s): Contingency
<p>Contingency: During the Third Quarter 2019, the Contingency Index for BW-63 was 1.35 and for TN-63 it was 3.09. This was mainly due to the Authority seeking to minimize the time during which normal traffic operations on the Bronx-Whitestone and Throgs Neck Bridges would be impacted by shifting lanes during the Stage 1 traffic reconfiguration. The original contract included a requirement for Stage 1 construction work to be completed within 12 weeks at both facilities with an incentive for early completion of up to 21 days.</p> <p>Seeking to further reduce construction-related traffic impacts to motorists along the Bronx-Whitestone and Throgs Neck Bridge traffic corridors, the Authority issued two contract amendments increasing the incentive period for completion of Stage 1 from 21 days to 42 days, which will reduce the road user costs and enable the benefits of the project to be realized sooner at both facilities.</p> <p>To further accelerate construction at the Throgs Neck Bridge, the Authority introduced a milestone to complete portions of stage 2 by October 2019. The milestone included the completion of final paving, barrier guiderail and roadway lighting etc.</p>
What is Being Done
<p>Contingency: While the contingency usage is currently high, the project is forecasting substantial underruns from the original contract amount, which will result in the project being completed under budget.</p> <p>The Stage 2 acceleration was fully achieved and milestone work was completed as planned reducing road user costs and enabling the benefits of the project to be realized much sooner.</p>
IEC Comment
<p>Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.</p>
<p>All Agency Contractor Evaluation: The overall Contractor/Consultant Performance rating for the current All-Agency Contractor Evaluation (ACE) Report for this project is consistent with the IEC's observation of project performance, during this reporting period.</p>

MTA Agency: Bridges and Tunnels	Status as of September 30, 2019
Project Name: Reconstruction of Toll Plazas & Southbound Approach at the Henry Hudson Bridge	Current Budget: \$96.5M
	Project EAC: \$96.7M
	Substantial Completion Date at Award: Jan 2021
Project No: D703HH88	Current Substantial Completion Date: Mar 2021
Project Phase: Construction	Phase Complete: 48%

Project Description

The project involves the reconstruction of the upper and lower level toll plaza decks and southbound approaches of the Henry Hudson Parkway at the Henry Hudson Bridge. The work will bring the remaining spans of the bridge structure and approaches to current seismic standards, will include infrastructure and utility upgrades, plus re-alignment of the lower level geometrics for traffic improvements with better sight distance for the traveling public.

Problem Since Last Quarterly Report

Index Trigger(s): Contingency

Contingency: During the Third Quarter of 2019, the high Contingency Index of 3.32 was due to change orders which addressed unforeseen field conditions, including differential bedrock levels and subsurface conditions which required the installation of additional micro-piles, the re-design of the temporary supports and significant material quantity revisions.

What is Being Done

Contingency: Several change orders have been processed and approved for this additional work, including the latest amendment which was approved in November 2019. The project management team is closely monitoring the work and will continue to mitigate all cost and schedule issues. As of November 2019, there are additional change orders pending, however, based on the current assessment of projected project costs we anticipate completing the project within budget.

IEC Comment

Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.

All Agency Contractor Evaluation: The overall Contractor/Consultant Performance rating for the current All-Agency Contractor Evaluation (ACE) Report for this project is consistent with the IEC's observation of project performance, during this reporting period.

MTA Agency: Bridges and Tunnels	Status as of September 30, 2019
Project Name: Replacement of Facility Lighting System at the Henry Hudson Bridge	Current Budget: \$14.1M
	Project EAC: \$13.4M
	Substantial Completion Date at Award: Jan 2021
Project No: D704HH13	Current Substantial Completion Date: Mar 2021
Project Phase: Construction	Phase Complete: 83%

Project Description

This project replaces the lighting on the north and southbound lanes of the Henry Hudson Parkway just south of the bridge. This includes the replacement of light poles, luminaries, foundations, wiring, and conduits required for this lighting.

Problem Since Last Quarterly Report

Index Trigger(s): Contingency

Contingency: During the Third Quarter 2019, the high Contingency Index of 1.11 was due to a change in design of the wiring system. In order to minimize impacts to traffic and to facilitate the installation of the new cables associated with the new lighting, the wiring was re-routed and additional manholes installed, resulting in material quantity revisions.

What is Being Done

Contingency: Based upon approved and pending change orders to date, the construction project is forecast to be approximately \$150K over the third party project contingency. The additional funding required is available from within the existing project contingency and a budget modification is not anticipated.

IEC Comment

Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.

All Agency Contractor Evaluation: The overall Contractor/Consultant Performance rating for the current All-Agency Contractor Evaluation (ACE) Report for this project is consistent with the IEC's observation of project performance, during this reporting period.

MTA Agency: Bridges and Tunnels	Status as of September 30, 2019
Project Name: Install Fire Standpipe/Upgrade Protection System at the Robert F. Kennedy Bridge	Current Budget: \$22.6M
	Project EAC: \$21.6M
	Substantial Completion Date at Award: Mar 2020
Project No: D704RK21	Current Substantial Completion Date: Jan 2020
Project Phase: Construction	Phase Complete: 47%


Project Description	
<p>This project involves an upgrade to the fire protection system at the Robert F. Kennedy Bridge. Services include design and installation of new fire standpipe systems at the Bronx span, Manhattan Harlem River Lift Span, as well as the Randall's Island viaduct and the Queens approach viaduct of the Robert F. Kennedy Bridge to meet the latest NFPA 502 fire protection standards; and new bollards or other approved barriers to protect fire department connections from vehicular damage.</p>	
Problem Since Last Quarterly Report	
Index Trigger(s): Contingency	
<p>Contingency: During the Third Quarter 2019, the high Contingency Index of 2.10 was due to a need to modify the Standpipe Bracket Support, in order to address a potential safety condition. This resulted in a high Contingency Index due to the usage of a large percentage of the approved project contingency (\$900K) vs the available third party contingency budget (\$925K) at 47% overall project completion.</p>	
What is Being Done	
<p>Contingency: Project Management has prepared and submitted an amendment to the contract for the above change order, which was executed on August 28, 2019.</p> <p>No additional change orders are anticipated and the project is forecast to be completed within the amended budget.</p>	
IEC Comment	
<p>Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.</p>	
<p>All Agency Contractor Evaluation: The overall Contractor/Consultant Performance rating for the current All-Agency Contractor Evaluation (ACE) Report for this project is consistent with the IEC's observation of project performance, during this reporting period.</p>	

3rd Quarter 2019 Traffic Light Report on MTA SANDY Program

A total of 59 Active Sandy Projects were Reviewed for the 3rd Quarter 2019

The 59 active projects include 4 projects in Design, 10 in Post-Design to Construction Award, 45 in Construction


4 of 59 Projects in Design




Summary of Projects in Design: 4 projects were reviewed in the design phase this quarter with 2 (50%) designated Green, 1 (25%) Yellow and 1 (25%) was Red. The one Red project was for a schedule variance. The variance was due to scope clarification.

Last Quarter: 4 projects were reviewed in the design phase this quarter with 2 (50%) designated Green, 1 (25%) Yellow and 1 (25%) was Red.

4 Projects in Design




10 of 59 Projects in Post-Design to Construction Award




Summary of Projects in Post-Design to Construction Award: 10 projects were reviewed in this phase with 5 (50%) designated Green, 2 (20%) Yellow and 3 (30%) Red. All 3 of the projects designated Red were for a schedule variance. The schedule variances were due in part to bids being significantly higher than engineer's estimate and project delivery method being changed from an Invitation

Last Quarter: 12 projects were reviewed in this phase with 7 (58%) designated Green, 3 (25%) Yellow and 2 (17%) Red.

10 Projects in Post-Design to Construction Award




45 of 59 Projects in Construction



Summary of Projects in Construction: 45 projects were reviewed in this phase with 31 (69%) designated green, 11 (24%) Yellow, and 3 (7%) Red. All 3 of the projects designated Red were for a schedule variance. The schedule variances were due in part to scope modification and slow utility company submittal reviews.

Last Quarter: 48 projects were reviewed in this phase with 33 (69%) designated green and 15 (31%) yellow.

45 Projects in Construction







MTA Sandy Recovery Projects Terms and Definitions

3rd Quarter 2019 Traffic Light Report




The following Terms and Definitions used to identify a project’s Traffic Light color designation show variances from quarter to quarter and are based on three performance indicators: cost, contingency and schedule. A project is designated a “**red light project**” when one or more of the three indicators exceed a specified threshold. Agencies are required to produce follow-up variance reports for all qualified red light projects. Included in these reports are agency summaries (on pink paper stock) of issues associated with each project showing a **red** indicator and how the issues are being resolved. A project is designated a “**yellow light project**” after one or more performance indicators had triggered a red in a previous quarter. A yellow project may revert back to green after four consecutive quarters if the performance indicators have not worsened. A project is designated a “**green light project**” when no performance indicator has exceeded the Traffic Light Reports specified thresholds.

Sandy Recovery Traffic Light Report Project Terms and Definitions





Projects in Design: 4

	Green: Indices less than 110% and index movement less than 10%
	Red: Cost Index: An EAC increase of 10% (or index movement of 10% or more since last Traffic Light Report)
	Red: Schedule Variance: An increase of 3 months or more to substantial completion or since last Traffic Light Report
	Yellow: Previously indicated as red with no new substantial change since last Traffic Light Report / A project in design that has been designated Yellow may be returned to Green when it has been in compliance with the three performance indicators for (four consecutive quarters) one year.

Projects in Post Design to Construction Award Phase: 10

	Green: Phase Duration less than either the default of 128 calendar days for all agencies or the agency entered duration.
	Red: Phase Duration is greater than either the default 128 calendar days or the agency entered duration.
	Yellow: Previously indicated as red with no new substantial change since last Traffic Light Report.

Projects in Construction: 45

	Green: Indices less than 110% and index movement less than 10% Other indices not exceeding those criteria specified in index formulas and criteria.
	Red: Cost or Contingency Index: An increase of 10% (or index movement of 10% more since last Traffic Light Report)
	Red: Schedule Variance: An increase of 3 months or more to substantial completion or since last Traffic Light Report
	Yellow: Previously indicated as red with no new substantial change since last Traffic Light Report / A project in construction that has been designated Yellow may be returned to Green when it has been in compliance with the three performance indicators for (four consecutive quarters) one year.

Projects in Planning:

Projects in Planning are reviewed but not displayed in the TLR until the project reaches the design phase.
--

Projects Completed:

Projects that were completed in previous quarters are not displayed in the current quarter's TLR, but continue to be maintained in the TLR project database for reporting purposes on the overall Sandy Program.
--

Report Index Formulas and Criteria:
--

- | |
|--|
| ➤ Cost Variance = $EAC / \text{Current Project Budget Amount}$
(Note: Current Budget is not Budget at Award) |
| ➤ Cost Contingency Index = $\% \text{ Contingency Spent} / \% \text{ 3}^{\text{rd}} \text{ Party Contract Completion}$
– Contingency used includes expended & pending AWOs.
– Prompted when project has reached 25% completion or higher. |
| ➤ Schedule Variance = Number of months of change in schedule since last Traffic Light Report |
| ➤ Projects with current budgets below \$7M are not displayed in the current quarter's Sandy TLR, but will continue to be maintained in the TLR database for reporting purposes on the overall Sandy Program. If the current budget increases above the \$7M minimum threshold, the projects will return to an active status. |

3rd Quarter 2019 Traffic Light Report
Sandy Projects in Design, Post-Design to Construction Award or Construction

▲ = Index increase: Trending indicates condition worsening since last quarterly report
 ▼ = Index decrease: Trending indicates condition improving since last quarterly report
 ■ = No Change since last quarterly report

ACEP #	Description	Phase	Project Type	Total Project EAC	% Phase Complete	Cont. Index	Cont. Trend	Cost Index	Cost Trend	Schedule Variance (Mths)	Sched. Trend	Traffic Light
NYCT - New York City Transit Sandy Program												
Coney Island Yard Flood Mitigation												
ET100211	Recovery: Power Cable at Coney Island Yard	Construction	Recovery	\$164,367,005	3	.46	▲	1.00	■	0	■	G
ET100307	Mitigation: Long Term Perimeter Protection at Coney Island Yard	Construction	Mitigation	\$349,769,875	13	.51	▼	.99	■	0	■	G
Canarsie Tube												
ET040222	Recovery: Shaft Excavation - 1 Avenue (Canarsie Tube)	Construction	Recovery	\$17,835,502	95	.21	■	1.00	■	0	■	G
ET050209	Recovery: Mainline Track (Canarsie Tube)	Construction	Recovery	\$32,806,612	72	.04	▼	1.00	■	0	■	G
ET060213	Recovery: Tunnel Lighting (Canarsie Tube)	Construction	Recovery	\$47,719,138	61	.00	■	.99	■	0	■	G
ET060219	Recovery: Pump Room (Canarsie Tube)	Construction	Recovery	\$17,511,167	75	.14	▼	1.00	■	0	■	G
ET080211	Recovery: Signals (Canarsie Tube)	Construction	Recovery	\$36,380,305	55	.06	■	1.00	■	0	■	G
ET090211	Recovery: 2 Circuit Breaker Houses (Canarsie Tube)	Construction	Recovery	\$34,778,677	70	.00	■	.99	■	0	■	G
ET090212	Recovery: Power Cable, Communication Cable and Ducts (Canarsie Tube)	Construction	Recovery	\$275,390,340	39	.26	▼	.87	■	0	■	G
ET090309	Mitigation: Power Cable, Communication Cable and Ducts (Canarsie Tube)	Construction	Mitigation	\$100,628,800	52	.00	■	1.00	■	0	■	G
148th Street Yard												
ET100209	Recovery: Power Cable at 148 Street Yard	Construction	Recovery	\$14,570,909	10	.17	■	.98	■	0	■	G
ET100309	Mitigation: Long Term Perimeter Protection at 148th Street Yard	Construction	Mitigation	\$92,799,786	17	.47	▲	.72	▲	0	■	G
Rutgers Tube												
ET050210	Recovery: Mainline Track (Rutgers Tube)	Post Des to Const Awd	Recovery	\$8,093,094	100	.00	■	1.00	■	0	■	G
ET080213	Recovery: Signals (Rutgers Tube)	Post Des to Const Awd	Recovery	\$9,964,848	100	.00	■	1.00	■	0	■	G
ET090219	Recovery: Power and Communication Cables (Rutgers Tube)	Post Des to Const Awd	Recovery	\$55,678,402	100	.00	■	1.01	■	0	■	G

3rd Quarter 2019 Traffic Light Report
Sandy Projects in Design, Post-Design to Construction Award or Construction

▲ = Index increase: Trending indicates condition worsening since last quarterly report
 ▼ = Index decrease: Trending indicates condition improving since last quarterly report
 ■ = No Change since last quarterly report

ACEP #	Description	Phase	Project Type	Total Project EAC	% Phase Complete	Cont. Index	Cont. Trend	Cost Index	Cost Trend	Schedule Variance (Mths)	Sched. Trend	Traffic Light
NYCT - New York City Transit Sandy Program												
207th Street Yard												
ET100210	Recovery: Power Cable at 207 Street Yard	Construction	Recovery	\$34,181,008	0	.00	■	1.00	■	0	■	G
ET100218	Recovery: 207 Street Yard Signal System	Construction	Recovery	\$300,431,918	7	.04	■	1.00	■	0	■	G
ET100219	Recovery: Yard Track (207 Street Yard)	Construction	Recovery	\$61,674,669	12	.00	■	1.00	■	0	■	G
ET100220	Recovery: Yard Switches (207 Street Yard)	Construction	Recovery	\$50,839,784	0	.00	■	1.00	■	0	■	G
ET100310	Mitigation: Long Term Perimeter Protection at 207th Street Yard	Construction	Mitigation	\$171,285,644	7	.00	■	1.01	■	-38	▼	G
ET100312	Mitigation: 207th Street Yard Portal	Construction	Mitigation	\$27,310,129	80	.12	▲	1.00	■	0	■	G
All Other NYCT Projects												
ET040317	Mitigation: Upgrade Emergency Booth Communication System	Construction	Mitigation	\$78,355,360	29	.00	■	1.00	■	0	■	G
ET040322	Mitigation: Street Level Openings	Construction	Mitigation	\$46,699,866	79	.47	▼	1.00	■	0	■	G
ET040323	Mitigation: Upgrade Backup Command Center	Construction	Mitigation	\$9,554,786	27	.00	■	.92	■	0	■	G
ET040325	Mitigation: Internal Station Hardening	Construction	Mitigation	\$16,648,706	21	.00	■	1.01	■	0	■	G
ET040327	Mitigation: Street Level Openings at 7 Stations and 1 Fan Plant	Construction	Mitigation	\$68,445,887	60	.10	■	1.00	■	0	■	G
ET040328	Mitigation: Street Level Openings at 9 Stations	Construction	Mitigation	\$60,434,783	76	.03	▲	.99	■	0	■	G
ET060305	Mitigation: 17 Fan Plants and Adjacent Tunnels	Construction	Mitigation	\$46,439,194	89	1.06	■	1.00	■	0	■	G
ET060320	Mitigation: 11 Fan Plants	Construction	Mitigation	\$29,012,172	78	.91	▼	1.00	■	0	■	G
ET060321	Mitigation: 4 Fan Plants	Construction	Mitigation	\$34,635,218	69	.67	▼	1.00	■	0	■	G
ET060330	Mitigation: 1 Fan Plant on the Flushing Line	Construction	Mitigation	\$13,730,126	0	.00	■	1.00	▲	0	■	G
ET070309	Mitigation: Long Term Flood Protection at Hammels Wye	Construction	Mitigation	\$24,885,606	99	.99	▲	1.00	■	3	▲	R
ET120307	Mitigation: Various Bus Depots	Construction	Mitigation	\$26,422,164	21	.15	▲	1.00	■	0	■	G
ET160311	Mitigation: Zerega Maintenance Facility	Construction	Mitigation	\$8,253,350	0	.00	■	1.00	▲	0	■	G

3rd Quarter 2019 Traffic Light Report
Sandy Projects in Design, Post-Design to Construction Award or Construction

▲ = Index increase: Trending indicates condition worsening since last quarterly report
 ▼ = Index decrease: Trending indicates condition improving since last quarterly report
 ■ = No Change since last quarterly report

ACEP #	Description	Phase	Project Type	Total Project EAC	% Phase Complete	Cont. Index	Cont. Trend	Cost Index	Cost Trend	Schedule Variance (Mths)	Sched. Trend	Traffic Light
NYCT - New York City Transit Sandy Program												
All Other NYCT Projects												
ET060317	Mitigation: Conversion of 2 Pump Trains	Design	Mitigation	\$19,119,839	95	.00	■	1.15	■	4	▲	R
ET070209	Recovery: Wrap-up Rockaway Line	Design	Recovery	\$31,059,729	75	.00	■	1.03	■	1	▲	G
ET090304	Mitigation: Two Substations (Montague Tube)	Design	Mitigation	\$7,470,179	75	.00	■	.99	■	0	■	G
ET070308	Mitigation: Steinway Portal	Post Des to Const Awd	Mitigation	\$15,159,993	100	.00	■	1.01	■	0	■	G
ET090308	Mitigation: Deployable Substations	Post Des to Const Awd	Mitigation	\$48,280,226	100	.00	■	1.52	■	0	■	Y
ET090310	Mitigation: Back-up Power Control Center	Post Des to Const Awd	Mitigation	\$16,881,641	98	.00	■	1.64	▲	13	▲	R
ET100314	Mitigation: 207th Street Yard Sewers	Post Des to Const Awd	Mitigation	\$129,521,515	100	.00	■	7.07	▲	0	■	Y
ET160310	Mitigation: Consolidated Revenue Facility	Post Des to Const Awd	Mitigation	\$16,925,571	100	.00	■	1.47	■	6	▲	R
ET160312	Mitigation: Tiffany Central Warehouse	Post Des to Const Awd	Mitigation	\$25,624,822	100	.00	■	1.73	▼	9	▲	R
ES070211	Recovery: Reconstruction of Clifton Car Repair Shop	Construction	Recovery	\$34,890,731	15	2.43	■	.99	■	1	▲	Y
ES070302	Mitigation: Reconstruction of Clifton Car Repair Shop	Construction	Mitigation	\$167,732,374	27	.07	■	1.00	■	1	▲	Y
ES070303	Mitigation: St. George Terminal Yard	Construction	Mitigation	\$51,352,194	5	.00	■	1.00	■	0	■	G
LIRR - Long Island Rail Road Sandy Program												
All Other Projects												
EL0303ZH	Flood and Emergency Management Equipment Mitigation	Construction	Mitigation	\$20,585,053	0	.00	■	1.02	■	0	■	Y
EL0502ZC	Restoration of the Long Beach Branch	Construction	Recovery	\$68,666,958	95	.02	■	1.00	■	0	■	Y
EL0602ZD	West Side Storage Yard Restoration	Construction	Recovery	\$43,512,962	48	.00	■	1.06	■	0	■	Y
EL0602ZL	Long Island City Yard Restoration	Construction	Recovery	\$28,308,917	70	-0.29	▲	1.16	■	0	■	Y

3rd Quarter 2019 Traffic Light Report
Sandy Projects in Design, Post-Design to Construction Award or Construction

▲ = Index increase: Trending indicates condition worsening since last quarterly report
 ▼ = Index decrease: Trending indicates condition improving since last quarterly report
 ─ = No Change since last quarterly report

ACEP #	Description	Phase	Project Type	Total Project EAC	% Phase Complete	Cont. Index	Cont. Trend	Cost Index	Cost Trend	Schedule Variance (Mths)	Sched. Trend	Traffic Light
LIRR - Long Island Rail Road Sandy Program												
All Other Projects												
EL0603ZP	West Side Yard & East River Tunnel Mitigation	Design	Mitigation	\$94,529,494	57	.00	─	1.04	─	0	─	Y
EL0603ZS	Long Island City Yard Resiliency	Post Des to Const Awd	Mitigation	\$26,287,019	0	.00	─	1.46	─	0	─	G
MNR - Metro-North Railroad Sandy Program												
Hudson Line Ph 1 & 2 Power and C & S Restoration												
EM040205	Communications & Signal Infrastructure Restoration Phase 1	Construction	Recovery	\$92,686,625	53	1.28	▼	.94	─	0	─	Y
EM040301	Power and Signals Mitigation	Construction	Mitigation	\$46,307,241	6	.00	─	.92	─	0	─	Y
EM040302	Hudson Line Power and Signal Resiliency	Construction	Mitigation	\$35,152,702	10	.00	─	1.00	─	0	─	Y
EM050206	Power Infrastructure Restoration Phase 1	Construction	Recovery	\$170,462,175	51	1.81	▼	.96	─	0	─	Y
All Other Projects												
EM030202	Right of Way Restoration	Construction	Recovery	\$7,634,999	94	.00	─	.95	─	12	▲	R
EM030301	Rail Vacuum Mitigation	Construction	Mitigation	\$5,266,038	100	.65	▼	.87	─	1	▲	Y
EM050208	Power Infrastructure Restoration - Substations	Construction	Recovery	\$44,798,611	89	1.12	─	.98	─	7	▲	R
EM050209	Power Infrastructure Restoration - Harlem River Lift Bridge	Construction	Recovery	\$7,751,347	78	.00	─	.99	─	0	─	Y

Summary of Sandy Traffic Light Report Design Exceptions (Third Quarter 2019 - As of September 30, 2019)

ACEP	Project Name	Index Trigger	EAC	Design Completion Date	Reason for Variance Since Last Quarterly Report	What is Being Done	IEC Comment: All Agency Contractor Evaluation
NYCT - New York City Transit							
ET060317	Mitigation: Conversion of 2 Pump Trains	Schedule	\$19.1M	Jan 2020	During the Third Quarter 2019, the forecasted design completion slipped 4 months, from Sep 2019 to January 2020. This was due to the proposers requesting an extension of time because of NYCT's requests for additional clarification to their proposals.	The request for proposal (RFP) process is ongoing as proposers respond to NYCT's requests for additional information.	An Agency ACE evaluation is not required for this project.

IEC Comment: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.

MTA Agency: New York City Transit	Status as of September 30, 2019
Project Name: Mitigation - Long Term Flood Protection at Hammels Wye	Current Budget: \$24.9M
	Project EAC: \$24.9M
	Substantial Completion Date at Award: May 2019
Project No: ET070309	Current Substantial Completion Date: Oct 2019
Project Phase: Construction	Phase Complete: 99%

Project Description	
<p>This project will build a flood wall around the perimeter of the Hammels Wye campus on the Rockaway Line in Queens, which contains critical equipment such as a signal compressor, hydraulic rooms, circuit breaker houses, crew quarters, a signal tower, and a power substation. Resiliency measures will prevent flooding from the Jamaica Bay and the Atlantic Ocean during storm events and minimize service disruptions.</p>	
Problem Since Last Quarterly Report	
Index Trigger(s): Schedule	
<p>Schedule: During the Third Quarter 2019, the forecasted Substantial Completion slipped three months, from July 2019 to October 2019. This was due to a 77 working day - time extension issued for Additional Work Order (AWO) #14. AWO #14 consists of a Heating, Ventilation, Air Conditioning (HVAC) modification for the signal compressor building.</p>	
What is Being Done	
<p>Schedule: Subsequent to the reporting period, Substantial Completion was achieved on October 30, 2019.</p>	
IEC Comment	
<p>Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.</p>	
<p>All Agency Contractor Evaluation: The overall Contractor/Consultant Performance rating for the current All-Agency Contractor Evaluation (ACE) report for this project is consistent with the IEC's observation of project performance, during this reporting period.</p>	

MTA Agency: New York City Transit	Status as of September 30, 2019
Project Name: Sandy Mitigation - Back-up Power Control Center	Current Budget: \$10.3M
	Project EAC: \$16.9M
	Original Award Date: Sept 2019
Project No: ET090310	Current Award Date: Oct 2020
Project Phase: Post-Design to Construction Award	Phase Complete: 85%

Project Description	
<p>This project will design and build a back-up Power Control Center (PCC) to provide the BMT Division emergency traction power Supervisory Control and Data Acquisition (SCADA) system control at Jay Street Substation, in the event that the main PCC at 53rd Street, Manhattan is not functional or inaccessible.</p>	
Problem Since Last Quarterly Report	
Index Trigger(s): Schedule	
<p>Schedule: During the Third Quarter 2019, the forecasted award date slipped 13 months, from September 2019 to October 2020. This was due to the recently enacted New York State Design/build legislation. This project achieved Final Design Completion for invitation for bid (IFB) procurement in March 2019; the legislation now requires this project to be combined with the main SCADA Upgrade and be delivered as a Design/build procurement.</p>	
What is Being Done	
<p>Schedule: The contract documents are being modified to be a Design/build contract. The revised budget is pending approval so that the project can be advertised.</p>	
IEC Comment	
<p>Budget and Schedule Performance: The IEC agrees substantially with the material presented in this report, including the stated problems and actions taken by the Agency.</p>	
<p>All Agency Contractor Evaluation: an Agency ACE evaluation is not required for this project.</p>	

MTA Agency: New York City Transit	Status as of September 30, 2019
Project Name: Mitigation - Consolidated Revenue Facility	Current Budget: \$11.4M
	Project EAC: \$16.9M
	Original Award Date: Jul 2018
Project No: ET160310	Current Award Date: Jun 2020
Project Phase: Post-Design to Construction Award	Phase Complete: 0%

Project Description
<p>This project will provide an effective flood mitigation scheme to protect the Consolidated Revenue Facility located in Maspeth, Queens. The project will design and implement flood mitigation/resiliency measures against a Federal Emergency Management Agency (FEMA) +2 feet flood event: construct a new perimeter flood barrier/wall at the property line, install stop logs at all access openings (stored within the facility), improve drainage and pumping and restoration of the Newtown Creek bank that includes armor with sheeting.</p>
Problem Since Last Quarterly Report
Index Trigger(s): Schedule
<p>Schedule: During the Third Quarter 2019, the forecasted award date slipped six months, from December 2019 to June 2020. This was due to the request to transfer this project to the Department of Buses and initiate a redesign after the bid for this project came back significantly over the estimated budget.</p>
What is Being Done
<p>Schedule: Department of Buses has completed studies to value engineer this project. After the selection of the best option to reduce cost, design consultant services to complete the project are now being requested. Re-design is forecast to begin December 2019 in order to meet the current June 2020 award date.</p>
IEC Comment
<p>Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.</p>
<p>All Agency Contractor Evaluation: The overall Contractor/Consultant Performance rating for the current All-Agency Contractor Evaluation (ACE) report for this project is consistent with the IEC's observation of project performance, during this reporting period.</p>

MTA Agency: New York City Transit	Status as of September 30, 2019
Project Name: Mitigation - Tiffany Central Warehouse	Current Budget: \$14.7M
	Project EAC: \$25.6M
	Original Award Date: Jul 2018
Project No: ET160312	Current Award Date: Jun 2020
Project Phase: Post-Design to Construction Award	Phase Complete: 0%

Project Description
<p>This project will repair and strengthen the building exterior walls at the Tiffany Central Warehouse, located in the Bronx. The existing walls require repairs and the replacement walls will be built to withstand flood loads from future storm events. Work includes the construction of new foundations, new exterior wall panels, reinforcement of interior columns, new windows, frames, watertight doors, sump pumps and a perimeter drainage system. In addition, a complete roof replacement will be done. This project will be a Design/build project.</p>
Problem Since Last Quarterly Report
Index Trigger(s): Schedule
<p>Schedule: During the Third Quarter 2019, the forecasted award date slipped nine months, from September 2019 to June 2020. This was due to the time required to accommodate changes in the project documents and delivery. Early in 2019 proposed work at the Consolidated Revenue Facility and the Tiffany Central Warehouse were split into separate contracts and the Tiffany Warehouse project was transferred to the Department of Buses. Separate repair projects planned for the Tiffany Warehouse were bundled, combining the scopes of work of the Tiffany Warehouse Wall Repairs (C33891) and the Tiffany Warehouse Roof Replacement (C33841). In addition, the project delivery method was changed from an Invitation for Bid (IFB) to a Design/build.</p>
What is Being Done
<p>Schedule: The design consultant task order has been revised to combine the multiple Tiffany Warehouse projects and to complete this project as a Design/build. Subsequent to this report, design commenced in October 2019 and is forecasted to be completed in February 2020.</p>
IEC Comment
<p>Budget and Schedule Performance: The IEC agrees substantially with the material presented in this report, including the stated problems and actions taken by the Agency.</p>
<p>All Agency Contractor Evaluation: The overall Contractor/Consultant Performance rating for the current All-Agency Contractor Evaluation (ACE) report for this project is consistent with the IEC's observation of project performance, during this reporting period.</p>

MTA Agency: Metro-North Railroad	Status as of September 30, 2019
Project Name: Recovery - Right of Way Restoration at Various Locations	Current Budget: \$8.0M
	Project EAC: \$7.6M
	Substantial Completion Date at Award: Sep 2015
Project No: EM030202	Current Substantial Completion Date: Jul 2020
Project Phase: Construction	Phase Complete: 94%

Project Description
<p>Superstorm Sandy generated strong winds and severe storm surge/flooding which damaged and downed trees affecting the Right-Of-Way (ROW), critical infrastructure, and significant Hudson River shoreline erosion over more than half of the 60 plus mile Hudson Line. Although trees that fell directly onto the ROW were initially removed, work remained along the wooded ROW of the Hudson, as well as the Harlem and New Haven lines. Damaged trees were identified and removed in all locations. This work ensured that the critical infrastructure of the railroad remained unobstructed and that service would not be impacted. The tree removal required track outages and coordination with other projects to take advantage of track outage opportunities to maximize efficiencies.</p>
Problem Since Last Quarterly Report
Index Trigger(s): Schedule
<p>Schedule: During the Third Quarter 2019, the forecast Substantial Completion date slipped 12 months, from July 2019 to July 2020.</p> <p>The tree-cutting and original scope of the rip-rap work was completed in the first quarter of 2018. The project utilized surplus funds from within the project to place additional rip rap in areas that would benefit from more rock reinforcement. The rip rap operation will continue into the Second Quarter of 2020 with a Substantial Completion date of July 2020.</p>
What is Being Done
<p>Schedule: As a result of recent inspections the following locations were selected for shoreline reinforcement: Milepost (MP) 11.5 through 13 Riverdale (Bronx); MP 17 Near Greystone (North Yonkers); MP 22 Irvington; MP 24/25 Tarrytown; MP 27 Phillips Manor (Sleepy Hollow); MP 29 Scarborough (Briarcliff Manor); MP 46 Peekskill; MP 71.5 New Hamburg. This additional work is expected to be completed by July 2020.</p>
IEC Comment
<p>Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.</p>
<p>All Agency Contractor Evaluation: The overall Contractor/Consultant Performance rating for the current All-Agency Contractor Evaluation (ACE) report for this project is consistent with the IEC's observation of project performance, during this reporting period.</p>

MTA Agency: Metro-North Railroad	Status as of September 30, 2019
Project Name: Power Infrastructure Restoration of Hudson Line Substations	Current Budget: \$45.7M
	Project EAC: \$44.8M
	Substantial Completion Date at Award: Feb 2017
Project No: EM050208	Current Substantial Completion Date: Mar 2020
Project Phase: Construction	Phase Complete: 89%

Project Description

This project will replace three Hudson Line substations damaged by Superstorm Sandy. While the three substations, located at Tarrytown, Riverdale and Croton-Harmon, were repaired after Sandy and returned to service, their useful lives were reduced and require full replacement in order to provide the functionality and reliability needed to continue running full Hudson Line service. Resiliency will be incorporated by constructing the new substations to Above Base Flood Elevation (ABFE) plus 4 feet. The Base Flood Elevation is the regulatory height requirement in relation to the mean sea level that has a one percent chance or greater of flooding in a given year as determined by the Federal Emergency Management Agency (FEMA). In addition, a fourth new substation located in Brewster, New York that is funded under another project, is also a part of this contract's scope of work.

Problem Since Last Quarterly Report

Index Trigger (s): Schedule

Schedule: During the Third Quarter 2019, the forecasted Substantial Completion date slipped seven months from August 2019 to March 2020 due to longer than expected acceptance reviews on various electrical substation components by the local utility company. In addition, numerous power feeder cut-over cancellations at the Riverdale & Tarrytown substations by the local utility company also contributed to the delay.

What is Being Done

Schedule: The project team is in constant communication with the local utility company to schedule the power feeders cut-over in a phased approach. The cut-over for Riverdale Substation was completed in November 2019. The Tarrytown Substation cut-over is scheduled for January 2019, the Croton-Harmon Substation for March 2020, and the Brewster Substation for March 2020.

IEC Comments

Budget and Schedule Performance: The IEC substantially agrees with the material presented in this report, including the stated problems and actions taken by the Agency.

All Agency Contractor Evaluation: The overall Contractor/Consultant Performance rating for the current All-Agency Contractor Evaluation (ACE) report for this project is consistent with the IEC's observation of project performance, during this reporting period.



**Projects in CPOC’s Risk-Based Monitoring Program
(3rd Quarter 2019 Traffic Light Report – Period Ending September 30, 2019)**

The following projects in CPOC’s Risk-based Monitoring Program are currently reported on by the responsible agency in accordance with the CPOC Work Plan schedule, and are continually monitored by the Independent Engineering Consultant. Monitored Capital Program projects are not included in the Quarterly Capital Traffic Light Report. Monitored Sandy Program projects are included in the Quarterly Sandy Traffic Light Report. The program/project list is subject to periodic review and adjustment by the MTA.

Projects in CPOC's Risk-Based Monitoring Program			
Capital Program		Agency	Project
2010-14	2015-19		
Capital Construction			
	X	MTACC	Second Avenue Subway Phase 2
X	X	MTACC	East Side Access & Regional Investments
	X	MTACC	Penn Station Access
	X	MTACC	LIRR Expansion Project – Floral Park to Hicksville
Signals and Communications			
X	X	LIRR/MNR	Positive Train Control
	X	NYCT	Communications Based Train Control – 8 th Ave Line
X		NYCT	Communications Based Train Control - Queens Blvd. West-Phase 1
	X	NYCT	Communications Based Train Control - Queens Blvd. West-Phase 2
X	X	NYCT	Integrated Service Information and Management B Division
X	X	NYCT/MTA Bus	Replace Bus Radio System
X		NYCT/MTA Bus	Construct Bus Operations Command Center
Subway Car, Bus and Rolling Stock Procurement			
X	X	NYCT	New Subway Car Procurement
X	X	NYCT	New Bus Procurement
X	X	LIRR/MNR	Commuter Rail Road Rolling Stock Procurement
Passenger Stations Program			
X		NYCT	Sea Beach Line - Renewal of 9 Stations
	X	NYCT	ADA Reconstruction Times Square Station
	X	NYCT/CRR	New Fare Payment System - Phase 2



**Projects in CPOC's Risk-Based Monitoring Program
(3rd Quarter 2019 Traffic Light Report – Period Ending September 30, 2019)**

Capital Program		Agency	Project
2010-14	2015-19		
Shops and Yards			
X		MNR	Harmon Shop Replacement Phase V, Stage 1
	X	MNR	Harmon Shop Replacement Phase V, Stage 2
X		LIRR	New Mid Suffolk Electric Yard
	X	LIRR	Morris Park Diesel Locomotive Shop
Line Structures and Track			
	X	NYCT	Myrtle Avenue Viaduct Replacement
X		LIRR	Jamaica Capacity Improvements Phase 1
X	X	LIRR	Main Line Double Track - Farmingdale to Ronkonkoma
Bridges and Tunnels			
	X	B&T	Throgs Neck Bridge Replace Suspended Span Deck
Sandy Program			
Sandy Program		MNR	Hudson Line Phase 1 & 2 Power and Communication & Signal Restoration
Sandy Program		NYCT	Canarsie Tube Restoration and Resiliency
Sandy Program		NYCT	Reconstruct Clifton Repair Shop
Sandy Program		NYCT	Coney Island Yard Long Term Perimeter Protection
Sandy Program		NYCT	207 th Street Yard Long Term Perimeter Protection