

PTC Dashboard - LIRR and MNR

updated 07/31/2019

System Software Baseline Releases			
Release	Purpose	Deadline	Status
3.5 MNR	System Level Software (Wayside, Office, Onboard Equipment) (in red)	May-19(A)	●
3.5 LIRR	Supports RSD on pilots and ERSD on non-pilot segments (in blue)	Jun-19 (A)	●
3.6 LIRR	Supports ERSD for non-pilot segments (in green)	Oct-19	●
3.6 MNR	System Release to Support Interoperability (Wayside, Office) (in orange)	Jan-20	●
3.7 LIRR	Supports ERSD for non-pilot segments (in purple) and full interoperability with Amtrak	Jan-20	●

Line Segments in Revenue Service			
Railroad	Segment	Planned	Current
LIRR/3.5	Port Washington Branch (Pilot Line 2)	Dec-18 (A)	●
LIRR/3.5	Montauk Branch - Babylon to Patchogue (Pilot Line 1)	Dec-18 (A)	●
LIRR/3.5	Oyster Bay Branch	Oct-19	●
LIRR/3.5	Hempstead Branch	Oct-19	●
LIRR/3.5	Long Beach Branch	Oct-19	●
LIRR/3.5	Far Rockaway branch	Nov-19	●
LIRR/3.5	West Hempstead Branch	Nov-19	●
LIRR/3.5	Port Jefferson Branch	Nov-19	●
LIRR/3.5	Main Line 49-74 - Ronkonkoma to Riverhead	Dec-19	●
LIRR/3.5	Main Line 74-94 - Riverhead to Greenport	Dec-19	●
LIRR/3.5	Central Branch	Dec-19	●
LIRR/3.6	Atlantic Branch	Jan-20	●
LIRR/3.6	Montauk Branch - East of Patchogue	Jan-20	●
LIRR/3.6	Main Line 3-10 - Woodside to Jamaica	Jan-20	●
LIRR/3.6	Main Line 10-15 - Jamaica to Floral Park	Jan-20	●
LIRR/3.6	Main Line 15-25 - Floral Park to Hicksville (Third Track Construction Project)	Jul-20	●
LIRR/3.6	Main Line 25-49 - Hicksville to Ronkonkoma	Jan-20	●
LIRR/3.7	Montauk Branch - West of Babylon	Feb-20	●
LIRR/3.7	Main Line 0-3 - Grand Central Tunnels to Harold	Jul-20	●
MNR/3.5	Hudson Line (Tarrytown - Croton Harmon)	Nov-18	●
MNR/3.5	Danbury Branch	Sep-19	●
MNR/3.5	Hudson Line (Croton - Harmon - Poughkeepsie)	Nov-19	●
MNR/3.5	Hudson Line (GCT - Tarrytown)	Dec-19	●
MNR/3.5	New Canaan Branch	Jun-20	●
MNR/3.5	Harlem Line (Melrose - North White Plains)	Mar-20	●
MNR/3.6	New Haven Line (Bridgeport - New Haven)	Jun-20	●
MNR/3.6	Woodlawn - Bridgeport	Jun-20	●
MNR/3.5	Harlem Line (North White Plans - Wassaic)	Jun-20	●
MNR/3.5	Waterbury Branch	Dec-20	●

*Date changed to Jun-2020 per revision of MNR Implementation Plan filed with FRA (based on M8 Development)

LEGEND

●	No Near Term Impact to Contract Schedule and on target to meet PTC Deadline
●	Impact to Contract Schedule or interim project milestone, but no impact to meet PTC Deadline.
●	Significant impact to Contract Schedule and ability to meet PTC deadline.

Scanner Antenna Retrofit Monthly Delivery (June 2019)						
RR	Total	Monthly Delivery Plan	Monthly Delivery Actual	Cumulative Delivered	Agreed Completion Date	Status
LIRR	895	175	165	440	Oct-19	●
MNR	376	96	68	330	Oct-19	●

PTC Safety Plan (PTCSP)		
RR	Planned	Current
PTCSP submitted to LIRR	Jun-19(A)	●
LIRR submits PTCSP to the FRA	Jul-19 (A)	●
LIRR PTCSP receives FRA Approval	Jun-20	●
PTCSP submitted to MNR	Jul-19 (A)	●
MNR submits PTCSP to the FRA	Sep-19	●
MNR PTCSP receives FRA Approval	Dec-20	●

MNR Tenants	Interoperability date	Status
Amtrak	Dec-20	●
CSX	Dec-20	●
Providence & Worcester (P&W)	Dec-20	●
PanAm	Dec-20	●
Cdot	Dec-20	●

LIRR Tenants	Interoperability date	Status
Amtrak	Jun-20	●
NYAR	Jun-20	●