Second Avenue Subway Phase 2


Update to East Harlem Elected Officials – February 16, 2024

Second Avenue Subway Phase 2, Contract 1: Utility Relocation and Building Remediation





Phase 2 – Extension of Q Line



Three New Stations

106 Street

 New cut & cover, island platform station between two tunnel sections constructed in the 1970s

116 Street

- Retrofit of existing 1970s tunnel that was constructed with a center track
- Center track will become the new island platform

125 Street


- New mined cavern
- Island platform
- Connection to 456
- Storage tracks west of station








Second Avenue Subway has been long-promised





Phase 1 has been a great success for our customers

From the moment it opened, its benefits have been clear.




Relieved crowding on the 456

High customer satisfaction



Phase 2 delivers the project East Harlem deserves



Supports dense, energy-efficient land use




Project Overview





Contract 1 Marks the Beginning of Phase 2 Construction



Construction & Development


Contract 1 - Utility Relocation

Details

- Contractor: C.A.C. Industries, Inc.
- Budget: \$182 million, including third-party contract and support costs


Scope:

- Relocate underground utilities from 105 St to 110 St
- Temporary streetscape modifications, including new bike lanes
- Building remediation, strengthening, and underpinning in preparation for new 106 St station





106th Street Station Area




110

Construction & Development

106th Street Station Entrance 1








Where We Are In The Process: Contract 1 Utility Relocation

Fewer contracts with strategic use of design-build





Utility Relocation: Clearing a Path For The Subway




Construction & Development

Contract 1 Project Limits

C-26201 Project Limits

//(C





Schedule

Activity	Start	Finish	Duration
1st Ave Bike Lane (103rd - 112th)	March-2024	April-2024	2 Months
1st Ave Bike Lane (112th - 124th)	April-2024	September-2024	5 Months
2nd Ave West Side Cut Back (104th - 111th)	March-2024	May-24	3 Months
2nd Ave East Side Construction (104th - 112th)	May-2024	April-2025	11 Months
2nd East Side Construction (104th - 112th) including 60" WM in center of 2nd Ave at 105th for new traffic pattern on 2nd Ave at 105th Street	April-2025	August-2025	4 Months
2nd Ave West Side Construction (104th - 111th)	August-2025	March-2027	19 Months
Handover to Contract 3	March-2027	March-2027	0 Months



Scope of Work

- Instrumentation
- Relocation of Bike lane
- Building Remediation / Underpinning
- Utility Relocation
- MPT
- Environmental / Hazardous Material Work



Current 2nd Ave. Bike Lane





Relocation of 2nd Ave. Bike Lane to 1st Ave



LEGEND:	70004	EXISTING BIKE LANE TO BE REMOVED
		PROPOSED BIKE LANE TO BE INSTALLED – STAGE 1
		PROPOSED BIKE LANE TO BE INSTALLED – STAGE 2
		EXISTING BIKE LANE TO REMAIN
		C26201 PROJECT LIMITS



Contract 1: Advanced Utility Relocation

By getting utilities addressed first, we reduce risk and cost.







Phase 1 unanticipated utility relocation led to 12 months of delays across the 10 contracts



Maintenance and Protection of Traffic (MPT)

Second Avenue

- Four (4) lanes to be maintained or as shown on the plans
 - One (1) 11' wide and three (3) 10' wide lanes

Major Cross Streets (106th Street)

- A 13' wide shared lane in each direction with provision for bikes to be provided
- A separate left turn lane to be provided

Minor Cross Streets

• A 13' wide travel lane to be provided

Min. 7' wide sidewalk/pedestrian walkway to be provided at all times





Maintenance and Protection of Traffic (MPT): Mitigations


- School Accommodations
 - School bus loading/unloading zone
 - School Staff Parking
 - School Access and Operation
- NYCT bus stops (accommodation of bus stop within work zones)
- Garbage pick-up location (residential and commercial)
- Commercial loading zone
- Bike Lane Relocation
- Maintain access to residences & businesses at all times
- Maintain FDNY access through work zone and FDNY access to hydrants and standpipes
- Pedestrian Safety and Community Relations
- PED Managers Required By Contract



Temporary Bus Stop Construction Layouts – Exact Locations TBD








OF BLOCK (WORK ZONE IN CURB LANE)

N.T.S.



Proposed School Staff Parking During Construction



Impacted Parking Spaces


- 29 regular parking spaces will be impacted on 109th Street. (east of existing DOE parking)
- 7 15 existing DOE parking spaces will be impacted on 109th Street.

Proposed Parking Spaces

- 10 18 existing DOE parking spaces will remain on 109th Street
- 13 regular parking spaces west of existing DOE parking on 109th Street will be converted to DOE parking.
- 9 regular parking spaces on the eastside Third Avenue between 108th and 109th Streets will be converted to DOE parking
- 11 regular parking spaces on the southside of 110th Street between Second and Third Avenues.
- 43 51 DOE parking spots available during Construction



School Bus Loading Zones



School Schoo

School bus loading/ unloading zone



Installation of Instrumentation: 79 Properties




Instrumentation to be installed and handover to following Contract:

- Total Station Target / Prism
- Horizontal Tiltmeter
- Automated Motorized Total Station (AMTS)
- Vertical Tiltmeter
- Crack Gauge
- Portable Seismograph

Construction & Development


Building Remediation / Alteration / Underpinning



LEGEND

- UNDERPINNING = 21 Lots (19 Buildings + 2 Vacate Lots)
- ST STRENGTHENING = 12 Buildings
- CELLAR DOOR ALTERATION/REMOVAL = 27 Buildings
- # VAULT REMOVAL = 13 Buildings
 - 35 IMPACTED PROPERTIES (33 BUILDINGS + 2 VACANT LOTS)





Building Remediation / Alteration / Underpinning



Underpinning


- Drill new piles adjacent to original foundation
- Install steel bracket to connect piles to original foundation
- Jack new bracket to existing foundation to transfer load

In Coordination with


- Property Owners
- Merchants
- Residents
- NYC DOB
- NYC DOT
- NYS HCR



Sidewalk in Current State







Sidewalk Cutback 10 Feet





Sidewalk Cutback 7 Feet





Keeping You Informed Throughout the Project

The Community Outreach Team will continue to meet and inform community members about project milestones and provide notifications on how the project will impact the community.

- Pop Up Events
- Monthly Newsletters
- Merchant Advisory Letters
- Weekly Eblasts
- Coordination with CB 11 SAS2 Taskforce
- Quarterly Construction Advisory Committee (CAC) Meetings
 - Residential
 - Retail/Commercial





Community Outreach Contacts

Joseph O'Donnell Director, Public Affairs MTA Construction & Development Joseph.O'Donnell@mtacd.org

Hector Santana Second Avenue Subway Community Outreach Hector.Santana@mtacd.org

Alex Zamudio Second Avenue Subway Community Outreach <u>Alexander.Zamudio@mtacd.org</u>

Jose Carrero Second Avenue Subway Community Outreach Jose.Carrero@mtacd.org

69 East 125th Street 212-722-3700 outreach@mtacd.org

Hours of Operation Monday - Friday 9AM- 5PM



Sign up for our





Questions?

