Second Avenue Subway Phase 2

Construction Advisory Committee Kickoff Meeting

October 8, 2024





What is the purpose of the Construction Advisory Committee?

- Construction Advisory Committees will be convened for the duration of the project and be specific for each of the 3 Station Areas
- Integral to the Good Neighbor Initiative, the MTA will establish the first Construction Advisory Committee (CAC) during Utility Relocation work.
- The 106th Street Station Area advisory committee will hold quarterly (to be adjusted as needed) meetings to facilitate a meaningful two-way dialogue between stakeholders, who have a greater than one-to-one voice, the MTA and the project team.
- These meetings will offer project updates, discuss potential impacts and mitigations for that work, and:
 - Receive feedback from committee members on the effectiveness of mitigations to date.
 - Serve as a opportunity to raise questions and concerns brought to committee members by their respective audiences and be able to ask them directly of the MTA and the project team.





Project Overview



Phase 2 delivers the project East Harlem deserves



- 70% of residents rely on transit, 34% below poverty, 86% people of color
- Densest census tracts within the U.S.
- One of largest concentrations of affordable housing in U.S.



- Three new ADA-accessible stations
- Shorter commute times some riders save up to 20 min
- One seat ride from East Harlem to UES, West Midtown, Coney Island
- Reduces crowding, increases reliability on 4/5/6



- Union-wage construction jobs
- Local hiring goals




- Helps MTA maintain high transit mode share
- Supports dense, energy-efficient land use



MTA Second Avenue Subway Introduction Video







106th Street Station Area




106th Street Station Entrance 1





Contract 1 Project Limits

C-26201 Project Limits



Contract 1 - Utility Relocation

Details

- Contractor: C.A.C. Industries, Inc.
- Budget: \$182 million, including third-party contract and support costs

Scope:

- Relocate underground utilities from 105 St to 110 St
- Temporary streetscape modifications, including new bike lanes
- Building remediation, strengthening, and underpinning in preparation for new 106 St station









Utility Relocation: Clearing a Path For The Subway



Scope of Work

- Instrumentation
- Relocation of Bike lane
- Building Remediation / Underpinning
- Utility Relocation
- MPT
- Environmental / Hazardous Material Work

Construction Update

- Bike Lane Two-way Conversion on 1st Avenue completed in June
- Bike Lane closure on 2nd Avenue between 103rd and 112th on Oct 28th
- Relocated the **M-15 SBS** from North 106th to 103rd/104th and **M-15 Local** bus stop from South 106th to 104th/105th on Sept. 6th
- Test Pits on 2nd Ave Ongoing
- Instrumentation Ongoing
- Overnight Water Main Test Pit (2nd and 105th) Completed in September
- Sidewalk Cutback, West Side Ongoing






Planned 3-month Look Ahead


- **West Side Cutback** West Side curb cut back is 30% complete MPT is set up from 111th Street to 106th Street, excluding in front of Tito Puente school within the next few weeks. Sidewalk cutbacks have begun from north to south.
- **Bike Lane Closure on 2nd Ave** First Ave Bike Lane relocation is 95% complete. Expected completion 10/28/2024
- Instrumentation Instrumentation installation ongoing and 50% complete. Awaiting remaining access agreements for installations. Ongoing.
- Test pits on sidewalks Sidewalk test pits ongoing Ongoing
- **Pre-Construction Surveys** Preconstruction surveys ongoing, 57% complete. Awaiting remaining access agreements for installations. Ongoing.
- East Side Cutback Expected to begin around Week of October 28/November 4th

West Side Curb Cutback




West Side Cutback - West Side curb cut back is 30% complete - MPT is set up from 111th Street to 104th Street, excluding in front of Tito Puente school within the next few weeks. Sidewalk cutbacks have begun from north to south.


Bike Lane Closure



Bike Lane Closure on 2nd Ave – First Ave Bike Lane relocation is 95% complete. Expected completion 10/28/2024



East Side Utility Relocation



East Side Utility Relocation – Expected to begin around Week of October 28/November 4th

Construction Mitigation Measures

Components		Mitigation Measures
Mobility	Vehicular	 Construction Staging and Traffic Plans will be developed to address all impacts. Maintain or relocate Bus Loading areas during construction where feasible.
	Pedestrian	Provide ADA compliant pedestrian walkway.
Accessibility	Schools	Maintain access to school at all times.
Safety	Emergency Response	 Maintain FDNY access to fire hydrant, standpipe and public access to fire alarm. Require contractor to accommodate emergency apparatus. Coordinate with NYPD, FDNY, and EMS to accommodate emergency evacuation procedures and designated assembly areas.
	Environmental	 Dust And Air Quality Control Noise Control Vibration And Structural Monitoring Sediment/Erosion And Discharge Control
Security	Work Zone	 Maintain all fencing & locks within Contractor work zones. Maintain lighting levels prescribed by DOT in walkway and sidewalk behind work zone. Maintain visibility of pedestrian sidewalks blocked by work zones by utilizing on-site lighting and see-through fencing materials.

Maintenance and Protection of Traffic (MPT)

Second Avenue

- Four (4) lanes to be maintained or as shown on the plans
 - One (1) 11' wide and three (3) 10' wide lanes

Major Cross Streets (106th Street)


- A 13' wide shared lane in each direction with provision for bikes to be provided
- A separate left turn lane to be provided

Minor Cross Streets

A 13' wide travel lane to be provided

Min. 7' wide sidewalk/pedestrian walkway to be provided at all times

School Bus Operation Impacts and Mitigation



Select Bus Stop Relocation



Utility Relocation Current Status 10.8.24




First Avenue Bike Lane Conversion – Completed June 2024






Bike Lane Closure on 2nd Ave From 103rd – 112th





Pre-Construction Inspections – Ongoing





Building Instrumentation – Ongoing







Instrumentation Examples: Prisms








Installation of Instrumentation: 79 Properties



Utility Test Pits – Ongoing






Relocation of SBS Stop – Completed September 2024





Coordination with City Agencies (2nd and 104th) – Ongoing






Overnight Water Main Test Pit (2nd and 105th) – Completed September 2024






Sidewalk Cutback West Side of 2nd Ave – Ongoing






Contract 1: Utility Relocation

By getting utilities addressed first, we reduce risk and cost.



Phase 1 unanticipated utility relocation led to 12 months of delays across the 10 contracts





Keeping You Informed Throughout the Project

The Community Outreach Team will continue to meet and inform community members about project milestones and provide notifications on how the project will impact the community.

- Pop Up Events
- Monthly Newsletters
- Merchant Advisory Letters
- Weekly Eblasts
- Coordination with CB 11 SAS2 Taskforce
- Quarterly Construction Advisory Committee (CAC) Meetings
 - Residential
 - Retail/Commercial





Community Notification





Community Outreach Contacts

Joseph O'Donnell

Director, Public Affairs
MTA Construction & Development
Joseph.O'Donnell@mtacd.org

Hector Santana

Second Avenue Subway Community Outreach Hector.Santana@mtacd.org

Alex Zamudio

Second Avenue Subway Community Outreach Alexander.Zamudio@mtacd.org

Jose Carrero

Second Avenue Subway Community Outreach Jose.Carrero@mtacd.org

69 East 125th Street 212-722-3700 outreach@mtacd.org

Hours of Operation Monday - Friday 9AM- 5PM

24-hour Hotline 212-693-9520

Sign up for our E-Newsletter







Questions?

