Subway Action Plan - 1st Quarter 2023	- I Cui	to Bate Nes	A all			
These results are subject to audit						
These results are subject to dualt						
	Adopt	ed Budget Mar			Fxnens	se M/(L) Adopte
Operating		(Feb Plan)		Mar YTD Expense	LAPENS	Budget
		(1.00.1.0)				244601
Track/Infrastructure	\$	33,679	\$	23,603	\$	(10,076
Water Management Initiative:	٦	33,073	ب	23,003	\$	(10,070
Seal Leaks	\$	3,116	\$	289	\$	(2,827
Drains (Internal & Contractor)	\$	991	\$	2,183	\$	1,192
Vents	\$	2,665	\$	956	\$	(1,709
Pump Repairs	\$	475	\$	6	T	(=/: ==
Clean track between stations	\$	1,987	\$	5,306	\$	3,319
ADA Tactile Edge Installation	\$	-	\$	1,067	т	
Accelerate repair of track issues	\$	14,879	\$	7,356	\$	(7,524
Systemwide inspection of elevated structures	\$,	\$	149	\$	149
Triple number of Combined Action Teams	\$	6,028	\$	6,111	\$	83
Upgrade TGC3 and TGC4 Critical Systems	\$	625	\$	-	•	
Track Access / Training / Support / Equipment	\$	2,912	\$	181	\$	(2,731
Signals	\$	9,370	\$	10,591	Ś	1,221
Signal Maintenance and Repair	\$	9,370	\$	10,351	\$	982
Training & Support	\$	-	\$	240	\$	240
Car Equipment	\$	22,199	\$	20,340	\$	(1,859
Overhaul cars	\$	13,090	\$	13,851	\$	761
Reduce Car Holds	\$	425	\$	8	\$	(417
Terminal Car Cleaning	\$	7,348	\$	6,148	\$	(1,199
Expand Emergency Car Response Teams	\$	1,016	\$	331	\$	(685
Fleetwide Camera Installation	\$	321	\$	2	\$	(319
Stations	\$	6,297	\$	12,591	\$	6,294
Improving Station Environment	\$	2,867	\$	11,827	\$	8,960
Stations Cleaning	\$	3,350	\$	-	\$	(3,350
Expand dedicated EMT station deployment	\$	-	\$	1	\$	1
Improve elevator and escalator maintenance	\$	80	\$	763	\$	683
Communications	\$	2,545	\$	228	\$	(2,317
Enhance customer service and communication	\$	2,246	\$	98	\$	(2,148
Training /Support	\$	299	\$	130	\$	(169
Power	\$	62	-		\$	(51
Power Substation	\$	62	\$	11	\$	(51
Operating Total	<u> </u>	74,151	\$	67,363	\$	(6,788
operating rotal	· ·	7 1,101	7	0.,000	Ψ	(0):00
Capital		Adopted Budget Mar		Mar YTD Expense	Expense M/(L) Adopted	
		(Feb Plan)				Budget
Track - Install Continuous Welded Rail	\$	1,246	\$	-	\$	(1,246
Signals - Modernize Signals	\$	7,104	\$	2,623	\$	(4,482
Power - ConEdison Power Improvements	\$	261	\$	-	\$	(261
Other - SAP Capital	\$	1,953	\$	-	\$	(1,953
Other - Equipment Purchases	\$	<u> </u>	\$	-	\$	-
• •	\$	-	Ė		•	
Capital Total	<u> </u>	10,564	\$	2,623	\$	(7,942
Grand Tatal	Ġ	Q/I 71E	¢	60 096	Ġ	(1/1 720
Grand Total	\$	84,715	\$	69,986	\$	(14,729